WTCI-480-P

AMNON

PORT AUTHORITY OF N.Y. & N.J.
LAW DEPT.
2003 JUN 18 A 10:58
LITIGATION UNIT

THE PORT AUTHORITY OF NEW YORK AND NEW JERSEY

THE WORLD TRADE CENTER

STATUS OF CHANGES

(Towers A & B, Sub-Grade, PATH, Refrigeration Plant)

INDEX OF SHEETS

A-B-1 thru A-B-33

A-B-M-1 thru A-B-M-5 (Misc.)

A-B-T-1 thru A-B-T-5 (Tenants)

A-B-TV-1, A-B-TV-2 (Broadcasters)

PANYNJ-1 thru PANYNJ-12

TELCO-1 thru TELCO-7

A-B-DF-1 thru A-B-DF-3 (Dining Facilities)

A-B-NYS-1 thru A-B-NYS-3 (New York State)

SG-1 thru SG-11

SG-A-B-1 thru SG-A-B-3 (Sub-Grade & Towers)

SG-M-1 thru SG-M-3 (Misc.)

SG-F-1 thru SG-F-3 (Field Changes)

SG-T-1 thru SG-T-3 (Tenants)

P-1 thru P-17 (PATH)

PT-1 thru PT-3 (PATH Terminal)

SG-PL-1 thru SG-PL-3 (Plaza)

RP-1 thru RP-3 (Refrigeration Plant)

March 15, 1973

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3·15·73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
402.001	Four T.V. Antennas	A	ERS	11.4.68		•			•		•	•	•						12·10·69(S)	(SEE	402.	113)	
403,001	Four T.V. Antennas	B	ERS	11.4.68		•			•		•	•	•						9·2, 11·10, 12·10·69	(SEE	402.	113 &	403.142)
402.006	Janitorial Toilets	A	OPERS	8·2·67																(SEE	400.	109)	
403.006	Janitorial Toilets	B	OPERS	8·2·67																(SEE	400.	109)	
400.007	Elevator 17 & 49 Openings - Fls. 3,4,5	A-B	ERS	8·31·67	•				•			•	•				12·12·67			1·30·68	1·30·68		
			CONST	1·30·68			•							•		A-2	4·22·68		1·4·68(S)		4·18·68 7·2·69	3·28·68 (320.00)	
																A-3 A-4				4·25·68(P) 5·24·68(M)			30-3·25·69 (MAD)
																B-1	5·1·68				4·18·68		188-3·8·69(E-AB)
																B-3				5·24·68(P) 5·24·68(M)			
400.012	Toilets at M.E.R.'s	A-B	ERS	7·2·68	•			•	•			•	•				6·18·68			11·20·68	6·19·68		
			CONST	1·29·69			•							•								CHANGE ORDERS	139-7·8·69 (ALL) 425-7·22·70(P-B)
			ERS	6·23·69		•			•		•	•	•		•	A-35	1·30·70			11·3·69(M) 12·19·69(P) 2·5·70(P)	8·2·69		345-5·10·70(M-A) 460-7·22·70(A-A) 405-2·13·70(P-A)
																B-24	9·29·69			11·21·69(M) 12·19·69(P) 2·5·70(P)	8·2·69		333-5·10·70(M-B) 410-2·17·70(P-B) 192-8·28·69(E-AB)
400.023	Change 4 Escals. to 32"	A-B	CONST.	3·68			•							•								7·22·68 (320.00)	
400.024	Janitorial Closet Wall Finishes	A-B	ERS	10·9·67		•			•							PRS AWARD	2·9·68						
403.025	Delay Elevator Pit Installation	B	CONST	11·30·67			•							•								7·22·68 (320.00)	

SHEET A-B-1

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3-15-73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.028	Revise Shuttle Elev. Door Hardware	A-B	CONST.	9-23-68			•							•								11-68 ($20,00)	
400.031	Liquid Soap - Central Feed	A-B	CONST.	6-4-69				•							•								130- 6-16-69 298- 12-1-69
			ERS	9-12-69		•			•			•				A-31 B-31	1-30, 3-16-70 9-29-69			12-19-69 12-19-69			429-4-24-70 (A-B) 466-3-25-70 (A-A) 554-4-28-70 (A-A)
Supp.#1	Punch-Outs in Basins	A-B	CONST.	12-31-69			•							•								SUPP. AGREE'T.	509-3-25-70
Supp.#2	Revisions to Master Soap Tanks	A-B	ERS	2-26-70		•			•			•				A-65	5-15-70			3-19-70 (P)			613-5-26-70 (P) 654-7-1-70 (A)
																B-38	5-22-70			3-19-70 (P)			614-5-26-70 (P) 660-7-14-70 (A-B)
Supp.#3	Revise Section Thru S/S Access Door	A-B	ERS	5-25-70		•			•							A-104 B-65	11-6-70						900-11-24-70 943-6-9-71
402.045	Double Door Access - Elev. 242' M.E.R.	A	ERS	4-10-68		•			•							A-2	4-22-68						
400.049	CW Lines - Flrs. 41,43	A-B				•					•								✓				
400.051	Escal. Truss Exten's.	A-B	CONST.	5-16-68			•							•								7-31-68 ($20.00)	
400.053	Rev. Pl. Fixt. Colors	A-B	ERS	9-11-68		•						•				NONE				9-17-68			
402.055	Add Double Doors at Elev. 284'	A	ERS	6-10-68		•			•							A-6	6-28-68						
400.056	Reloc. Standpipe Valves	A-B	ERS	7-15-68		•						•								PRE-AWARD			

✓ = INDICATES WORK COMPLETED

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3·15·73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR. DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.057	New Hall Lantern - Typ. Floor Elevators	A-B, SG	CONST.	6·3·68			•							•								8·28·68 (320.00)	
400.062	Revise Interzone Elev. Operation	A-B	CONST.	5·14·69			•							•								4·2·70 (320.00)	458- 3·2·70
400.063 (750.055)	Anti- Intrusion Alarm System	A-B (SG)	ERS	9·30·68		•		•					•			A-34					7·2·69 11·24·69		188- 8·8·69(E-A) 329-1·4·70(E-AB)
Supp. #1	Addit. Anti-Intrusion Devices	A-B	ERS	11·26·69		•							•			A-34 B-20					12·31·69		586- 3·2·70
Supp. #2	Addit. Anti-Intrusion Devices	B	ERS	3·11·70		•							•			A-105 B-67					9·28·70		
Supp. #3	Revisions To Previous Schedules	A-B	ERS	6·22·70		•		•					•			A-105 B-67					9·28·70		848-10·15·71(E-B)
Supp. #4	Conform Drawings to Previous Ch. Requests	A-B	ERS	9·21·70		•							•			A-106 B-66					9·28·70		846-1·8·71(E-B)
																B-74 A-175 B-113					11·20·70 6·25·71		921B-1·8·71(E-B)
400.067	Miscellaneous Curtain Wall Changes	A-B				•			•							A-9 B-5	7·8·68						374- 2·9·70
400.069	Revise Elev. Buttons	A-B	CONST.	7·19·68			•							•								3·18·69 (32a00)	
402.070	Arch. Coord. & Hdwre.	A				•			•							A-5	6·28·68						
400.073	Add Elev. Key Controls	A-B, SG	CONST.	9·29·68			•							•								11·27·68 (320.00)	
402.074	Pl. Coordination	A				•						•				A-8				7·15·68			

SHEET A-B-3

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
403.075	Pl. Coordination	B				•						•				B-4				7.15.68			
402.076	Arch. Coord. & Hdwre.	A				•			•							A-10	8.1.68						
403.077	Arch. Coordination	B				•			•							B-6	8.1.68						
403.078	Hose Cabinets	B				•						•				B-2				4.25.68			
402.079	Arch. Coordination	A				•			•							A-1	9.28.68						
402.081	Revise Smoke Hole Gratings & Frames	A					•							•									8.14.69 (250.00)	
402.082	Coord. & Misc. Iron	A				•			•				•			A-11	11.1.68				4.22.69			76-4.30.69(A) 238-10.23.69(E)
403.083	Coord. & Misc. Iron	B				•			•							B-7	11.1.68						

SHEET A-B-4

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
402.084	Revise Typical Service Pipe Rail	A					•							•								8.14.69 (250.00)	
400.086	Tytron Flooring - Freight Elevators	A-B, SG	CONST.	10.17.68			•							•								1.7.69 (320.00)	
Supp. #1	Rescind Tytron Flooring	A-B, SG	CONST.	10.22.70			•	•						•	•							* (320.00)	
402.087 (750.013)	Relocate Toilets on 4 Floors	A	ERS	11.17.67	•				•			•	•				12.28.67			5.8.68	1.5.68		307-5.4.72 (A)
			CONST.	6.14.68			•							•		A-7	11.1.68		2.8.68 (S)	11.26.68 (F) 12.16.68 (M)	2.24.69	CHANGE ORDERS	307-12.2.69 (A) 2.26.69 (M)
400.091	Relocate Slab Op'gs. at El. 264'	A-B				•			•			•	• (B)			A-12	11.1.68						298-10.23.69 (E)
																B-8	11.1.68			7.22.70 (M)	5.27.69		762-9.9.70 (M)
400.094	Supports for Gypsum Plank & Block	A-B	CONST.	12.2.68			•	•						•	•								13-4.21.69 811-9.30.70
Rev. #1	Delete Angles for Masonry Column FP	A-B	CONST.	5.23.69			•	•						•	•							4.30.70 (250.00)	120-6.5.69
400.096	Vandal-Proof Aerators, Misc. Pl. Revisions	A-B	TRCC	11.15.68			•							•								6.9.69 (530.00)	
400.097	Revise Marble at 44th & 78th S.L.	A-B	TRCC				•							•								10.2.69 (106.00)	73-5.7.69
400.099	Freeze Protection Pumps - HVAC	A-B	CONST.	1.3.69			•							•								7.28.69 (502.00)	21-8.5.69
402.100	Elec. Coordination	A	ERS	11.22.68		•					•		•			A-14			3.28.69 (C) 4.7.69 (C)		1.31, 12.4, 12.19.69		77-6.23.69 683-7.14.70
																A-69	11.6.70				6.12.70		944-1.8.71 (A)
																A-138 B-91					3.2.71		1080-8.30.71 (E)
402.101	Domestic Water Meter-Elevation 294'	A	JBB	4.18.69		•						•				A-29				6.4.69			135-8.8.69
400.103	Readouts at Console-44th & 78th S.L.	A-B	CONST.	12.19.68			•							•								7.23.70 (320.00)	

SHEET

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.104	Delete Elev. Phones and Wiring	A-B (SG)	ERS	12·18·68		•							•			A-14 B-11					1·31·69 8.1.69		77 - 6.23.69 (E-A) 220 - 10.20.69 (E-B)
400.105	Changes to Carpentry Contract	A-B (SG)	ERS	3·11·69		•			•							A-17	4.11, 6.23 9.29.69 1.5.70						76 - 8.14.69 176 - 12.9.69
																B-12	9.29.69 1.5.70						257 - 11.7.69 419 - 5.7.70 (A-B)
																A-60	3.16.70 (A-B)						556 - 7.1.70 (A-B)
400.106	Lobby Control Desk & TV Camera Wiring	A-B				•							•			A-24					4.18.69 3.23.70		76 - 11.4.69 (E-AB) 535 - 5.15.70 (E-A)
																B-15					4.18.69 3.23.70		536 - 5.15.70 (E-B)
400.107	Revise Primary Distribution Center					•							•			A-19					12·23·68 7.21.69		169 - 2.3.71
400.108	Plumbing, & Sprinkler Coord. Changes	A-B (SG)	ERS	1.21.69		•		•				•				A-16 B-10				1.16.69			3.18.69 (PMB) 49 - 12.18.69 (P-B)
400.109	Bldg. Svc. Areas	A-B	ERS	5·8·69		•			•			•	•			A-32	6.23.69			7.29.69 (P) 11.3, 11.20.69 (M)	6.24.69 (AB) 8.7.69 (A) 11.24.69 (B)		183 R-2 - 3.15.72 (A) 188 - 8.8.69 (E) 193 - 8.28.69 (E)
																A-32					3.6.70 (A-B)		326 - 12.15.69 (M) 374 - 2.9.70 (A-A) 206 - 10.9.69 (P-A)
																A-108	11.6.70						
																B-21	9.29.69			11.21.69 (M) 12.19.69 (P)	8.7.69 12.19.69		409 - 2.24.70 (P-B) 482 - 8.13.70 (E-A) 424 - 7.22.70 (A-B)
																B-72	11.24.70						
400.106 Supp #3	Install Blank S/S Faceplates	A-B	CONST	2.8.73			•							•								* (320)	
402.111	Slab openings for T.V. Lines	A	ERS	1.17.69		•		•	•				•		•	A-22	6.23.69				4.22.69		177 - 9.15.69 (A) 238 - 9.8.71 (E)
402.111 SUPP #1	Enlarge T.V. Line Shaft-Fl. 104-110	A	ERS	11.4.71		•			•		•				•	A-219	1.25.72		✓				1628 - 6.1.72 (A)
402.111 SUPP #2	Correction to Supp.#1	A	ERS	4.4.72					•		•					A-266	6.1.72		✓				

✓ = INDICATES WORK COMPLETED

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.16.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.112	Building Services Areas. - Elv. 284'-294'	A-B	PPSR	4.15.69												A-243 A-218					5.21.72 1.5.72		1266-12.17.71(A) 1267-12.17.71(A) 1422-2.25.72(E) 1549-5.18.72(E)
400.112 Add. #1		(SG) A-B	CONST	3.12.70		•		•	•			•	•		•	A-118	1.4.71			1.11.71(P) 1.28.71(SP) 3.8.71(M)	10.14.71		5/7-5.5.70 1187-7.30.71(A)
400.112 Supp. #3			ERS	9.8.70		•		•	•			•	•		•	C-75 A-145 A-163	1.4.71 4.23.71 5.20.71			3.8.71(M) 12.15.71	10.14.71		1033-7.15.71(A-C) 1138-7.30.71(M-C) 1159-7.30.71(E-C) 1826-10.28.71(E) 1557-3.15.72(P)
400.112 Supp. #4	2 Doors at Elev. 294' to remain as installed	A	ERS	3.16.71		•		•	•						•	A-118 B-116	6.18.71 8.24.71						1024-6.9.71(P) 1033-7.30.71(A-M)
400.112 Supp. #5	Corridor Wall Finish Elevation 284'	A	ERS	4.9.71		•		•	•						•	A-156	4.23.71						1160-9.27.71(E-C)
400.112 Supp. #6	Corridor #7 per Dwg. No. SK-T-A-284-1	A	ERS	5.6.71		•		•	•						•	A-163	5.20.71						1216-10.28.71(E)
400.112 Supp. #7	Add Door for Electric Maintenance Shop	A	ERS	5.13.71		•		•	•						•	A-174	6.25.71						1268-11.9.71(E)
400.112 Supp. #9	Changes in Refrigeration Garbage Room	(SG)	ERS	2.8.72		•		•	•			•	•			SG-208 SG-234	4.27.72 7.31.72			5.8.72(P) 11.17.72(M)	5.12.72		

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
402.113	Structural changes for one (1) mast	A	ERS	1.31.69		•			•		•	•	•			A-15 A-217 A-285	6.22.70		7.18.69 6.15.69	10.18.72(M) 4.5.72(M)	1.19.72		738-5.25.72 (A) 874-11.16.70 (M) 1013-6.26.71 (E)
402.113 Add #1		A	ERS	7.9.69		•			•		•	•	•			A-15 A-97 A-116 A-123 A-123 A-153 A-173	6.22.70 9.11.70 2.1.71		8.15.69 11.18.69	10.30.70(M) 11.20.70(P) 2.25.71(M) 4.12.71(P) 4.20.71(M) 7.28.71(M)	8.14.70 1.15.71 3.11.71 5.20.71 8.10.71		1139-11.8.71(M-A) 1173-6.9.71 (P) 1079-6.9.71 (E-A) 1299-8.30.71 (M) 1148-7.6.71 (E) 1059-6.9.71 (A)
400.114	Revise Elevator Pit Ladders	A-B (SG)	CONST	2.5.69			•	•						•	•								5.1.69 (250)	2.7.69
400.115	Reduce Lighting in Shuttle Elevators	A-B	CONST	2.7.69			•	•						•	•								N/A	2.14.69
400.118	Revise Marble Wall - Typ. Local Elev. Lobby	A-B	TRCC				•							•									11.3.70 (106)	
400.120	Revise Elevator Transom Panels	A-B	CONST	2.27.69			•		•					•		A-25	6.23.69						6.12.69 (320)	64-3.18.69 (E) 179-10.7.69 (A)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3·15·73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.123	S/S Doors & Frames For Elev. Lobby-310'	A-B	ERS	3·12·69		•			•							A-40	9·29·69 (A-B)						261- 7·22·70 574- 2·9·70 692- 7·15·70
400.124	Extruded Alum. Floor Plates - Escal's.	A-B, SG	CONST.	3·12·69			•							•								* (320.00)	
400.125	Elim. Marble at Main Lobby Elev. Ent. Cols.	A-B	CONST.	3·12·69		•		•	•						•	A-25	6·23·69 (A-B)						179- 3·10·70 934- 1·15·71
400.126	Elec. Coord. With Nager Shop Dwgs.	A, (SG)				•							•			A-21					3·12·69		65- 4·21·69
400.127	Change Motorized Drs. To Balanced Dr. Hdwre.	A-B	CONST.	3·19·69		•	•	•	•				•	•	•	A-40	9·29·69 (A-B)				10·21·69 (A-B)	4·16·70 (400.00)	261- 1·27·70 (A) 270- 12·5·69 (E)
Supp. #1	Change Door Glass, Handles, Fl. Plates	A-B	CONST.	10·13·70		•	•		•					•		A-104 B-65	11·6·70					SUPP AGREE (400.00)	
400.129	Revise Roof Panel Structural Frame	A-B	ERS	3·27·69		•			•										(SEE	402.	113)		
400.130	Addit. Wood Panels For Elevators	A-B	CONST.	5·5·69			•	•						•	•							8·12·69 (320.00)	154- 7·24·69
400.132	Revise Projecting Aluminum Fins	A-B	CONST.	4·11·69			•		•					•		A-40	9·29·69, 3·16·70 (A-B)					2·13·70 (400.00)	261- 12·4·69 549- 7·14·70
400.133	Plumbing Coordination & Motorized Valves	A-B	ERS	4·18·69		•		•				•	• (A)		•	A-20 B-14				4·16·69 4·16·69	10·29·69		84- 3·8·69 (P-AB) 538- 1·8·71 (E-A)
400.134	Elec. Outlets in C.E.'S	A-B	ERS	6·24·69		•							•			A-38					8·6·69 (A-B)		202- 9·3·69
Supp #1	Change to 208V .,3 Phase, 4 Wire, 20 A	A-B	CONST.	3·18·71			•							•		A-152 B-102					4·8·71	10·1·71 (320.00)	1152- 7·15·71 (E-AB) 1100- 6·11·71 (E-AB)
400.135	Supports & Sleeves For Window Washing Rigs	A-B	ERS	4·15·69		•			•							A-25	12·22·69 (A-B)						582- 5·7·70
402.136	Arch. Coordination	A	ERS	4·16·69		•			•							A-23	4·11·69, 6·23·69						76- 7·15·71 574- 2·9·70 178- 7·15·71
400.137	Shuttle Elev. Hall Lanterns & Gongs	A-B	ERS	4·21·69		•			•		•					A-25	6·23·69 (A-B)		4·29·69, 5·15·69				179- 10·7·69 (A-AB)
400.138	Rev. Typ. Lobby Elev. Hall Lantern	A-B	CONST	4·9·69		•	•		•					•		A-104 B-65	11·6·70					* (320)	
400.139	Rev. Marble - Elev. Lobbies J & K-El. 310	A-B	CONST	4·21·69			•	•						•	•							10·2·69 (106)	

SHEET A-B-8

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.140	Exit Light. Spec. Revisions	A-B	ERS	4.24.69		•							•			A-30					5.2.69 (A,B)		
400.141	Rev. to Marble Heights - Main Lobby	A-B	ERS	4.21.69		•		•	•						•	A-25 (A-B)	6-23, 9-29 12-12, 69						85 - 8.15.69 258 - 8.25.70
																A-61 (A,B)	3.16.70						368 - 6.18.70 179 - 3.10.70 557 - 7.21.70
Supp #1 400.141	Add lintels above revolving doors	A	CONST.	5 27 71		•	•		•					•		A-225	6.7.72					* (250.00)	
400.141 Supp#2	Add 12 wall washer sleeves	A-B	ERS	9.7.71		•			•						•		*						1272 - 1.26.72 (M) 1385 - 1.26.72 (M) 1133 - 1.31.72 (M)
																							1388 - 1.14.72 (P) 11712-4 - 1.20.72 (A) 1131 - 1.18.72 (A)
403.142	P.H. & Observ. Changes for future TV Masts	B	ERS	11.4.68		•			•		•	•				B-11 B-114 B-143	4.23.71 2.4.72 (M)		12.14.70 (S)	6.3.71 (M) 7.12.71 (M) 8.19.71 (P)			1455 - 11.8.71 (M-B) 166 - 3.10.72 (P) 1660 - 3.10.72 (P)
																D-157 B-158	2.15.72 (M) 2.22.72 (E)						1626 - 6.1.72 (A) 1675 - 4.19.72 (E) 11712-5 - 5.25.72 (A)
403.142 Supp #1	Conform Crown Details	B	ERS	2.25.71		•		•	•		•				•	B-122 B-123 B-125				7.28.71 (M) 8.11.71 (M)	8.27.71		1300 - 8.30.71 (M) 1527 - 2.14.72 (M) MM3R-1-5.25.72 (A)
																B-114 B-142	10.11.71		6.30.71 (E) 10.4.71 (S)	11.12.71 (M)			1443 - 5.10.72 (A)
Supp #2 403.142	Del. Wire Mesh in Elev. Mach. Rooms	B	ERS	9.24.71		•			•							B-114	11.23.71						1502 - 5.25.72 (A)
403.142 Supp #4	Delete upper portion of Tower Crown parapet	B	ERS	6 8.72		•			•							B-185 B-213	10.25.72 12.19.72						
400.143	Spotting Signs	A-B	ERS	5.1.69		•			•							A-104 B-65 B-142	11.6.70 2.7.72						983 - 6.9.71
400.144	Revise Elev. Jambs	A-B	ERS	4.30.69		•		•	•						•	A-25	6.23.69 (A,B)						79 - 5.14.69 179 - 10.7.69
400.145	Rev. vents from 7th & 8th fl. drains	A	ERS	5.6.69		•		•				•			•	A-28				4.30.69			88 - 5.15.69
400.146	Revise M.E.R. Curbs	A-B	ERS	5.5 69		•		•	•		•				•	A-27 B-19	6.23.69 9.27.69		✓				131 - 7.22.70 (A-B) 423 - 7.22.70 (A-B)

✓ = INDICATES WORK COMPLETED

SHEET A-B-10

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.147	Increase Gypsum Plank Studs	A-B	ERS	5.5.69		•		•	•						•	A-17 B-12	1.5.70 1.5.70						86- 5.29.69
400.149	Hardware Changes	(SG) A-B	ERS	5.15.69		•			•							A-26 B-18	6.23.69 9.29.69						180- 10.2.69 (A-A) 422- 4.15.70 (A-B)
																B-50 B-72	5.22.70 11.24.70						664- 7.1.70 (A-B) 967- 3.1.71 (A-B)
400.150	Delete Swing Return Car, Oper. Panels	A-B	CONST.	5.12.69			•							•								9.4.69 (320.00)	
400.151	Plaster Ceiling- Main Lobby	A-B	ERS	5.13.69		•			•			•				A-25 A-26	6.23.69			10.16.69 (P) 6.17.70 (M) 3.20.70 (P)				179- 10.7.69 (A-A) 604- 5.26.70 (A-A) 725- 8.11.70 (M-A)
																B-27 B-40				10.16.69 (P) 3.20.70 (P)				643- 5.5.70 (P-B) 791- 9.21.70 (M-B)
																B-40				8.11.70 (M)			
400.152	Add Electrical Receptacles	A-B (SG)	ERS	6.13.69		•							•			A-38					8.6.69 (A,B,SG)		202- 9.3.69
400.153	Revise HP Steam Riser Main	A-B	ERS	5.23.69		•		•				•			•	B-58 A-294				7.22.70 (M) 7.19.72 (M)			118- 5.29.69 (A,B) 763- 9.9.70 (M)
400.154	Revise Local Elev. Lobby Ceilings	A-B	ERS	5.23.69		•		•	•						•	A-31 (A-B) B-25	6.23.69 3.16.70 9.29.69						119- 6.4.69 (A,B-AB) 182- 1.20.70 (A-AB) 426- 4.15.70 (A-B)
																							547- 7.1.70 (A-A
400.155	Revise Ceiling in Passenger Elevators	A-B	CONST.	5.27.69			•							•								5.20.69 (320.00)	
400.157	"Please Hold Handrail" Escalator Signs	A-B	CONST.	6.2.69			•							•								7.23.70 (320.00)	165- 7.28.69
400.158	"Ty-Glo" Ceiling - Shuttle Elevators	A-B	CONST.	5.29.69			•							•								9.4.69 (820.00)	
400.160	Revise Ceilings at 44th & 78th Fl. S.L.'s	A-B	ERS	6.4.69		•		•	•			•			•	A-33	9.29.69 3.16.70 (A-B)			12.19.69 (P) 11.14.69 (M-A-B)			126- 8.15.69 (All) 259- 12.9.69 (A-B) 343- 12.10.70 (M-A-B)
																B-33 A-119 B-76				12.19.69 (P) 12.3.70 (M)			464- 3.16.70 (P-A) 415- 3.16.70 (P-A) 588- 7.1.70 (A-A-B)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
403.161	Elec. Coordination	B	ERS	6.24.69		•			•				•			B-17 B-71	9.29.69				8.1.69 10.14.70		220-10.20.69(E) 421-10.15.71(A-E)
																B-78 B-79					12.7.70 12.14.70		967-12.17.70 867-1.8.71 975-6.9.71
400.162	Revise Elec. Specs.	A-B	CONST.	6.19.69			•							•								* (601.00)	
402.168	Penthouses Expansion Revisions	A	ERS	6.30.69		•		•	•		•	•			•	A-15 A-97 A-123	6.22.70 9.11.70 2.1.71		7.8.70(S)	*			738-12.17.70(A) 856-11.17.70(A) 1059-6A.71(A)
																							1371-1.20.72(P) 856R-2.5.472(A) 856R-1-3.23.72(A)
Supp #1	Conform Crown Details	A	ERS	2.25.71		•		•	•		•				•	A-147	4.13.71 10.11.71		6.30.71(S) 10.14.71(S)				1248-10.5.71 1449R-1-5.2.572(A) 1443-5.10.72(A)
Supp #2	Delete opening, Scuttle & Ladder	A	ERS	2.9.71		•			•			•				A-164	6.18.71			8.19.71(P)			1259-10.15.71(A)
Supp #3	Del. Mesh Wire in Elev. Mach. Rooms	A	ERS	9.24.71		•			•							A-199	12.27.71						1567-5.23.72(A)
Supp #4 402.168	Delete Upper Portion of Tower Crown Parapet	A	ERS	6.8.72		•			•							A-303	8.29.72 10.25.72						
400.169	Delete Receptacles At Ends of Elev. Lobbies	A-B	ERS	7.3.69		•		•					•		•								149-7.10.69
Rev. #1	Delete Receptacles At Sky Lobby Locations	A-B	ERS	7.10.69		•		•					•		•	A-38					8.6.69 (A-E)		202-9.3.69
400.170	Remove Channel In Stair No. 3 - El. 310	A-B	CONST	7.10.69		•	•	•			•			•	•				✓			5.1.70 (250.00)	152-7.24.69 374-2.9.70
400.172	M.E.R. Vents And Clean Outs	A-B	ERS	7.22.69		•		•				•			•	A-36 B-23				6.16.69			167-2.9.70
402.173 (433.044)	Subst. In Galv. Pipe)	A (SG)	ERS	7.15.69		•		•						•	•							RESCINDED	155-7.24.69

√ = INDICATES WORK COMPLETED

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.175	Rev. Exter. Corner Marble Support	A-B	ERS	7.22.69		•		•	•						•	A-40	9.29.69 (A, B)						374 - 2.9.70 261 - 7.22.70 692 - 7.15.70
400.177	Acoust. Treatment in Motor Generator Rms.	A-B	CONST.	7.29.69										•								5.27.71 (110.00)	
400.178	Lighting in Elevator Lobbies	A-B	ERS	7.31.69		•		•	•				•		•	A-37	9.29.69 (A,B)				8-6-69 (A,B) 11-3-69 (A)		201 - 9.3.69 (E-AB) 260 - 10.28.69 (A-AB) 292 - 12.5.69 (E-A)
400.179	Concrete Beam FP Revision	A-B	ERS	7.30.69		•					•								✓				
402.182	Stairs No. 1 & 2 Vest. Slab Revisions	A	ERS	8.14.69		•			•		•						N/A		N/A				
ADD. #1	Conform to Field Dimensions	A	ERS	8.20.69		•			•		•					A-47	1.30.70		✓				
400.184	Delete F. & I - Steel Gratings - WTC-250.00	A-B	CONST.	8.13.69			•							•								5.1.70 (250.00)	242 - 10.21.69
402.185	Revise Elevator 99	A	ERS	8.14.69		•		•	•		•	•	•		•	A-46	6.22.70		12.10.69 (S)	2.25.71 (M)	10.29.69		214 - 9.11.69 (ALL) 290 - 12.5.69 (E) 739 - 9.1.70 (A) 1180 - 4.21.71 (M)
Supp. #1	Modify Elev. 99 for Class C-3 Loading	A	CONST.	2.2.70			•							•								(320.00)	
402.188	10th Floor Mock-Up	A	CONST.	8.18.69			•							•								8.26.71 (254.00)	704 - 9.30.70 960 - 1.15.71
400.189	Req. for Estimate Only	A-B (SG)	CONST.	10.6.69				•							•								

✓ = INDICATES WORK COMPLETED

SHEET A-B-13

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
403.190	Add framing for Operation Platform	B	ERS CONST.	9.16.69		•	•		•					•		B-13	9.29.69					1.8.70 (240.00)	241-10.27.69
400.191	Elevator Intercom System	A-B (SG)	ERS CONST.	9.16.69		•	•							•								3.16.70 (320.00)	
400.192	Modify Fire Damper Type "A"	A-B	ERS	9.19.69		•								•								11.10.69 (502.00)	
402.193	Acoust. Treatment in Elev. Motor Gen. Rms.	A	CONST.	9.16.69				•							•								228-9.25.69
400.194	Gratings & frames at M.E.R. Pump Platform	A-B	CONST	9.16.69			•							•								3.4.71 (250.00)	374-2.9.70
400.195	Relocate Receptacles & Floor Outlets	A-B	ERS	9.19.69		•							•			A-41					9.23.69 (A-B)		366-10.27.69
400.196	Gypsum Plank Supports at Exterior Columns	A-B	ERS	9.19.69		•		•	•						•	A-40	9.29.69 (A,B)						692-7.15.70(A) 261-2.3.71 678-5.21.70(B)
400.196 Supp #1	Include "J" Runner All 4 sides	B	ERS	12.8.71		•			•								*						
400.197	Plumbing stack Relief Vents	A-B	ERS	9.25.69		•		•				•			•	A-42 B-26				9.19.69 (P)			289-10.7.69 406-7.31.70(P-A) 412-6.8.70 (P-B)
400.198	Substitution in pipe Couplings	A-B (SG)	ERS	8.19.69		•		•				•		•	•					FIELD CHANGE		* (530.00)	
400.199	Delete Clean outs at Stacks	A-B-(SG)	ERS	10.6.69		•	•	•						•	•							* (530.00)	248-10.20.69
400.200	Spectra-Glaza Block	A-B	ERS	11.8.69		•			•							A-44 B-29	130, 3.16.70 9.29.69						463-6.3.70(A-A) 428-6.8.70(A-B) 551-7.1.70(A-B)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.201	Del. Vinyl covering-corridors	A-B	ERS	10.6.69		•																	
Supp.#1	Delete all vinyl wall covering	A-B, (SG)	ERS	10.9.69		•			•							A-43	1.30, 3.16.70						462-3.25.70 (A-A)
																B-28	9.29.69						427-4.15.70 (A-B)
																							550-6.3.70 (A-A)
403.202	Arch. coordination	B				•			•							B-13	9.29.69						420-9.9.71
																B-48	5.22.70						662-7.14.70
																B-62	9.11.70						858-11.16.70
400.203	Arch coordination	A-B				•			•							A-47	1.30, 3.16.70						464-7.20.71
																A-73	5.15.70						532-12.1.70
																A-99	9.11.70						656-6.9.71
																							858-11.16.70
																							464R-4.6.8.72 (A)
400.206	Eliminate Restraining Plates	A-B	CONST.	10.24.69			•	•						•	•	A-49	3.16.70 (A,B)					5.1.70 (250.00)	273-11.18.69
																							560-4.28.70
																							553-7.1.70
400.207	Special Nuts & Washers for Damping Units	A-B									•								✓				
400.208	Special Siamese Connections	A-B, (SG)	ERS	10.29.69		•		•				•			•	A-52 B-33				12.19.69-A, B 2.18.70-A, B			484-3.25.70 (P-A)
																							483-3.13.70 (P-B)
400.211	Del. Toil Rm. Mirrors from WTC-110.00	A-B, (SG)	CONST.	11.10.69			•	•						•	•							* (110.00)	670-7.15.71
402.213	Conc. Curbs-20th Fl. Reserve Tank Room	A	ERS	11.14.69		•			•		•					A-47	1.30.70		✓				
403.214	Corrections to Arch. Bulletins	B	ERS	11.24.69		•			•								1.12.70						

√ = INDICATES WORK COMPLETED

SHEET A-B-15

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.216	Catwalk -Main Lobbies	A-B	ERS	11.24.69		•			•							A-38 A-68 A-71 B-44 B-47	1.30.70 4.2.70 3.8.70 3.8.70 3.22.70						469-4.14.70 (A-68) 566-5.5.70 (A-40) 631-6.25.70 (A-68)
400.217	Connections for N.Y.C fire alarm system	A-B	ERS	12.1.69		•		•					•		•						N/A		
400.219	Rev. after fabrication	A-B	CONST	12.12.69			•	•						•	•							* (230)	
400.220	Elec. Rev. per 11-17-69 comments	A-B (SG)	ERS	12.10.69		•		•					•		•	A-57 B-37					2.19.70		452-3.19.70 (AB)
400.221 (500.026)	Add 6-180 WF dunnage beams to Tower	A	CONST	11.21.69		•	•				•			•					*			* (230)	
402.223	Corrections to arch. cont. drawings	A	ERS	12.18.69		•			•							A-47	1.30.70						
400.224	Eliminate shelves above lavatories	A-B (SG)	ERS	12.22.69		•		•	•						•	A-53 B-35	1.30, 3.16.70 9.29.69						585-7.1.70 (A) 431-4.14.70 (B)
402.225	Delete mortise lockets	A	CONST	1.27.70			•	•						•	•							4.21.70 (112)	
400.226	Vinyl coated edging for duct cab pads	A-B (SG)	CONST	2.4.70			•							•								4.7.70 (820)	471-3.6.70
400.227	Subst. for specified lock. cylinders&keyway	A-B (SG)	CONST	2.5.70			•							•								* (112)	
400.229	Additional access-South wall of Tower	A	MYA	3.9.70	•					•								✓					

✓ = INDICATES WORK COMPLETED

SHEET A. B. 16

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.230	Itemized changes to cont. WTC 106.00	A-B	ERS	2-13-70		•	•		•					•		A-104 B-65 A-142 B-94	11-6-70 11-6-70 3-3-71 3-3-71					8-31-71 (166)	476-8-24-70 1089-6-22-71 (A-4B) 1059-6-9-71 (A-8)
400.230 Supp #1	Add sign Nos. 6 & 11 for World Trade Institute	A-B	ERS	10-22-70		•			•				•			B-65 A-125 A-104	11-24-70 2-1-71				3-2-71 3-2-71		466-4-5-71 (A-B) 1054-6-9-71 (5-4B)
403.231	Add'l escals. at observation plat.	B	ERS	4-1-70	•			•	•		•	•				B-165	2-2-72		4-24-70	✓			1271-1-26-71 (M) 1627-6-1-72 (A)
403.231 Supp #1		B	ERS	6-12-70		•		•	•		•	•	•			B-183 B-59 B-119 B-132	10-28-72 4-23-71 8-24-71 11-23-71		11-28-71	6-3-71 (M) 7-13-71 (M)	8-11-70		778-11-16-70 (A) 1503-6-1-72 (A)
403.231 Supp #2	Concrete curbing at escals. A-110 & C-110	B	ERS	12-29-71		•		•	•						•	B-184 B-144	10-25-72 2-7-72						
403.231 Supp #3	Rev. seating & handrail for obser. pit	B	ERS	2-26-72		•			•							B-175	5-10-72 11-25-72						
403.231 Supp #4	Provide drain in each lower escal pit	B	ERS	10-26-72		•			•			•				B-210	*				11-9-72 (M)		
400.232	Move tube col. closer to spandrel	A-B	CONST	2-12-70		•					•								*				
400.233	Substit. in pipe for conden. ret. & drips	A-B	ERS	2-3-71		•	•	•				•		•	•	A-207 B-117	11-24-71			*		* (502)	459-5-26-70
400.235	Rev. hose cabinets	A-B	ERS	3-5-70		•		•	•			•			•	A-25 A-68 B-41 B-134 B-87	12-22-69 3-11-70 (P) 3-26-70 (P) 1-19-71 (P)						481-3-13-70 (A) 612-5-26-70 (P) 1425-6-9-71 (P)
400.236	Rev. steam pressure reducing valves	A-B (SG)	ERS	3-5-70		•		•				•			•	A-80 A-83 B-55	6-22-70 (M) 6-25-70 (M) 6-23-70 (M)						446-3-23-70 709-7-28-70 1098-1-13-16-70 (M)

✓ = INDICATES WORK COMPLETED

SHEET A.B. 17

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
402.237	Tool storage 7th fl. MER	A	ERS	3.6.70		•		•	•				•		•	A-62	5.15.70				6.12.70		681- 6.9.71 (E) 653- 11.24.70 (A)
403.238	Circuit connects for escal. starters	B	ERS	3.6.70		•		•					•		•	B-39					3.23.70		534- 5.15.70
403.239 (150.003)	Revs. to facade at top of tower	B (A)	ERS	4.28.70		•	•	•	•		•			•	•	B-61	9.11.70		8.4.70			Supp. Agr. (400)	384- 6.1.70 957- 11.16.70 (A)
403.239 Supp #1	Del. P/T cells in 107 fl.	B	CONST.	10.26.70			•							•								11.19.71 (222)	
403.239 Supp #2	Reduction in steel deck 110 fl.	B	CONST	2.4.71			•							•								11.19.71 (222)	
403.239 Supp #3	Del. header ducts in 107 fl.	B	ERS	6.9.71		•							•										
400.240	Addl't feeder tap to emerg. power centers	A-B	ERS	3.24.70		•		•					•		•	A-75 B-45					5.11.70		624- 6.9.70
402.241	Duct work for ventil. of refrig room	A (SG)	ERS	3.26.70		•		•				•			•	A-67				4.7.70 (M)			572- 9.9.70
400.242	Reduce width of s/s panels to 3'-5"	A-B	ERS	3.31.70		•			•							A-104 B-65	11.6.70						943- 6.9.71
400.243	Paralleling for single alarm at sub-stat.	A-B (NE)	ERS	4.9.70		•		•					•		•	A-79 B-54					6.24.70		543- 5.21.70 727- 8.18.70
400.244	Itemized changes to Revolving Door Hdwrd	A-B	CONST	4.13.70			•	•						•	•							3.23.71 (400)	559- 7.14.70
400.245	Rev. to switchboard schedules	A-B	ERS	4.15.70		•		•					•		•	A-76 B-46					5.11.70		628- 5.21.70
402.246	Rev. ceiling heights Fls. 3,4, 5 cons.	A	ERS	4.20.70		•		•	•						•	A-72	5.15.70						628- 7.1.70 983- 2.3.71
Supp 1 402.246	Rev. H. M. door & frame 6th fl.	A	ERS	6.5.70		•		•	•						•	A-108	11.6.70						648- 6.16.70

SHEET A-B 18

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.247	Screwed plate, access drs. & prim air ducts	A-B	CONST	4.28.70		•		•						•	•							* (502)	583 - 5.1.70
400.249	Rev. to doors at sub Stat El. 294	A-B	ERS	5.6.70		•		•	•						•	A-77 B-49	5.15.70 5.22.70						638 - 7.14.70(A) 668 - 7.1.70 (B)
400.250	Increase prim. sw/gear key interlocking	A-B	ERS	5.7.70		•														RECIND			
400.251	Rev. to ceiling closure piece	A-B	ERS	5.11.70		•			•							A-104 B-65	11.6.70						943 - 6.9.71
400.251 Supp #1	Modif. for snap-on drapery track	A-B	ERS	10.9.70		•			•							A-104 B-65	11.6.70						
400.252	Hdwre. Rev. to MER vest. dr.	A-B	ERS	5.12.70		•		•	•						•	A-104 B-65	11.6.70						943 - 6.9.71 1392 - 1.26.72(P)
400.252 Supp #1	Add Hardware for 108 MER dr.	A-B	ERS CONST	4.5.71		•	•		•					•			*					* (112,114)	
400.253	Auth to Rev. DuSell hardware trim	A-B	CONST	5.15.70			•							•								10.25.71 (112)	
400.254	Purchase of addit. pairs of Du Sell hdwre	A-B	CONST	5.15.70			•							•								4.28.71 (112)	
400.254 Supp. #1			CONST	6.15.70			•							•								4.28.71 (112)	
400.255	Weld 12 ga. plates bet. col to sill	A-B	CONST	5.18.70			•	•						•	•							* (400)	632 - 6.5.70
400.255 Supp #1		B	CONST	7.14.70			•	•						•	•							* (114)	
400.256	Rev. fire alarm communications system	A-B	ERS	5.19.70		•							•			4-86					7.8.70		
400.258	Emerg. power feed to compartment 2A & 2B	B	ERS	5.28.70		•						•	•			B-82				6.1.70	6.12.70		673 - 6.23.70(M) 684 - 7.1.70 (E)

SHEET A-B-19

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
403.259	Rev. ceiling heights at fl. 3-5 corridor	B	ERS	6.4.70		•			•							B-72	11.24.70						967-3.1.71(A)
400.260	Miscell. hardward changes	A-B (SG)	CONST	6.15.70			•							•		A-171	6.28.71					* (112)	1264-10.28.71
400.260 Supp #1	Conts. to furnish addit. locksets	(SF)	CONST	3.9.71			•							•								* (112)	
400.260 Supp #2	Conts. to furnish temp. const. cylinder	A-B	CONST	5.3.71			•							•								* (112)	
400.260 Supp. #3	Reduce temp. cylinder	A-B	CONST	5.17.71			•							•								* (112)	
400.261	Process hdware sched. per RRA letter 574/70	B	ERS	6.15.70		•		•	•						•	B-116	8.24.71						675-8.17.70 1363-3.2.72(A)
400.261 Supp. #1	Contr. to furnish temp. const. cylinder	A-B	CONST	5.3.71			•							•								* (112)	
400.261 Supp. #2	Reduction in temp. const. cylinders	A-B	CONST	5.17.71		•	•		•					•		A-265	5.23.72					* (112)	
400.261 Supp. #3	Add hardware sets	A-B	ERS CONST	3.28.71		•			•							A-265	6.1.72						
400.262	Change fireproofing top of lobby trees	A-B	ERS	6.15.70		•			•							A-164 B-65	11.6.70						943-6.9.71
400.262 Supp #1	Plaster and metal lath east face only	A	ERS	12.8.71		•			•								*						1768-4.21.72(E)
400.263	Install. of thermo-cuples at butterfly	B	CONST	10.12.71		•																	
400.264	Rev. grab bar for details	A-B (SG)	ERS	6.17.70		•			•							A-104 B-65	11.6.70						

SHEET A-B 20

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3·15·73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.265	Rev. Skylobby Lighting Units	A-B	ERS	6·22·70		•			•							A-84 B-56 A-104 B-63	/ 11·6·70 11·6·70	/	/	/	7·9·70	/	943-6·9·71(A+B)
400.266	Rev. Lobby Balcony Railing Details	A-B	ERS	6·25·70		•		•	•						•	A-104 B-65	11·6·70	/	/	/	/	/	943-6·9·71
400.269	Spandrels At Corner Columns	A-B	CONST	7·8·70		•	•				•			•			/	/	*	/	/	* (230)	
400.270	Rev. Splay Wall To Conform to Shop Dwg.	A-B	ERS	7·17·70		•		•		•					•	A-104 B-68	11·6·70	/	/	/	/	/	943-R2-3·23·72(A)
400.270 Supp. #1	Rev. Contr. Dwg. To Indic. Gyp. Board	A-B	ERS	6·8·72		•		•	•						•	A-300	8·29·72	/	/	/	/	/	
400.270 Supp. #2	Recind Gyp. Board Fins. at Corner Vest	A-B	ERS	10·3·72		•			•								*	/	/	/	/	/	
400.271	Rev. Edges of S/S Lobby Panels	A-B	ERS	7·29·70			•							•		/	/	/	/	/	/	1·14·71 (168)	
402.272	Test For Window Washing Frame	A	TRCC	7·28·70			•							•		/	/	/	/	/	/	11·30·70 (701)	
400.273	Sheetrock Layers At Elect. Clos (Field)	A-B	ERS	8·14·70			•							•		/	/	/	/	/	/	* (110)	
400.274 (413.027)	Add new Types Of Fixt. 605.00	A-B (PATH)	CONST	7·31·70		•	•						•	•		A-96	/	/	/	/	9·4·70	3·3·71 (605)	816-10·27·70
400.275	Del. Transfer Switch Cont'l, Indic. Panel	A-B	ERS	8·4·70		•							•			4-92	/	/	/	/	8·13·70	/	777-11·16·70 (E)

SHEET A-B-21

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.276	Auth. to Install Pilaster Supp. Bolts	A-B	CONST.	8.5.70		•								•								9.14.70 (256.00)	
400.277	Revise Soap Dispensing Piping	A-B	ERS	8.18.70		•		•											(CANCELLED)				
400.279	Addit Access Boxes on 78th Fl. S.L.	A-B	ERS	8.27.70		•							•			A-100 B-68 B-68					9.14.70 10.14.70		795-10.8.70 820-1-8-71(E-AB) 870-1-8-71(E-B)
Supp. #1	Elec. Coord. at Flrs. 44, 78 & 79	A-B	ERS	9.22.70		•							•			A-101 B-64 B-75					9.28.70 10.22.70		845-1-8-71(E-AB) 1056-4-14-71(E-B)
Supp. #2	Cancel Part 3 of Supplement No. 1	B	ERS	11.12.70		•							•			B-130					10.7.71 #		1439-2-14-72(E)
400.280	Console Enclosure in Main Lobby	A-B	CONST.	9.1.70			•							•								2.4.71 (320.00)	881-11.16.70
400.281	HVAC Controls for 100% F.A. & R.A.	A-B	ERS	9.4.70		•		•				•	•			A-114 A-166 B-110 A-203 B-139				10.15.70(M)	5.28.71 11.4.71		803-11.16.70(M,E) 803A-2.3.71 (M) 1484-12-16-71(E)
402.282	Extension of Standpipe System	A	ERS	9.10.70		•		•	•			•				A-105 A-144	11.6.70			10.5.70(P) 3.16.71(P)			876-11.24.70(P) 950-2.5.71(A) 1087-6.9.71(P)
400.283	Increase Leads for 5 Fixture Types	A-B	CONST.	9.21.70			•												(CANCELLED)				840-10.27.70 1087-6.9.71(P)
400.284	Revise Splices in Cabinet Nos. 1 & 3	Distr. Ctr.	ERS	9.22.70		•							•			A-110					10.14.70		871-3-15-71

SHEET A-B-22

THE WORLD TRADE CENTER STATUS OF CHANGES DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR SK. DWGS.	REQUEST FOR CONTR DWGS	REQUEST FOR QUOTE	REQUEST FOR ESTIM.	ACTION REQUIRED BY ERS	ACTION REQUIRED BY MYA	ACTION REQUIRED BY SHCR	ACTION REQUIRED BY JBB	ACTION REQUIRED BY JRLA	ACTION REQUIRED BY PA	ACTION REQUIRED BY BES	BULLETIN NO.	ISSUED BY ERS	ISSUED BY MYA	ISSUED BY SHCR	ISSUED BY JBB	ISSUED BY JRLA	ISSUED BY P.A.	BES-ESTIM. NO.
400.285	Redesignate 480/277 Ltg. Panel Circuits	A-B	ERS	9.30.70		•							•			A-111 B-69					10.14.70		869-1.8.71(E-AB)
403.286	Modif. to Observ. Passenger Travel	B	CONST	9.28.70			•							•								2.11.71 (320.00)	
403.286 Supp. #1	Add Capability of Elev. CE-6 &PE-7 to step	B	CONST	10.18.72			•							•								* (320)	
	AT CONCOURSE DOWN TRAVEL																						
400.287	Main Lobby & Sky Lobby Directories	A-B	ERS	9.28.70		•			•							A-104 B-65	11.6.70						943-6.9.71 943R-1-11.19.71(A)
400.288	Delete Thermostatic Shut-Off Valves	A-B	ERS	10.5.70		•		•				•			•					*			835-10.12.70
400.289	Elim. Network X-Form Grnd. Conn. Link	A-B	ERS	10.6.70		•							•			A-112 B-70					10.14.70		868-6.9.71(E-AB)
400.290	Redesign of Balcony Railings	A-B	ERS	10.13.70		•		•	•						•		SHOP DWGS.						
400.290 Supp. #1	Rev. Post. Spec. Add S.L. Escal. Railings	A-B	ERS	1.22.71		•		•	•						•		SHOP DWGS.						
400.291	Combin. P/T Floor Service Fitting	A-B	ERS	10.23.70		•							•			A-126 B-81					12.23.70		
402.292	Arch. Coordination	A	ERS	10.27.70		•			•							A-108	11.6.70						963-2.3.71
400.293	28 Glass Lights for Lobby Directories	A-B	CONST	11.5.70			•											(CANCELLED			5.11.71)		
400.294	Change Bal. Door Glass and Door Handles	A-B	CONST	11.5.70		•	•							•								4.25.71 (108.00)	888-11.24.70
403.295	Arch. Coordination	B	ERS	11.10.70		•			•				•			B-72	11.24.70				1.20.71		1016-3.1.71(E) 967-7.6.71(A) 967R-3-4.10.72(A)
400.296	2 Spare Openings in Electric Closet "C"	A-B	ERS	11.10.70		•			•		•						N/A		N/A				961-1.15.71
400.296 Supp. #1	6" x12" Openings in Lieu of (2) 5"Dia. Opn.	A-B	ERS	12.18.70		•		•	•		•				•	A-125 B-84	2.1.71 1.29.71		✓				1074-7.20.71(A-D) 1060-4.14.71(A-A) 1074R-1-4.19.71(A)

✓ = INDICATES WORK COMPLETED

SHEET A-B-23

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.297	Credit for 100 Illum. Elev. Signs	A-B	CONST	11-9-70			•							•								* (320)	
400.299	Arch. Coordination	A-B	ERS	11-18-70		•			•							A-104 B-65	11-6-70						993 6-9-71 948 R-2 4-26-72(A)
403.300	Omit 2 groups of Vert. Conduit Runs	B	ERS	12-1-70		•							•			B-79					12-14-70		
403.300 Rev. #1	Cancel original Change Request	B	ERS	2-25-71		•							•			B-96					3-18-71		1085 6-9-71
403.300 Rev. #2	Omit Vert. Conduits at N.E. Core Corner	B	ERS	5-25-71		•							•			B-112					6-23-71		1213 8-30-71(E)
400.301	Include Feeder Designations at SW/Bds.	A-B (SG)	ERS	12-9-71		•							•			A-124 B-80					12-24-71		930 12-17-70 974 2-17-71(B)
400.302	Elec. Closet Space on 6th Fl.	A-B	ERS	12-9-71		•			•			•				A-122 B-84 A-291	2-1-71 1-29-71				7-18-72		1074-7-20-71 (A) 1058-6-9-71 (A) 1074R-1-4-M-72 (A)
400.303 (575.012)	Executone Equipment In Elev. Console	A-B	CONST	12-15-71			•							•								5-25-71 (320.00)	1074 R-2-6-12-72(A)
Supp #1	Delete Annunciator Boxes from 601.00	A-B	ERS	4-20-71		•							•			A-159 B-107					5-10-71		
400.304	Fire Stop for Main Lobby Panels	A-B	ERS	12-8-71		•			•							B-97 A-146	3-22-71						
400.305	Pre-Drill holes in Toilet Partitions	A-B (SG)	CONST	3-17-71			•							•								1-28-71 (256.00)	
400.306	Rev. to Local Elev. Lobbies - MYA	A-B	ERS	12-31-70		•			•				•			A-130 B-85	3-18-71				1-6-71		984 2-17-71(E-A) 1164 8-5-71(A-A)
400.307	Revise Glass at Sky Lobby Doors	A-B	ERS	1-21-71		•	•							•								8-24-71 (108)	1076 4-24-71
400.308	Temp. Obstruction Lighting	A-B	ERS	1-27-71		•							•								N/A		
400.308 Rev. #1	Temp. Obstruction Ltg. on Towers & Cranes	A-B	CONST	4-21-71			•							•								7-27-71 (601.00)	1094 6-11-71

SHEET A-B-24

THE WORLD TRADE CENTER STATUS OF CHANGES DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR SK. DWGS.	REQUEST FOR CONTR DWGS	REQUEST FOR QUOTE	REQUEST FOR ESTIM.	ACTION REQUIRED BY ERS	ACTION REQUIRED BY MYA	ACTION REQUIRED BY SHCR	ACTION REQUIRED BY JBB	ACTION REQUIRED BY JRLA	ACTION REQUIRED BY P.A.	ACTION REQUIRED BY BES	BULLETIN NO.	ISSUED BY ERS	ISSUED BY MYA	ISSUED BY SHCR	ISSUED BY JBB	ISSUED BY JRLA	ISSUED BY P.A.	ISSUED BY BES-ESTIM. NO.
402.309	Arch. Coordination	A	ERS	1.25-71		•			•							A-123	2-1-71						1059-7-15-71 1059R-4-5-4-72(A) 1059R-3-8-10-72(A)
403.310	Arch. Coordination	B	ERS	1.25-71		•			•							B-85	1-29-71						1074-7-20-71
400.311	Rev. Toilet Exhaust Risers (Field)	A-B	CONST	1.26-71		•	•					•		•		A-136 B-89				2.9.71		* (502.00)	1063-6.9.71(M)
400.311 Supp #1	Relocate Elec. Equip. 7th Fl. M.E.R.	A-B	CONST	5-27-71			•							•								* (601.00)	
400.312	Revise Ceiling at Lobby Floors	A-B	ERS	1-27-71		•		•	•						•	A-141 B-93 A-154 B-104 A-160 B-108	3.8, 3.17 3.18.71 4.16.71 4.16.71 5.12.71						1078-8.30.71(A-AB) 1155-7.15.71(A-AB) 1163-7.20.71(A-AB) 1153-7.20.71(A-AB) 1088-6.11.71 1073-6.9.71(A-AB)
Supp #1 400.312	Interference bet. Fixt's & St. Steel	A-B	ERS	8-27-71		•	•	•	•				•	•	•	A-204 B-140	12.27.71				*	8.21.72 (607)	1569-5.28.72 (A)
400.313	Omit Fuses in Specified Locations	A-B (SG)	CONST	2-2-71			•						•	•		A-137 B-90					2.10.71	N/A	
Rev. #1 400.313	Cancel original request change	A-B (SG)	CONST	3-16-71		•							•								N/A		
400.314	Etching on Main Lobby Swing Doors	A-B	CONST	2-1-71		•							•						(CANCELLED		4.28.71)		
400.316	Tenant Ceiling Mock-Up	PAB	CONST	3-4-71			•							•								* (115)	
400.318	Rev. Alarm System Elim.- Main Lobby Spkrs. From 601.00	A-B	ERS	2-24-71		•							•			A-151 B-101					4.8.71		

SHEET A-B-25

THE WORLD TRADE CENTER STATUS OF CHANGES DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR SK. DWGS.	REQUEST FOR CONTR DWGS	REQUEST FOR QUOTE	REQUEST FOR ESTIM.	ACTION REQUIRED BY ERS	ACTION REQUIRED BY MYA	ACTION REQUIRED BY SHCR	ACTION REQUIRED BY JBB	ACTION REQUIRED BY JRLA	ACTION REQUIRED BY PA	ACTION REQUIRED BY BES	BULLETIN NO.	ISSUED BY ERS	ISSUED BY MYA	ISSUED BY SHCR	ISSUED BY JBB	ISSUED BY JRLA	ISSUED BY P.A.	ISSUED BY BES-ESTIM. NO.
402.319	Tenant Corridor Electrical Work	A	ERS	3.2.71		•							•			A-148,169 190,193 187,201 208,215 221,234 240,241 A-249 A-247					4.2,6.4.71 10.7,10.4.71 10.7,1.4.71 12.3,12.17.71 1.7,2.8.72 3.8.72 4.26.72 6.1.72		1126 4.9.22.71 (E) 1221 - 8.30.71 1427 - 2.14.72 (A) 1437 - 2.14.72 (E) 1512 - 2.25.72 (E) 1883 - 7.10.72 (E)
402.319 Rev. #1	Cancel Part of Bulletin A-148	A	ERS	9.10.71		•							•			A-244,247 245,247 260,278 A-285 A-286					3.8,4.4.72 6.4,3.8.72 4.10,5.19.72 6.14.72 6.14.72		1538 - 3.2.72 (E) 1488 - 3.2.72 (E) 1431 - 3.2.72 (E)
400.320	Coord. of SW/BD Feeder Designations	A-B (S-G)	ERS	3.5.71		•							•			A-139					3.2.71		
400.321	Revise Elevator Control Wiring for 120 Volts	A-B	ERS	3.9.71		•							•			A-159 B-107					5.10.71		
403.322	Increase size & capacity of FE-99	B	ERS	3.9.71		•		•	•		•		•		•	B-99 B-11	4.23.71		9.27.71(S)		3.29.71		1086 - 6.9.71 (E)
402.323	110th Fl. Slab Opening Channel 4	A	ERS	3.9.71		•		•	•		•				•	A-164	6.18.71		✓				1260 - 10.15.71 (A)
400.324	Change Lamp Types and Fixture Quantities	All	CONST.	3.16.71			•							•								2.25.72 (605.00)	
400.324 Rev. #1		All	CONST	10.27.71			•							•								2.25.72 (605.00)	
400.324 Rev. #2		All	CONST	2.9.71			•							•								* (605.00)	
400.324 Rev. #3	Add 1,000 FA2 Fixtures to Contract	A-B (NE)	CONST	11.1.72			•							•								* (605.00)	
400.325	Itemized Changes in Fixture Quantities	A-B (S-G)	CONST	3.16.71			•							•								* (606.00)	
400.325 Rev. #1	Revision to Original Change Request		CONST	4.21.71			•							•								* (606.00)	
400.325 Rev. #2	Change Quantities of Type A & E 8 Fixtures	A-B	CONST	5.3.71			•							•								* (606.00)	
400.325 Rev. #3	Revision to Rev. #1		CONST	12.2.71			•							•								* (606.00)	

✓ = INDICATES WORK COMPLETED

SHEET A-B-26

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.325 Rev. #4	Arrows for Signs	All	CONST	12.13.71			•							•								5.19.72 (606.00)	
400.324 Rev. #5	Make Fixture Quantity Change	All	CONST	2.8.73		•							•								*		
400.326	Elec. Coordination Illuminated Signs	A-B	ERS	3.16.71		•							•			A-158 B-106					5.14.71		
400.327	Substitute Wood Panels on Skylobby Floors	A-B	ERS	3.18.71		•								•								5.14.71 (121.00)	
400.328	Arch. Coord. - Typ. Cell and Partitions	A-B	ERS	3.23.71		•		•	•						•	A-149 B-100	5.12.71						1152 - 7.20.71 1154 - 5.4.72 (M)
400.329	Fireproofing Ducts	A-B	TRCC	4.21.71			•							•								4.16.71 (113.00)	
400.330	Add Steel Lintels At Roll-Up Doors	A-B	CONST	5.30.71			•							•								6.11.71 (253.00)	
403.331	Add Lengths of Hose to Hose Racks	B	ERS	4.2.71		•		•				•			•	B-115 B-120				6.30.71 (P) 7.19.71 (P)			1297 - 10.25.71 (P) 1338 - 11.19.71 (P)
403.332	Recircuit Corridor Lights - TELCO Closet	B	ERS	4.2.71		•							•								N/A		
403.332 Rev. #1	Cancel Original Change Request	B	ERS	9.3.71		•							•			A-189					10.7.71		
400.333	Revise Lower Panels of Twin Main Chutes	A-B	CONST	4.8.71			•							•								9.2.71 (258.00)	
400.334	Splice Revisions in Primary Distr. Center	A-B	ERS	4.8.71		•		•					•		•	A-158 A-161					4.30.71 5.12.71		1146 - 10.6.71
402.335	Four Itemized Changes for TV Broadcasters	A	ERS	4.8.71		•		•	•		•		•		•	A-154	6.18.71 12.27.72			6.21.71 (S)		*		1261 - 10.15.71 1261-R-1 4.21.72 (A) 1571 - 3.23.72 (A)
400.336	Change 5 Window Units to 3/8" Glass	A-B	CONST	4.13.71			•	•						•	•							8.24.72 (188.00)	1097 - 6.11.71
400.338	Support Angles at Main Lobby Columns	A-B	CONST	4.27.71		•			•					•			*					* (250.00)	
400.339	2 Hrs. Fl. 44th & 78th Encl. Escal. 45th Fl.	A-B	ERS	5.3.71		•		•	•				•		•	A-164 B-200 B-118	6.18.71 12.12.72 8.24.71					*		1258 - 10.7.71 (A-A) 1236 - 3.15.72 1258-R-1 3.15.72 (A)
400.340	Change Walls & Ceiling in F.E.-99	A-B	CONST	5.10.70			•	•						•	•							12.14.71 (320.00)	

SHEET A-B-27

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
402.341	Change Lighting Fixt. on Fls. 3,4,&5	A	ERS	5-13-71		•		•					•		•	A-162 B-107					5-18-71		1191-6-11-71
400.342	Del. Itemized Painting for Mech. Equip. Items	A-B	CONST.	5-13-71			•	•						•	•							1.15.73 (124)	1281-R/C 3-2-72(E) 1281-(11-19-71)
400.343	Add. Pullbox Coordinate Feeders	(EGP)	ERS	5-27-71		•		•					•		•	GP-2 GP-3					8-11-71 8-23-71			1366-2-14-72 (E) 1356-11-19-72 (E) 1287-11-30-71 (E)
400.344	Alter. Fl. Slabs in Clos. Near Stair #3	A-B	CONST.	6-1-71			•	•						•	•							11.15.71 (601)	1217-7-6-71
402.345	Arch. Coordination	A	ERS	6-14-71		•		•	•						•	A-165	6-18-71							1262-10-28-71 1262R-1-4-26-72(A)
400.346	Non-Stop Return of Elev's-Emer. Power	A-B	CONST.	6-14-71			•							•								10.11.71 (320.00)	
400.346 Supp #1	Add Fireman's Emer. Services	A-B	CONST.	8-23-71			•							•								11-10-71 (320.00)	
400.346 Supp #2	Hinged Faceplates for fireman's Svc.	A-B	CONST.	12-15-71			•							•								12.27.72 (320)	
400.347	Revise cat-walks at splayed corners	A-B	CONST.	6-21-71			•	•						•	•							* (320.00)	
400.349	3 Itemized Changes Balanced Swing Doors	A-B	ERS	7-1-71		•		•	•						•	A-287 B-188	7.25.72						1345-9-22-71
402.350	Arch Coordination	A	ERS	6-25-71		•		•	•						•	A-174	6-18-71						1266-11-19-71-(A) 1266-11-30-71 (A) 1266-5-4-72 (A)
400.351	1/4" Glass - Revolving Door Encl. Walls	A-B	ERS	7-1-71		•	•		•					•			SHOP DWGS.					9-1-71 (259.00)	
400.352	Elec. & Plumbing For Window Wash. Equip.	A-B	ERS	7-12-71		•		•	•				•		•	A-139 D-121 D-118	8-24-71 8-24-71			8-19-71 (P) 8-19-71 (P)	8-10, 10-15-71 10-15-71 9-2-71			1047-3-17-72 (E) 1420-3-15-72 (E) 1389-1-14-72 (P)
																A-235 D-136	2-8-72(E)							1373-11-30-71 (A) 1420R1-4-10-72 (E) 1369-5-4-72 (A)
400.353	Rev. Fixt. Support Frames - Coord.	A-B	ERS	7-12-71		•							•								*		

SHEET A-B-28

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
402.354	Substitute Motor And Starter-Fan E-75-14	A	ERS	7-23-71		•		•				•	•		•	A-183				*	9-2-71		1354-10-15-71 (E) 1418-11-8-71 (M)
403.355	Arch. Coordination	B	ERS	8-2-71		•		•			•				•	B-116	8-24-71						1366R-2-5-17-72 (A) 1366-4-26-72 (A) 1366R-1-5-4-72 (A)
402.356	Arch. Coordination	A	ERS	8-2-71		•		•	•						•	A-180	8-24-71						1370-11-30-71 (A)
400.357	Coord. Spklr. Alarm System w/Pl. Install.	A-B SG	ERS	8-2-71		•			•				•		•	A-222 B-150 SG-176	1-27-72				10-18-71		1612-2-17-72 (P) 1613-2-17-72 (P) 1552-3-10-72 (E)
402.358	Enclose (1) Elev. Lobby Area -7th fl.	A	ERS	8-18-71		•							•						(CANCELLED		12-1-71)		
400.359	Rev. Emerg. Feeders for New Emerg. Loads	A-B	ERS	8-23 71		•		•					•		•	A-185 B-127 GP. 3					9-3-71 8-23-71		1359-11-30-71 (B)
402.360	Elec. Conductors to Ltng. Prot & Grndg.	A	ERS	8-20-71		•							•			A-290					7-7-72		
400.361	Exterior Wall 107 to 110 Flr.	A-B	CONST	8-23-71			•							•								* (226)	
400.362	Teak Trim at Rear Wall - Elev. Lobbies	A-B	ERS	8-27-71		•		•	•						•	A-205 B-141	12-27-71						1570-5-10-72 (A)
400.363	Install. of Thermo-couples at Spandrels	B	CONST	10-12-71		•							•								*		
403.364	Changes to W. Wall - Concourse Level	B	ERS	10-4-71		•		•	•			•	•		•	B-133	11-23-71 1-25-72			1-14-72	11-4-71		1487-12-16-71 (E) 1605-6-1-72 (A) 1758-4-19-72 (P)
400.366	Mock-up of Drywall Corner Guard	A-B	CONST	10-12-71				•						•								* (110.00)	
400.367	2 HR. ceiling Skylobby Corr. Intersection	A-B	ERS	10-20-71		•			•								*						
402.368	Commence Req. 1 Year Install, Maint. Serv.	A	CONST	10.15.71			•							•								* (320)	
400.369	Obstruction Lighting W/latest roof design	A-B	ERS	11-8-71		•		•					•		•	A-217 B-146 A-269					1-19-72 4-10-72		1595-3-23-72 (E) 1678-4-26-72 (E) 1774-4-19-72 (A)
																A-274 A-284 D-181					5-2-72 6-14-72		

SHEET A-B-29

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.370	Substit. in Type "A" Sign Faceplates	A-B	CONST	11.11.71			•							•								(138)	
400.371	Wiring & Controls Inter-Elev. Sign	A-B	CONST	11.11.71			•							•								(320)	
403.372	Arch. Coord.	B	ERS	11.16.71		•		•	•						•	B-136	11.23.71						1508-6.1.72 (A)
400.373	Rev. Skylobby Main Corr. Ceils.	A-B	ERS	12.1.71		•			•							A-226 B-153	6.7.72						
400.374	Tool Storage Enclosure 7th MER	A-B	ERS	12.1.71		•		•	•				•		•	A-222 B-150	1.26.72 2.7.72				1.7.72		1608-5.23.72(A)
402.375	Arch. Coord.	A	ERS	12.8.71		•		•					•		•	B-147					1.8.72		1568-5.25.72 (A)
403.376	Reduce Fuse Size in SW/BD "SPBL"	B	ERS	12.27.71		•		•					•		•								1853-3.23.72(E)
400.377	Prov. Spare Fuses	ALL	ERS	12.6.71		•		•	•						•	A-200	12.27.71						1616-4.10.72(E)
402.378	Arch. Coord.	A	ERS	1.13.72		•		•	•						•	A-224	1.20.72						1626-5.25.72(E)
400.379	Wiring For Sprink. Flow Alarms	A-B	ERS	1.26.72		•		•				•	•		•	A-244 A-304 B-174				4.14.72(M)	7.21.72 4.26.72		1735-5.4.72(E) 1821-6.12.72(E)
403.380	Arch. Coord.	B	ERS	1.27.72		•		•	•			•			•	B-144	2.7.72			7.19.72			1637-6.1.72 (A)
400.381	Relocate 6" Fire Standpipes	A-B	ERS	2.7.72		•		•	•			•			•	A-236 B-159				2.14.72			1684-4.14.72 (E)
400.382	Window Washer Storage Area	A-B	ERS	2.9.72		•		•	•			•	•		•	B-166 A-256	5.3.72 6.1.72			4.5.72(M)	6.7.72 5.19.72		1884-7.10.72 (E)
400.383	Tenant Entrance Drs. and Bucks	ALL	CONST	2.16.72			•							•								(126-254)	
402.384	Locksets For PANYNJ Tenants	A	TRCC	9.8.72						NO		ACTION				REQ.	(PURCHASE ONLY)						
403.385	Locksets for PANYNJ Tenants	A	TRCC	9.8.72						NO		ACTION				REQ.	(PURCHASE ONLY)						
400.386	Rev. Type "C" Ill. Signs	A-B	ERS CONST	3.1.72		•	•		•					•		A-207 B-201	9.8.72					(138)	

SHEET A-B-30

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.387	Type E-8 Light. Fixtures for Elev. Lobby	A-B	ERS	3-6-72		•			•				•			A-239 B-160	*				3-1-72		
400.388	Revise circuiting to 44th & 78th Fl Skylobby	A-B	ERS	3-15-72		•							•			A-280 B-177					5-19-72		
400.389	Add sign No. 23 at West Wall	A-B	CONST.	3-19-72			•							•								8-7-72 (138.00)	
403.390	Modify chain mount. of 64 Crystal Chand.	B	ERS	3-21-72		•			•				•				*				*		
400.391	Assemble East Panel for Glass Door	A-B SG	CONST.	3-21-72			•							•								* (135)	
400.392	Add Hardware Sets To Sched. of Sets	A-B																					
400.393	Update Dwgs. For Bus Duct Risers	A-B SG	ERS	4-11-72		•							•			B-194 A-279 B-178 A-249 A-292 A-305						8-16-72 5-19-72 6-2-72 8-15-72 7-18-72 7-21-72		
400.395	Add 7' door to E.M.R. on 110th Fl.	A-B	ERS	5-1-72		•			•							A-302	8-29-72						
400.396	Approv. For Use Of S/S Recept. Plate	A-B (NE)																					
403.397	Add. Of 1½" Hose To Hose Rack	B	ERS	4-28-72		•						•				B-204				4-23-72(P)			
400.399	Install fans on trans. on 41, 75, 108 fl. M.E.Rs	A	ERS	5-4-72		•							•			A-287					6-8-72		
400.400	Steeplejac Authorized to proceed w/Design	A-B	CONST	5-15-72																			
400.401	Add flashing for roof Penetrations	A-B	CONST ERS	5-18-72		•			•							A-288 B-189	10-24-72						
400.401 Supp #1	Flashing for Vent Stacks	A-B	ERS CONST.	5-22-72		•			•							A-288 B-189	10-24-72						

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
402.402	Arch. Coordination	A	ERS	5.23.72		•			•							A-267	6.1.72						
400.403	Indexing Design-Rev. Contract Dwgs.	A-B	ERS	5.25.72		•			•							A-289 B-190	7.6.72						
400.404	Install Lucite Panels at End Post - Main Lobby	A-B	CONST	5.30.72			•							•								* (108.00)	
400.405	Extra Work to Contract WTC 541.00	A	ERS	5.30.72																			
402.406	Revise Layout of Pump Room	(S-G)	ERS	6.14.72		•						•				SG-222				6.28.72(M)			
402.407	Modify Heat Exchanger	A-B	JBB	6.16.72		•	•					•		•		SG-225				7.18.72(M)		*	
402.408	Feasibility Study-Expansion of Aux. Water	A-B	ERS	6.16.72	•			•	•			•			•		✓			6.21.72			
402.409	Revise Contract Dwgs. Switchgear Room	A-B	ERS	7.10.72		•						•	•			SG-228 A-293				7.14.72(M)	7.31.72		
400.410	Delete Wood Paneling	A-B	ERS CONST.	7.14.72		•			•								*						
400.411	Provide Add't'l. Volt, Wire Amp. Outlets	A-B	ERS	7.14.72		•							•								*		
400.412	Revise Control Wiring for Domestic Water	A-B	ERS	7.26.72		•							•								*		
402.413	Furnish and Install Floor Outlets	A-B	ERS	8.11.72		•		•					•		•	A-309 A-311					9.5.72 9.26.72		
402.413 Supp. #1	Provide Wiring for Floor Outlets	B	ERS	10.4.72		•							•			B-247					10.24.72		

SHEET A-B-32

THE WORLD TRADE CENTER STATUS OF CHANGES DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
402.414	Provide Valved Outlet	A-B	ERS	8.24.72		•						•				B-203				8.28.72(s)			
402.415	Arch. Coordination	A	ERS	8.29.72		•			•							A-301	8.29.72						
402.416	Furnish Add't'l. Curved Laminated Safety Glass	A-B	CONST	9.26.72			•							•								* (168.00)	
402.417	Arch. Coordination	A	ER&S	11/3/72		•			•							A-314	11.16.72						
402.418	Louvers at 110th Floor	A	CONST.	12.4.72			•							•								* (483.00)	
400.419	Update Electrical Tower Drawings	A-B	ERS	12.4.72		•							•								*		
403.423	Rev. Stair #1 Vest. and Lighting	B	ERS	2.13.73		•						•								*			
402.424	Provide 2 6" Chilled Water Valves	A	ERS	2.16.73		•		•				•			•					*			
403.425	Center Core Closet Fl's 83-107	B	ERS	3.7.73		•			•								*						

SHEET A-B-33

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED		REQUEST FOR				ACTION REQUIRED BY							BULLETIN NO.	ISSUED BY						
			TO	DATE	SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ERS	MYA	SHCR	JBB	JRLA	P.A.	BES		ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.

SHEET _____

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 5·15·73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
433.009	Relocate Emergency Alarm Panel		ERS	3·25·69		•						•	•			B-22				6·9·69 (spec's)	7·23·69		
Supp. #1	Relocate Equip. From El. 264' to El. 294'		ERS	5·5·69		•		•				•	•		•	A-64 B-22				*	5·19·70 5·23·70		512 - 4·7·70 (E-A) 539 - 5·19·70 (B-B)
Supp. #2	Security Room Teleprinter & Annunciator		CONST.	1·9·70			•	•						•	•							(601.60)*	597 - 10·5·70
433.019	Elev. Signs, Direct'y Lanterns, Orn. Metal	A-B	ERS	4·1·69		•		•	•				•		•	A-25	6·23·69 (A-B)				6·5·69 (A-B)		137 - 6·25·69 (E) 140 - 7·10·69 (A) 179 - 5·10·70 (A)
Add. #1	Bldg. Directories Only	A-B	ERS	6·25·69		•		•	•				•		•	A-25	9·29·69 (A-B)				8·6·69 (A-B)		203 - 8·28·69 (E) 258 - 8·25·70 (A) 984 - 1·15·71
433.051 Supp. #1	Proposed Security Room - Elev. 294'	B, (SG)	ERS	2·4·70	•	•		•				•			•	B-42				4·3·70 (M)			565 - 9·10·70 (M)
433.061	Increase Snow-Melting Feeders	A-B, (SG)	ERS	10·29·69		•		•					•		•	A-50 B-30					12·3·69		340 - 1·6·70
433.098	Include Painting In PDC & Substations	A-B, (SG)	ERS	12·8·70		•		•	•						•	A-122 B-84	2·1·71 1·29·71						1074 - 7·20·71 (A-B) 1058 - 6·9·71 (B-A)
433.107	Provide For Tel. Installations	A-B, (SG, RP)	ERS	2·26·71		•							•								*		
433.111	Cross Connect CW Risers to Tower "B"	B	CONST.	5·10·71			•							•								(502.00)*	
491.001	Raise Lower Working Point of Escal.	B	ERS	12·4·72		•			•								*						

SHEET A-B-M-1 (Miscellaneous)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
500.087	Revise Pump Platform Spacing	A-B	ERS	8.5.69		•					•								8.29.69(s)				
500.281	3 Item, Changes to Fl. Marble & Traver.	A-B	CONST.	9.28.70		•		•						•	•							* (306.00)	879- 11.24.70
Supp #1	Contractor to Fill All Fl. Travertine	A-B	CONST.	9.14.71			•							•								* (106.00)	
500.359	Modify Fixtures for Wire Connection Box	ALL	CONST.	1.15.71		•	•	•					•	•	•	A-135 D-188					2.3.71	8.30.71 (606.00)	1048- 4.8.71
500.349	Extend Ground Bus in PDC Switchgear	A-B																					
500.409	Modify Fluorescent Fixt's - Knockouts	All	CONST.	2.25.71		•	•	•					•	•	•	A-152 D-102 SG-147					4.8.71	4.22.71 (605.00)	1199- 6.9.71
500.432	Impact Buttons on Toilet Partitions	A-B SG	CONST.	3.8.71			•	•						•	•							12.9.71 (256.00)	1299- 9.8.71
500.445	Dampers, Access DRs. in lieu of Vermic.	A-B SG	CONST / JBB	3.29.71 / 5.14.71		•	•	•	•			•		•	•	A-161 D-124	*			8.17.71(m)		* (116.502) 504	1383- 10.5.71 (m) 1384- 1.26.72 (m)
500.454	Substit. in Back-up Escal. End Panels	A-B (SG)	CONST.	4.5.71			•							•								12.6.71 (108.00)	
(299.804																							

SHEET A-B-M-2 (Miscellaneous)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
500.473	Revise Address Headers in Building Directories	A-B	CONST	4.21.71			•							•								9.3.71 (276)	
500.475	RRA Indexing for Key Control System	All	CONST	4.17.71			•							•								* (112)	
500.498	Prima Coat. on Hollow Metal Doors & Frames	A-B	CONST	5.17.71			•							•								* (124)	
502.509						•			•							A-297	7.21.72						
502.529	TELCO and Channel Space Changes	A	ERS	6.2.71		•		•	•			•	•		•	A-172 A-188 A-297 A-247	6.18.71 4.5.72			8.31.71 (M)	6.25.71 10.7.71 8.15.72		1265-7.28.71 (A) 1428-2.14.72 (E)
500.534 Supp. #1	Wiring to Domestic Water Pump Controls	A-B (SC)	ERS	8.6.71		•							•			A-191					10.7.71		
500.554	Contractor to Pre-paint A-4 Fixture Trim	A-B	CONST	6.25.71			•	•						•	•							8.26.71 (606)	1243-7.6.71 (E)
502.555						•		•				•	•		•	A-188 A-297 A-257				4.2.72 (M) 4.5.72 (M)	10.7.71 4.26.72		1429R-2.5.4.72 (E)
500.581	Credit on Fire Alarm System Wiring	A-B	CONST	7.8.71			•							•								* (601)	
503.587	Furnish and install Additional Mirrors	B	CONST	7.14.71			•	•						•	•							* (583)	

SHEET A-B-M-3 (Miscellaneous)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: PA	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	ISSUED BY: BES-ESTIM. NO.
500.662	Install Directories F & I Glass & Glazing	A-B	CONST	9.13.71			•							•								12.28.71 (108)	
503.720	Revise Contract Drawings for Ramp "H"	(SG)	ERS	10.20.71		•			•							SG-179	8.3.72						
500.785	Built-up roofing at M.E.R. Setbacks	A-B	ERS	12.6.71		•			•								*						
500.785 Supp. #1	Provide Secure Roof Surface	A-B	ERS	1.19.72		•		•	•						•	A-276 B-176	5.18.72						
592.020	Relocate Riser Taps and Valves	A	CONST	12.15.72			•							•								* (541)	

SHEET A-B-M-4 (Miscellaneous)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 9/15/73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
600,005	Flex. Metallic Conduit For Fixt.	A-B	ERS	1.8.71		•	•						•	•		A-133 B-86					1.20.71	* (606)	
602.053	Elevator Car Protection Pads	A	CONST	12.26.71			•							•								* (320)	
600.116	Install H.M. Door and Frame	A-B	ERS	2.17.72		•		•	•						•	A-269 B-167	6.1.72 5.3.72						
600.138	Install Conduit & Wiring to Otis Control	A-B (SG)	HAGER ELECT.	8.1.72		•							•			SG-211					3.23.72		
602.151	Proceed Immed. w/ Constr. As On Dwg.	A		3.15.72		•							•			A-256					4.4.72		
602.190	Install 60' of Pipe in Ceil. 78th Flr.	A	ERS	4.10.72		•		•				•			•	A-258 A-271 B-173				4.5.72(P) 4.14.72(P) 4.14.72(P)				1877-7.10.72(P) 1799-5.4.72(P)
603.247	Provide 2 Holes in Elev. 294'	B	ERS	5.17.72		•			•				•			B-190	*				8.16.72		
750.076	Rem. Control Tenant & Public Lighting	A-B (SG)				•		•	•				•		•	A-85 A-43 B-57	11.6.70 11.24.70				7.15.70 10.21.70 7.15.70			946-1.8.71 (A) 965-4.5.71(A-B)

SHEET A-B-M-5 (Miscellaneous)

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED		REQUEST FOR				ACTION REQUIRED BY							BULLETIN NO.	ISSUED BY						
			TO	DATE	SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ERS	MYA	SHCR	JBB	JRLA	PA	BES		ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.

SHEET _____

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
120.301	Change 24 Fl. Core Clos. to Tenant Space	A	ERS	7.27.70		•		•	•			•	•		•	A-89	11.6.70			*	8.7.70		947-4.14.71(A)
123.601	Rev. Toilet No. 2 on 83 Fl.	A	ERS	12.2.70															(RESCINDED)				
123.601 Supp. #1	Rescinded Org. Change Request		ERS	2.16.71		•			•				•			A-143 A-120	6.18.71				3.11.71		
009.023	Extend Public Corrd. on 17 Fl.	A	ERS	4.15.71		•		•	•			•	•		•		*			*	*		136/-3.2.72(A) 136/R-/-10.15.72(A
009.032	Post Office Dept. Space	A-B				•		•	•			•	•		•	A-170 B-111	6.18.71 8.24.71			10.27.71(M)	10.15.71		1470-1.26.72(M) 1436-2.14.72(E)
009.063	Order of Blank Keys	A	TRCC	1.3.72			(REQ. FOR PURCHASE ONLY)																
009.082	Construct Temp. Pedest. Walkway	(SG)																					
009.090	Suppy. & Install Wall Covering	A	CONST	4.13.72			•							•								✓	
009.157	Furnish Hardware For Attic Stock	A	CONST	9.27.72			•							•								* (122)	
009.158	Relocate Truck Pit	A	ERS	9.13.72		•		•	•			•			•	SG-248	12.1.72			12.14.72(M)			
009.162	Remove Half of Clean Outs For Sump Pump	(SG)	ERS	9.27.72		•		•				•			•	SG-244				10.13.72(P)			
009.225	Replace Exist. Tee-Bolt Hinged Manholes	SG	CONST	2.16.73		•	•					•		•						*		* (503)	
009.207	Add Door Between Stair 3 & Elec. Cl.	A-B	ERS	1.5.73		•			•								*						

"C"

✓ = INDICATES WORK COMPLETED

SHEET A-B-T-1 (Tenants)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BFS	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
010.704	Credits for paint of 44 fl.	A	ERS	12-17-71		•	•		•					•		A-232	3.9.72	/	/	/	/	* (254)	
075.401	Change 15 fl. core clos to tenant space	A	ERS	5.22.70		•		•	•			•	•		•	A-87	7.16.70	/	/	*	8.7.70	/	746-8.17.70(A) 767-11.11.70(E)
119.701	Change 10 fl. core clos. to tenent space	A	ERS	7.27.70		•		•	•			•	•		•	A-88	11.6.70	/	/	*	8.7.70	/	748-11.16.70(E) 946-4.14.71(A)
130.001	Hold on interior finishes 9 fl.	A	CONST.	6.5.69													/	/	(RESCINDED 5.14.71)				
130.002	Hold on interior fins. N. Quads, 10 fl.	A	CONST.	3.2.70			•							•			/	/	/	/	/	*	
135.202	sub-metering for the N.Y. Transit Auth.	B	ERS	4.17.72		•							•			B-179	/	/	/	/	6.2.72	/	

SHEET A-B-T-2 (Tenants)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: PA	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	ISSUED BY: BES-ESTIM. NO.
405.070	Del. 13KV cables & splice cab #3, 16	A (NE)	ERS	12.9.70		•		•					•		•	A-132					1.15.71		1020-3.18.71(E)
405.140	Install emerg. cables from emerg. G.R. room	(NE)	ERS	5.22.72		•							•			GR8					6.14.72		
407.004	Del. Escal K-1 & stair K-8, Rev. ST.K-4	B (SG)	ERS	8.27.71		•		•	•			•	•		•	B-134 B-34 SG-169	11.23.71 12.3.71 11.5.71			1.14.72 12.1.71(M)	12.3.71 12.3.71		1791-4.26.72(E) 1478-4.14.72(A) 1258-3.2.72(M) 1567-4.19.72(P)
Supp #1 407.004	Locations of Liberty St. bridge	(SG)	ERS	1.31.72		•			•							SG-239	7.31.71 8.31.72						1505-3.15.72(A)
407.006	Finalize arch. & struc. design in hotel	(SG)	ERS	12.1.71		•		•	•		•	•			•	SG-223 SG-196 SG-226 SG-189			7.18.72(E) 7.18.72(E)	7.18.72(P) 1.18.72(P)				
407.009	Changes to Dwgs & spec	S-G	ERS	3.5.73		•			•								*						
443.002	Rev. Sub. Stat. sw/bd. for T.V. elec. reqts.	A	ERS	3.17.70		•		•					•		•	A-66 A-70					4.2.70 4.22.70		598-5.8.70 596-5.15.70

SHEET A-B-T-3 (Tenant)

.1E WORLD TRADE CENTER STATUS OF CHANGES DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
Job No. 770.542	Sprink. Installation	A-B				•		•				•			•	A-182				8.19.71(m)			1993-1.14.72 (P)
995.501	4 Items hold on 55 fl.	A	CONST	6.7.71			•							•								* (601, 582) 115	
995.502	Del. Fl. tile on 55 fl.	A	CONST	12.11.71			•							•								* (115)	
995.518	Add't. items reqd.	A	CONST	9.13.72		•			•				•				*				*		
995.521	Add. of 25' of 1½" Hose	A	ERS	11.27.72		•			•			•				A-325	*			12.14.72 (P)			

SHEET A-B-T-4 (Tenants)

.IE WORLD TRADE CENTER STATUS OF CHANGES DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: PA	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	ISSUED BY: BES-ESTIM. NO.
995.531	Design reinforcing of floor trusses	A	SHCR	3.7.73		•					•						/	/	*	/	/	/	

SHEET A-B-T-5 (Tenants)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3-15-73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
160.002	Fl. opening bet. col. 115-117 Fl 110th	A	ERS	3-30-71		•		•	•		•				•	A-164	6-18-71		✓				[257]-9-21-71 (A)
160.003	Five Items for Channel 4 Space	A	ERS	9-7-71		•		•	•			•			•	A-310 A-197	10.9.72 12-27-71			4.5.72(M)			1965-5.17.72 (A)
160.003 Supp #1	Provide sanitary drains only for Channel 4	A	ERS	6-19-72		•		•	•			•			•	A-310	10.9.72			*			1997-7.10.72 (P)
160.004	Three items for Channel 2,9,31	A	ERS	9-10-71		•		•	•			·	•		•	A-198 A-214	12.2.71 3.10.72				4.5.72		1756-6.14.72 (P) 1966-6.23.72 (A)
160.005	Relocate roof drain and Elec. Conduits	A	ERS	11-15-71		•		•	•			•	•		•	A-214 A-210	 1-25-72			3.10.72(P)	12.16.71 12.8.71		1630-6.12.72 (A)
160.006	Relocate wall at Tel. Clos. Fl. 104	A	ERS	12-15-71		•		•	•			•			•	A-252	6.1.72			4.5.72(M)			1862-6.1.72 (M)
160.007	Demising Wall for Channel 7	A	ERS	12-27-71		•		•	•				•		•	A-228	2.25.72				4.8.72 4.19.72		1839-6.1.72 (M) [597]-2.25.72(E) 1997R-1-4.10.72 (E)
																							1670-6.8.72 (A)
160.009	Provide drains for Broadcasters - 110Fl.	A	ERS	2-14-72		•		•	•			•			•	A-242 A-281 A-295	6.1.72			4.8.72 (M) 5.4.72(P) 6.5.72 (P) 7.19.72(M)			1800-5.25.72 (P)
160.010	Install ductwork at 108th Fl. M.E.R.	A	ERS	2-22-72		•		•	•			•				A-253 A-296	*			4.5.72(M) 7.19.72(M)			
160.011	Arch. Coordination	A	ERS	2-23-72		•		•	•						•	A-235	2.25.72 2-16-72						1671-6.8.72 (A)
160.012	Install S. Demising Wall for Telco Rm.	A	ERS	3-24-72		•		•	•			•			•	A-254	6.1.72			4.5.72(M)			1864-6.1.72 (M)
160.013	Quotation with the transmitter only	A	Const.	5-5-72			•							•								* WIC 110.00	
160.014	Quotation for Antenna & transmission Line	A	Const.	5-8-72			•							•								* WIC 230.00	

✓ = INDICATES WORK COMPLETED

SHEET ~~A-B-TV-I~~ (Broadcasters)

THE WORLD TRADE CENTER STATUS OF CHANGES DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR SK. DWGS.	REQUEST FOR CONTR DWGS	REQUEST FOR QUOTE	REQUEST FOR ESTIM.	ACTION REQUIRED BY ERS	ACTION REQUIRED BY MYA	ACTION REQUIRED BY SHCR	ACTION REQUIRED BY JBB	ACTION REQUIRED BY JRLA	ACTION REQUIRED BY P.A.	ACTION REQUIRED BY BES	BULLETIN NO.	ISSUED BY ERS	ISSUED BY MYA	ISSUED BY SHCR	ISSUED BY JBB	ISSUED BY JRLA	ISSUED BY P.A.	BES-ESTIM. NO.
160.002	Fl. opening bet. col. 115-117 Fl 110th	A	ERS	3-30-71		•		•	•		•				•	A-164	6-18-71		✓				1257-9-27-71 (A)
160.003	Five Items for Channel 4 Space	A	ERS	9-7-71		•		•	•			•			•	A-310 A-197	10.9.72 12-27-71			4.5.72 (M)			1565-5.17.72 (A)
160.003 Supp #1	Provide sanitary drains only for Channel 4	A	ERS	6-19-72		•		•	•			•			•	A-310	10.9.72			*			1997-7.10.72 (P)
160.004	Three items for Channel 2,9,31	A	ERS	9-10-71		•		•	•				•		•	A-198 A-214	12.2.71 3.10.72				4.5.72		1756-4.19.72 (P) 1566-5.23.72 (A)
160.005	Relocate roof drain and Elec. Conduits	A	ERS	11-15-71		•		•	•			•	•		•	A-214 A-210	1-25-72			3.10.72 (P)	12.16.71 12.3.71		1630-6.12.72 (A)
160.006	Relocate wall at Tel. Clos. Fl. 104	A	ERS	12-15-71		•		•	•			•			•	A-252	6.1.72			4.5.72 (M)			1862-6.1.72 (M)
160.007	Demising Wall for Channel 7	A	ERS	12-27-71		•		•	•				•		•	A-218	2.25.72				4.5.72 [illegible]-19-72		1859-6.1.72 (M) 1597-2-25-72 (E) 1597R-1-4.10.72 (E) 1670-6.8.72 (A)
160.009	Provide drains for Broadcasters - 110Fl.	A	ERS	2-14-72		•		•	•			•			•	A-242 A-281 A-295	6.1.72			4.5.72 (M) 3.4.72 (P) 6.5.72 (P) 7.19.72 (M)			1800-5.25.72 (P)
160.010	Install ductwork at 108th Fl. M.E.R.	A	ERS	2-22-72		•		•	•			•				A-253 A-296	*			4.5.72 (M) 7.19.72 (M)			
160.011	Arch. Coordination	A	ERS	2-23-72		•		•	•						•	A-233	2.25.72 2-16-72						1671-6.8.72 (A)
160.012	Install S. Demising Wall for Telco Rm.	A	ERS	3-24-72		•		•	•			•			•	A-254	6.1.72			4.5.72 (M)			1864-6.1.72 (M)
160.013	Quotation with the transmitter only	A	Const.	5-5-72			•							•								* WTC 110.00	
160.014	Quotation for Antenna & transmission Line	A	Const.	5-8-72			•							•								* WTC 230.00	

✓ = INDICATES WORK COMPLETED

SHEET A-B-TV-II (Broadcasters)

THE WORLD TRADE CENTER STATUS OF CHANGES DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
160.015	Install wire mesh partition - 110th fl.	A	ERS	7.26.72		•		•	•				•		•		HOLD				HOLD		
160.015 Supp #1	Defer design of the wire mesh partition	A	ERS	8.7.72		•			•								*						
160.017	Replace existing corridor lights on 110th	A	ERS	8.11.72		•							•								*		

SHEET A-B-TV-2 (Broadcasters)

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED		REQUEST FOR				ACTION REQUIRED BY							BULLETIN NO.	ISSUED BY						
			TO	DATE	SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ERS	MYA	SHCR	JBB	JRLA	PA	BES		ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.

SHEET _____

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3-15-73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
070.301	Old PATH Terminal Renovation El. 285'		ERS	7-21-70		•			•			•	•		•		/	/	(SEE	S.E.P.E)		/	
070.001	A. 61st Fl-Banks B,C	A																					
	& D. Crossover																						
	B. 67th Fl-Banks,C	A																					
	& D Crossover																						
	C. PE No. 7 Opg-Fl 67	A	ERS	10.27.66		•		•	•		•	•	•		•	A-81	✓	/	✓	✓	✓	/	740 R-2 -5.10.72(M)
070.001	PE No. 7 & CE No. 6 opgs. at 106th Fl	A	ERS	8-8-69	•			•	•		•	•	•		•		✓	/	✓	✓	✓	/	701-8.11.70 (elev)
(Post Award)			ERS	6.25.70		•		•	•		•	•			•	A-81 A-117	6.22.70 /		✓	11.20.70(P)	/		740-9.23.70 (A) 919-2.3.71 (P) 1455-11.8.71 (M)
070.005	67th Fl. - Increase Fl. to Fl. Ht to 16 ft.	A	ERS	10.27.66		•			•		•	•	•			/	✓	/	✓	✓	✓	/	
(Pre Award)																							
070.006	Review of Vertical Conveyor System	A	ERS	6-3-71		•			•							/	K	/	/	/	/	/	
070.007	43rd Fl. Increase Fl. to Fl. Ht. to 14 ft.	A	ERS			•			•		•	•	•				✓	/	✓	✓	✓	/	
(Pre Award)																							

✓ = Indicates Work Completed

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
070.013	Feasibility Review - Exh. Duct - Test Kitchen	A	ERS	9.10.69	•			•	•			•			•	A-298	8.29.72	/	/	✓	/	/	222- 10.7.69 798 - 10.14.70
070.018	Models & Exhibits Feasibility Study	A	ERS	8.7.69	•			•	•		•	•	•		•	/	/	/	(RESCINDED)		/	/	
070.021	Elim. Stacking Area at Ramp "M" -El. 294	SG	ERS	11.22.68		•		•	•		•		•		•	SG-5	1.10.69	/	✓	/	2.14.69	/	98- 11.6.69 (E)
070.023 Rev. #1	P.A. Space on 67th Fl. Feasibility Study	A	ERS	6.5.69	•			•	•		•	•	•		•	/	✓	/	✓	✓	✓	/	128- 6.23.69
070.027	Chauffeur's Waiting Area	SG	CONST.	10.30.70			•	•						•	•	/	/	/	/	/	/	2.7.72 (102.00)	1229R-6-5.17.72 (A) 1229 - 5.4.72 (A) 1229R-5 1.24.72 (S)
070.027 Supp #4	Authorization to Proceed		CONST.	10.7.71		•						•				SG-178	/	/	/	/	5.15.72, 6.7.72	/	
070.027 Supp #5	Revisions to Supp #4		CONST.	11.17.71				•							•		/	/	/	/	/	/	1459- 1.26.72 (M)
070.027 Supp #6	Wiring in Chauffeurs Waiting Area	SG	CONST.	3.14.71			•	•						•	•		/	/	/	/	/	"	
070.027 Supp #7	Revs. to Chain Link Fence & Extend PipeChase	SG	CONST.	5.15.72		•	•	•	•					•	•	SG-238	10.19.72	/	/	/	/	102, 605 108, 606	
070.027 Supp #8	Install. of Chilled Water Pipe	A	CONST	2.28.73			•	•						•	•	/	/	/	/	/	/	" (502)	
070.034	Change 5 toilets to Mens Toilets	A	ERS	9.11.70		•		•	•			•	•		•	A-102	11.6.70	/	/	2.26.70(P)	9.22.70	/	817-10.8.70 (ALL) 851- 1.8.71 (E) 949- 2.17.71 (A)

✓ = Indicates Work Completed

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: P.A.	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	BES-ESTIM. NO.
070.101	Revise Stair #1 & #2	A	ERS	10.31.68		•		•	•		•	•	•		•	A-13	6.23.69		10.24.69(C) 1.10.69(S)	11.14.69(N)	12.23.68		115-10.10.69, 2.13.70 238-10.29.69(E)
070.102	Add Men's Toil. & Locker Rm., Rev. Women's Toil.	A	ERS	10.31.68		•		•	•		•	•	•		•	A-13	6.23.69			11.14.69(N)	12.23.68		115-10.10.69, 2.13.70 238-10.29.69(E)
Rev.#1	Rev. Toil. & Locker Rm. Per WTC-43-4-69	A	ERS	9.9.69		•		•	•		•	•	•		•	A-40 A-13	1.30.70		10.24.69(E)	3.19.70(P) (070.107)	11.6.69		609-5.25.70(P) 320-12.5.69(E)
																A-109				10.12.70(M)			873-1.15.71(M)
070.103	Relocate Exp. Tank Rm.	A	ERS	10.31.68		•		•	•		•	•	•		•	A-13	6.23.69		1.10.69(S)	12.19.69(P) 11.14.69(M)	12.23.68		115-10.10.69, 2.13.70 238-10.29.69(E) 544-1.6.70(M) 402-2.11.70(P)
070.104	Struct. Changes for Dining Facility	A	ERS	1.22.69		•		•			•				•				1.10.69(S)				
070.104(2	Struct. Changes & Revised Sleeves	A	ERS	8.19.69		•		•	•		•				•				8.27.69(S)				9.5.69
Rev. #1	Revised Openings and Sleeve Lengths	A	ERS	8.25.69				•							•								215-9.11.69 545-4.17.70
Rev. #2	Revised Sleeve Lengths	A	ERS	9.18.69																			
Rev. #3	Move S. Header Duct, Revised Sleeves	A	ERS	10.7.69		•		•	•		•		•		•	A-45 A-56			✓		10.28,12.3.69 4.22.70		339-1.6.70(E) 394-7.26.70(E) 595-5.20.70(E)
																A-78 A-123				6.11.70(P) 4.12.71(P)			610-8.11.70(P) 1173-6.9.71(P)
Rev. #4	Slab Penetrations - Floors 43 & 44	A	ERS	2.24.70		•		•	•		•	•			•	A-56 A-93	1.30.70		✓	8.13.70(P)			470-4.14.70(A) 790-9.23.70(P)
																A-121 A-129				12.7.70(P) 1.4.71(P)			963-2.5.71(P) 985-8.30.71(P)

✓ = INDICATES WORK COMPLETED

SHEET PANYNJ -3

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.72

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
070.105	Rev. Slab Below Ramp "M" Car Lifts	(SG)	ERS	1.17.69		•		•	•		•		•		•	SG-12	4.25.69		✓		6.9.69		97- 8.5.71 (A) 148- 7.10.69 (B)
070.106	Services Elev. Between 43rd & 44 Fl.	A	ERS	8.12.69		•		•	•		•	•	•		•	A-48 A-40	1.30.70		10.24.69(E) 1.16.69(S) 5.5.72(E)	11.14.69(M)	9.2.69			208- 2.4.70 (D)(S) 226- 10.20.69 (E) 345- 12.10.70 (M)
070.106 Supp #1	Raise Entrances at 43rd & 44 Fls.	A	CONST.	8.27.71		•	•	•	•					•	•	A-194	12.27.71					* (320.00)	465- 4.14.70 (A) 1502- 5.4.72 (A)
070.107	Revise 41st M.E.R. for Mech. & Elec. Equip.	A	ERS	7.31.69		•		•	•			•	•		•	A-40 A-168 A-150	9.29.69 1.30.70 3.22.71			11.3.69 (M) 6.3.71 (M)	10.21.69			190- 8.15.69 (M)(P) 261- 12.4.69 (A) 346- 1.6.70 (A) 461- 3.25.70 (A) 312- 9.9.70 (M) 1162- 6.11.71 (A)
																							1282- 1.26.72 (M)
070.108	Addit. Elec. Power for Dining Facility	A	ERS	7.1.69		•		•					•		•	A-39					8.19.69		210- 9.10.69
070.109	Add PE No. 7 (s) opg. at 106th Fl.	A																					
070.110	Stair #1 & 2 Revisions - Fl. 66-68	A	ERS	9.4.69		•			•		•	•	•			A-74				7.13.70			
070.110 Rev. #1	Changes to core on Executive floor	A	ERS	11.20.69		•		•	•		•	•	•		•	A-54 A-74	1.30.70 5.15.70		12.12.69(E)	8.16.70(M) 3.11.70(A)	2.10.70			479- 3.13.70 (E) 513- 1.8.71 (M) 468- 7.22.70 (A)
																A-74 A-229				9.17.70(M)	1.9.72 (170.030)			611- 5.26.70 (P) 726- 7.27.70 (P) 855- 11.2.70 (M)
070.111	Modify Induct. Unit Covers - 44th Fl.	A	ERS	6.7.71		•	•	•						•	•		N/A					10.12.71 (252.00)	
Supp #1 070.111	Auth. to Proceed	A	ERS	8.4.71			•							•								10.12.71 (252.00)	

✓ = INDICATES WORK COMPLETED

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
070.112	HVAC & Plumbing Dining Facility	A	ERS	1.19.70		•		•				•			•								
070.112 Rev. #1	Coord. for HVAC & Pl. Requirements	A	ERS	2.24.70		•		•			•	•	•		•	A-78 (070.104)			8.7.70(S)	6.11.70(P)			
																A-91				8.11.70(M)			807-12.10.70(S) 792-12.17.70(M)
																B-60					9.4.70		
																A-58					12.4.70		922-1.8.71(S-A) 1018-3.1.71(S-A)
																A-128					1.7.71		
070.116	Executive Toilet 62nd Floor	A	CONST.	3.18.71			•	•				•		•	•	A-238				2.15.72		1.10.72 (110.00)	1022-8.6.71(A11) 1462-2.14.72(S) 1685-3.23.72(P)
070.116 Supp #1		A	ERS	7.9.71		•		•	•			•	•		•	A-178	8.24.71			10.26.71(P)	12.3.71		1372-11.30.71(A)
070.117	Double glazing per Dwg. 1.S.A.-1.2/18/71	A	CONST	3.22.71		•	•	•	•					•	•	A-164	6.18.71					11.18.71 (400.00)	1253-9.27.71(A)
070.117 Supp #1	Proceed Except for glazing on 67th Fl.		CONST	4.23.71		•								•								* (400.00)	
070.117 Supp #2.	Proceed as per 1.S.A.-1 - 5/14/71		CONST	5.27.71			•	•						•	•							11.18.71 (400.00)	1238-9.27.71
070.117 Supp #3	Rescind Double Glazing on 67th Fl.	A	ERS	9.7.71		•		•	•						•	A-195	12.27.71						1563-5.10.72(A)
070.118	Revise 74th Fl. Core Toilets	A	ERS	4.15.71		•	•	•	•		•	•	•	•	•	A-157	6.18.71		✓	4.27.71(M)	5.10.71	1.10.72 (110.00)	1185-6.22.71(M) 1280-9.27.71(A) 1329-11.30.71(P)
070.118 Supp #1	Conform w.Dwg. A-1 5/13/71	A	ERS	6.21.71		•	•	•	•		•	•	•	•	•	A-174	6.18.71		✓	6.30.71(P)	*	* (110,12,60)	1267-11.30.71(A) 1267R-3-4.21.72(A)
070.120	Roughing at Wet Columns -Flrs 56-73	A	ERS	5.24.71		•		•				•			•	A-167 A-176				5.28.71(P) 7.13.71(P) 7.20.71(P)			1293-8.30.71(P) 1293R-1-2.7.72(P)
070.120 Supp #1		A	CONST.	6.9.71			•							•								* (530.00)	

✓ = INDICATES WORK COMPLETED

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: P.A.	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	ISSUED BY: BES-ESTIM. NO.
070.124	Exhaust for test Kitchen - 43rd Fl.	A	ERS	6.9.71		•		•	•			•			•	A-175	12.27.71			5.30.71(m)			1307-9.8.71(m) 1455-11.8.71(m) 1560-5.4.72(A)
070.125	Slab penetration Engr. Dept. Dumbwaiter	A	CONST	5.27.71			•	•						•	•							2.72 (230.00)	1371-11.30.71(A)
Supp #1	Rev. Struct. Steel & Concrete slabs	A	ERS	6.21.71		•		•	•		•				•	A-177	8.24.71		✓				1348-9.22.71(C,S)
070.126	Hold Gypsum plank walls at 43 & 44 Fls.	A	CONST.	6.30.71				•							•								1829-5.15.72(A)
070.128	Load support of secretary's vault	A	CONST.	7.12.71			•							•								2.72 (230.00)	
Supp #1		A	ERS	8.9.71		•		•			•				•				✓				1400-10.22.71
070.129	Del. Fl. & Ceil. Fin. at 43rd Fl. NE & NW	A	ERS	7.19.71			•	•						•								* (115,605)	
070.130	P.A. Pool Parking El. 284'	(SG)	ERS	8.10.71		•	•	•	•		•	•	•	•	•	SG-168	N/A		✓	9.27.71(P)	N/A	* (102.108)	1349-10-7-71(A-M) " - 10-15-71(P) " R-1-3.15.72(A-M)
																							1461-12.17.71 1462-8.15.72 1473-2.7.72(P)
070.130 Supp #2	Car Pool parking Area	(SG)	CONST.	3.22.72		•	•	•	•					•			*					(* 601)	
070.131	Dumbwaiter Bet. 43rd & 44 th Fls.	A	CONST	10.5.71			•	•						•								11.2.72 (320)	
Supp #1	Rev. Contract Dwgs.	A	CONST.	5.11.72			•	•	•		•			•		A-298	8.29.72		✓			11.2.72 (320)	
070.132	Rev. Door at E. Vest. 44th Fl.	A	ERS	9.24.71		•	•	•	•					•			*					* (112,254)	
070.134	Proceed w/ceiling at selected Fls.	A	CONST.	10.18.71			•	•						•								* (115.00)	
070.135	Hold 73 Induction Covers - 67th Fl.	A	TRCC	10.22.71																			
070.138	67th Fl. Executive Core Area	A	CONST	11.17.71		•	•	•	•					•	•	A-212	2.16.72 2.25.72					* (110,112, 254)	1668-6.8.72(A)

✓ = INDICATES WORK COMPLETED

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
070.141	Add Fire Hoses to Exist. Hose Racks	A	CONST.	12-12-71		•	•	•				•		•		A-216				12.14.71		6.12.72 (530.00)	
070.142	West End of 44th Fl. Skylobby	A	ERS	12-16-71		•	•	•	•				•	•	•	A-233 A-237	2.25.72 3.6.72				1.24.72 11.1.72	12.14.72 (110).	1592- 3.10.72 (6) 1669- 6.12.72 (A)
070.143	Cold Water Riser	A	ERS	1-3-72		•		•	•			•			•	A-231	*			1-24-72			1659- 3.23.72 (P)
070.145	Header Duct Covers Flush Type Gaskets	A	CONST	1-25-72			•	•						•								(601*)	
070.147	71st Fl. Bridging Modifications	A	CONST	3-9-72			•	•			•			•					✓			10.30.72 (230)	
070.148	Hanger for X-Ray Machine Rails -62nd Fl.	A	CONST	3-9-72			•	•			•			•					✓			(117* 230)	
070.149	Floor Reinforcing 74th Fl. Tool Shop	A	CONST	3-9-72			•	•			•			•					✓			(117* 230)	
070.150	Revise Model No. of Fl. Drains	A	CONST	3-14-72			•	•				•		•						*		6.14.72 (180.002)	
070.151	Model No. Change of Fl. Drain	A	JBB	3-30-72		•	•					•		•		A-308				8-22-72 (P)		2.14.73 (530)	
070.153	Quote for Add. Work	A	CONST	4-11-72			•	•						•								* (180.002)	

SHEET PANYNJ -7

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: PA	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	ISSUED BY: BES-ESTIM. NO.
070.167	Vertical Conveyor Des. Change D-1 Struct	A	CONST	4-24-72		•	•	•			•			•					✓			* 180.005	
070.170	Hold const. on P.A. Pool Park Area El. 284	SG	CONST.	5-15-72			•							•								(*)	
070.173	P.A. Dining Fact. Suspen. Ceiling Supports	A	CONST.	6-2-72			•	•						•								10.6.72 (180.002)	
070.176	P.A. Dining Fact. Skylobby Hardware	A	CONST	6-5-72					(No Follow up)														
070.177	P.A. Dining Fact. Drapery Channel	A	CONST	6-5-72					(No Follow up)														
070.179	P.A. Dining Fact. Revised Dwgs.	A	CONST	6-8-72				•	(No Follow up)														
070.180	P.A. Dining Fact. Work By Var. Contract	A	CONST	6-8-72			•	•						•								* WTC-110	

✓* INDICATES WORK COMPLETED

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
070.188	P.A. Dining Facility Revise Drawings	A	CONST	6.20.72			•	•						•								12.26.72 (180.002)	
070.188 Supp. #1	Negotiate w/Herbert Co for Additional Work	A	CONST	9.21.72			•	•						•								* (180.002)	
070.188 Supp. #2	Require Fire Damper & Access Dr. In base Bld	A	JBB	10.16.72		•		•				•				A-313				10.23.72			
070.189	P.A. Move - Select Conveyor Struct.	A	CONST	6.20.72			•	•						•								* (180.002)	
070.189 Supp. #1		A	CONST	8.1.72			•	•						•								* (180.002)	
070.195	Install Chrome-Plated Valves	A	CONST	6.29.72			•	•						•								* (180.002)	
070.197	Retain Perforated Metal Lining of Ducts	A	CONST	7.19.72			•							•								* (180.002)	
070.198	Plastic Laminate on Folding Walls	A	CONST	7.20.72			•	•						•								* (180.002)	

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
070.212	Structural Changes for P.A. Library	A	CONST	8.24.72			•	•						•								* (117, 230)	
070.212 Supp. #2			CONST	12.29.72			•	•						•								* (117, 230)	
070.222	Negotiate w/Herbert for work on Drawing	A	CONST	9.20.72			•	•						•								* (180.002)	
070.222 Supp. #1	Revise drawings to delete clg. const.	A	ERS	11.3.72		•	•	•	•				•	•		A-317	12.7.72				*	* (110, 601 615, 115.01)	
070.229	Unit Price for Special Hollow Metal Items	A	CONST	10.19.72			(NO	FOLLOW	UP)														

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
070.232	Delete 6 Sprinklers in Coffee Room	A	ERS	10.19.72		•			•			•					*			*			
070.233	Corridor Doors to Exec Dining Area	A	CONST	10.18.72			•	•						•								* (180.002)	
070.234	Herbert Const. Include Rev. Dwgs. in Contract	A	CONST	10.27.72			•	•						•								* (180.002)	
070.238	Revise Base Bldg. Dwgs to incl. Start Fins.	A	ERS	11.6.72		•	•	•	•					•			*					* (180.002)	
070.241	Control Wiring for Vertical Conveyor	A	CONST	11.14.72			•							•								* (180.003)	
070.242	Resilient Tile Floor 56th to 73rd Floors	A	CONST	11.14.72			•	•						•								* (115)	
070.245	Wall Coverings	A	CONST	11.21.72			•	•						•								* (180.002)	

SHEET PANYNJ-11

THE WORLD TRADE CENTER STATUS OF CHANGES DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
070.270	Temp. Expansion Tank	A	ERS	1.18.73		•						•					/	/	/	*	/	/	
070.278	Del. Provisions For Elect. Vert. Conveyor	A	CONST	2.7.73		•	•						•	•			/	/	/	/	*	* (180.003)	
070.306	Provide fl. to ceil. masonry enclosure	SG	ERS	3.7.73		•			•								*	/	/	/	/	/	

SHEET PANYNJ-12

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED		REQUEST FOR				ACTION REQUIRED BY							BULLETIN NO.	ISSUED BY						
			TO	DATE	SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ERS	MYA	SHCR	JBB	JRLA	PA	BES		ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.

SHEET _____

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: P.A.	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	BES-ESTIM. NO.
730.003	Struct. Changes for Flrs. 9-13 Occupancy	B	ERS	4.2.68		•		•	•		•	•	•		•	B-9	9.29.69	ESTIM.-	12.4.68 3.19.69 (S) 3.28.69 (S)	3.12.70 (M)	1.16, 2.26, 3.23.70		475 - 3.16.70 (E) 532 - 4.14.70 (E) 418 - 10.15.71 (A)
																B-77				12.3.70 (M)			959 - 1.8.71 (M) 1074 - 7.20.71 (A) 1074R-1 - 4.14.72 (A)
																B-84	1.29.71						
																							418R-2 - 3.28.72 (A)
Add. #1	Type 'D'-Mark II Spray on Truss Fireproofing	B	CONST.	9.29.69			•	•						•	•							SUPP. AGREEMENT	323 - 1.9.70
Add. #2	Mock-up for Cafco Type C-DF W/Overspray	B	CONST.	5.11.70			•							•								* (113.00)	
730.004	Increased Conduit Requirements (Study)	B, SG	ERS	3.29.68	•			•			•		•						6.25.68		6.26.68 6.28.68		
730.005	Emerg. Generator Room	SG	ERS	12.23.68		•		•	•		•	•	•		•	A-18	1.15.69		3.14.69 (S)	11.19.69 (M)	6.16.69		148 - 7.10.69 (E) 380 - 1.8.71 (M) 301 - 7.21.70 (A)
																SG-25	10.31.69						
																SG-5	1.10.69			12.19.69 (P) 11.21.69 (M)	2.17.69		397 - 2.24.70 (P) 376 - 1.15.71 (M)
																SG-93				6.25.70 (M)	12.7.70		78 - 11.6.69 (E)
																SG-60				2.19.70 (M) 4.3.70 (M) 3.11.70 (P)			501 - 4.2.70 (M) 564 - 4.23.70 (M) 606 - 6.8.70 (P)
																SG-121				10.28.70 (M)			713 - 7.21.70 (M) 884 - 1.15.71 (M)
																SG-133				1.3.71 (M)			953 - 1.8.71 (E)
																A-161 SG-217					5.12.71 5.19.72 (E)		1145 - 7.15.71 (E)

SHEET Telco-1

THE WORLD TRADE CENTER STATUS OF CHANGES DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR SK. DWGS.	REQUEST FOR CONTR DWGS	REQUEST FOR QUOTE	REQUEST FOR ESTIM.	ACTION REQUIRED BY ERS	ACTION REQUIRED BY MYA	ACTION REQUIRED BY SHCR	ACTION REQUIRED BY JBB	ACTION REQUIRED BY JRLA	ACTION REQUIRED BY P.A.	ACTION REQUIRED BY BES	BULLETIN NO.	ISSUED BY ERS	ISSUED BY MYA	ISSUED BY SHCR	ISSUED BY JBB	ISSUED BY JRLA	ISSUED BY P.A.	BES-ESTIM. NO.
730.006	Supply Locker	SG	WTC RENT'S	5.26.69			•							•				(INCORPORATED IN			730.	011)	
730.007	Conduits	A-B, SG	ERS	5.12.69		•		•					•		•	SG-27					10.3.69		105- 6.5.69
730.008	Reroute Primary Air Ducts-Flrs. 10-12	B	JBB	6.13.69	•							•								7.69			
730.009	Public Tel. Space At Elevators 310'	SG, (NE)																					
730.010	Temp. Area for Cable Term. Room - 10th Fl.	B	CONST.	2.16.70				•	(NO FOLLOW UP)														
Supp. #1	Temporary Space By 10/1/70	B	CONST.	8.25.70			•	•						•	•							8.11.71 (601.00)	786- 3.5.71
Supp. #2	Receptacles for Temp. Unit Heaters	B	CONST.	11.16.70			•	•						•	•							10.5.71 (601)	894- 12.10.70
Supp. #3	4 Addit. Receptacles for Temp. Unit Heaters	B	CONST.	12.18.70			•	•						•	•							SUPERSEDED	962- 2.17.71 (E)
Supp. #4	Power for 2 - 15 KW 208 V Heaters	B	CONST.	1.22.71			•							•								8.11.71 (601.00)	
730.011	Addit. Costs Per PE&R Dwgs of 2/9/70	B	CONST.	3.9.70		•	•	•				•		•	•	B-9				4.14.70 (P)		11.30.70 (601.00)	495- 7.14.70
Supp. #1	Splice Chambers on Floors 10 and 12	B	ERS	4.15.70		•		•	•		•		•		•	B-51 B-116	8.24.71		✓		5.25.71		645- 7.1.70 802- 11.23.70 1365- 3.24.72 (E)
Supp. #2	Purchase of Mat'l for Embedments & Penet's.	B	CONST.	4.23.70			•	•						•	•							9.1.70 (250.00)	991- 3.15.71
Supp. #3	Change to Splice Chambers & Tel. Rooms	A-B, SG	CONST.	10.28.70		•	•	•	•			•	•	•	•	A-122 B-84	2.1.71 1.29.71			*	3.2.71 3.29.71	* 110.601.250	876- 2.3.70 1005- 3.1.71 (P) 1074- 7.20.71 (A-S)
																B-98 SG-139					3.29.71 3.2.71 3.29.71		1125- 7.6.71 (E-B) 1058- 6.9.71 (A-A) 1095- 6.9.71 (ESG B)
																							1074R-1- 4.9.72 (F)

✓ = INDICATES [illegible] DETAIL

SHEET Telco - 2

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
730.012	Controls & Indicators for 50 H.P. Emerg. Pump	PUMP STA	ERS	3.24.70		•		•					•		•	RP-7					8.17.70		903-4.15.71 (B)
730.014	Pits to Install Ducts Thru Wall	SG	CONST.	7.1.70			•							•								* (117.00)	
730.015	Recircuit - Telephone Closet Risers	A-B	ERS	10.22.70		•		•					•		•	A-127 B-82					12.24.70		977-6.9.71 (B)
730.018	Recircuit Telephone Closet on ten Floors	(NE)	ERS	2.17.71																(SEE	N.E.P.D.	LISTING)	
730.019	Req'ts Based on Revised PE & R Dwgs.	B (SG)	CONST.	6.3.71		•	•	•					•	•	•	B-197					7.21.72	110. & 250 251. 254	1226-10.5.71 (All) 1474-2.14.72 (P) 1475-R1-2.14.72 (P) 1382-1.20.72 (M)
Supp #1	18 Emerg. Gen Conduits thru 7th Fl.	B (SG)	ERS	8.10.71		•		•	•			•	•		•	B-126 GP-5	11.23.71			9.1.71 (P) 9.8.71 (M)	8.23.71		1397-10.15.71 (P-B) 1507R-1-5.17.72 (A) 1507-4.18.72 (A)
Supp #2	Empty Conduits & Bushings - 9th Fl.	B	CONST.	8.11.71			•							•								* (601.00)	
Supp #3	Process W/Const. per. Latest schedule	B (SG)	CONST	10.13.71												B-126							
Supp #4	Interface for WTC Bldg Contracts	B (SG)	ERS	10.13.71		•		•	•			•	•		•	SG-173 B-135 SG-173 SG-237	12.6.71 11.23.71			10.6.71 (P) 10.6.71 (P) 7.19.72 (M)	5.12.72 10.2.72		1539-3.28.72 (A) 1848-6.8.72
Supp #6	Revise Primary Air Duct	B	ERS	12.27.71		•		•	•			•			•	B-152	*			1.11.72			1588-5.10.72 (M)
Supp #7	Extend 18 Telephone Emerg. Gen. Conduits	B	ERS	1.10.72		•		•					•		•	GP-5					3.8.72		1618-5.2.72 (E) 1713-5.15.72 (D)

SHEET TELCO -3

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3-15-73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
730.019 Supp #8	Reset Fl. Monuments flush to Fl. Tile	B	Const.	1-17-72				•	(No Follow up)														
730.019 Supp #9	Remove & Relocate Partitions	B	Const.	1-17-72				•	(No Follow up)														
730.020	Revised Emer. Gen. Plant - 8/4/71	EGP	ERS	10-1-71		•	•	•					•	•							*	5-8-72 (604.00)	
730.026	Install Concrete Platform	SG	Const.	12-22-71			•	•						•								* 117.00	
730.029	Modify existing cable rack supports	B	Const	2-17-72			•	•						•								* (279.00)	
730.030	Relocate ducts to avoid cable holes	B	Const	2-17-72			•	•						•								* (502.00)	
730.032	Install Duct	B	Const	3-7-72			•	•						•								* (502.00)	
730.033	Furnish & Install metal frames for openings	B	Const.	3-15-72			•	•						•								* (110.00, 279.00)	
730.034	Furnish & Install duct 9-13 Fls.	B	Const.	3-3-72			•							•								* (502.00)	

SHEET TELCO - 4

THE WORLD TRADE CENTER STATUS OF CHANGES DATE 5.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
730.035	Furnish & Install tarps to cover diesel mot.gen	B	CONST.	3-9-72			•	•						•								*	
730.037	Cut riser mullion cover at col. 350&110	B	CONST.	3-28-72			•							•								(252)	
730.038	Do work as shown on Pope,Evans&Robbins Dwg.	B	CONST	4-11-72			•							•								*	
730.039	Alter 28 riser covers to accom. 9' ceiling	B	CONST	4-26-72			•	•						•								*	
730.040	Do work as shown on Pope,Evans & Robbins Dwg	B	CONST	4-28-72			•	•						•	•							*	1852-5-25-72 (E)
730.041	Work premium time for hoisting material	B	CONST	4-28-72			•							•								*	
730.042	Cut opening in 10th fl.	B	CONST	5-1-72			•							•								*	
730.044	Install a structural Angle - 2" x 4"	B	CONST	5-8-72			•							•								*	
730.045	Work premium Time for expedite 10th fl work	B	CONST	5-15-72										•								*	
730.047	Do work as shown on Pope,Evans& Robbins Dwg.	B	CONST	5-22-72			•							•								*	
730.048	Shorten window drapes	B	CONST	5-22-72			•							•								*	
730.049	Raise Honeywell Control Boxes	B	CONST	5-22-72			•							•								*	
730.050	Do the following work as shown on Dwg.	B	CONST	5-22-72			•							•								*	
730.051	Do the following work as shown on Dwg.	B	CONST	5-30-72			•							•								*	
730.052	Do the following work shown on Dwg.	B	CONST.	5-30-72			•							•								*	

SHEET TELCO -5

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
730.053	Delete Hung Ceiling	B	CONST	7.20.72			•							•								(110*115 118*115)	
730.054	Relocate Mixing Boxes, Modify Pressure Ducts	B	CONST.	7.20.72			•							•								*(502)	
730.055	Install temporary light Provide ceiling tiles	B	CONST	7.20.72			•							•								(115*286 118*286)	
730.056	Install exhaust fan and Intake louvers	B	CONST.	7.20.72			•							•								*(502)	
730.057	Provide Fire Stop	B	CONST	9.5.72			•							•								(110*115 124,503)	
730.058	Install new Return Air Registers	B	CONST.	8.21.72			•							•								(115*502)	
730.059	Enclose High Pressure Duct	B	CONST.	8.21.72			•							•								(110*115 286,124)	
730.060	Work Premium Time	B	CONST.	8.21.72			•							•								*(502,115)	
730.063	Authorize Contractor to work Premium Time	B	CONST	9.15.72					(NO FOLLOW-UP)														
730.065	Provide 2 Openings in Concrete Wall	B	SHCR	9.26.72		•			•				•				*				*		
730.068	Install 1 fuse & fuse-holder for ea. ballast	B	CONST	10-11-72			•							•								*(605)	

SHEET JELCO-6

THE WORLD TRADE CENTER STATUS OF CHANGES DATE 3·15·73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
730.070	Auth. contractor do all work shown on dwg.	B	CONST	10·20·72			•							•								* (117)	
730.071	" " "	B	CONST	10·20·72			•							•								* (110, 112, 254, 615)	
730.072	Provide sprink. syst. for Telco El. 294	B	CONST	11·14·72			•							•								* (502)	

SHEET TELCO -7

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED		REQUEST FOR				ACTION REQUIRED BY							BULLETIN NO.	ISSUED BY						
			TO	DATE	SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ERS	MYA	SHCR	JBB	JRLA	PA	BES		ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.

SHEET _____

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
150.001	K.E. & Utilities for 44th Fl. Coffee Shop	A	ERS	2.13.70		•		•	•		•	•			•	A-164 A-164D A-58	6.18.71 2.19.70		✓	8.13.70(P) 11.19.70(M)			789-9.25.70(P) 997-2.3.71 916A-2.3.71(M) 1254-9.27.71(A) 1254R-1.26.72
150.002	K.E. & Utilities for 78th Floor Coffee Shop	A	ERS	2.13.70		•		•	•		•	•			•	A-59 A-107	5.15.70 11.6.70		N/A	N/A			659-7.14.70(A) 952-1.15.71(A)
150.003	Revs. for Rest. at 106th -107th Fls.	A	ERS	4.22.70		•		•	•		•	•	•		•	A-82 A-115	6.22.70		6.17.70(S)	10.15.70(M) 10.30.70(M)	9.10.70		796-2.3.71(A) 875-11.24.70(M) 816-2.3.71(E)
																A-115 A-123	2.1.71			11.20.70(P) 2.25.71(M)			917-2.3.71(P) 908-6.9.71(M) 1859-6.9.71(A)
																A-202 B-138 A-206				11.19.71(M)	11.4.71		1455-11.8.71(M) 1179-11.8.71(M) 1578-3.2.72(M)
																A-251				4.5.72(M)			1485-12.16.71(E) 1564-5.17.72(A) 7418-3-4.10.72(A)
150.003 Supp #1	Changes to Elevators For Club & Restaurant	A	CONST.	2.14.71			•	•						•	•			(CANCELLED)					
150.003 Supp #2	Updating of changes to the Elevators	A	ERS CONST.	8.26.71		•		•	•			•			•	A-196 A-251	12.27.71 5.18.72			11.12.71(M)			1526-2.16.72
150.003 (403.239)	Revision to Facade at top of tower	A(B)	ERS	4.28.70		•	•	•	•		•			•	•	A-98	9.11.70		✓			SUPPLEMENT (400.00)	584-6.1.70 857-11.16.70(A)
150.004	Add 106 (n) stop to Elev. No. 7 -Svc. Tvl	A	ERS	5.18.70		•		•	•		•				•	A-82	6.22.70		✓				623-6.8.70 1178-9.27.71(E) 1178R-1-10.7.71(A)
150.005	Add opening at 107th fl. for 2 escalators	A	ERS	7.2.70		•		•	•		•						N/A		✓				
150.006	Revise Fin. Floor Elev. on 106th Fl	A	ERS	12.11.70		•		•	•		•						✓		7.30.71(S) 10.6.71(S)				
150.007	Active Louvers for Rest. Kitchens	A	ERS	3.4.71		•		•	•							A-251	5.18.72						
150.008	Relocate A/C duct Shafts - 107th Fl.	A	ERS	3.16.71		•		•	•		•				•	A-164	6.18.71		3.12.71(c)				1258-9.27.71(A) 1255R-1-5.4.72(A)

✓ = INDICATES WORK COMPLETED

SHEET A-B-DF-1 (Dining Facilities)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
150.009	Elevator Lock-Outs for Fl. 106 & 107	A	CONST.	5.27.71			•	•						•					(CANCELLED)				
150.009 Supp #1	Pilot Lights & Anti-Intrusion Alarms	A	CONST.	9.3.71		•	•	•					•	•					(CANCELLED)				
150.010 (690.004)	Del. Slab Op'g & A/C Shaft Fl. 106 & 107	A				•			•		•	•				A-164	6.18.71		✓	8.19.71 (P)			
150.019	Switches at Console Illum. Type "A" Sign	A	ERS CONST.	11.11.71		•	•						•	•		A-209					12.3.71	* (320.00)	
150.019 Supp #1	Add Signs at East & West of Core	A	ERS CONST.	11.30.71			•							•								* (320, 601)	
150.016 Supp #1	Incorporate Food Serv. Elev. Bet. El. 294 & 310	SG	ERS	3.7.72		•		•	•		•	•	•			A-264	6.1.72		9.21.72	6/72 (P) 6/72 (M (EL)	8.7.62		
150.023	Hold on Certain walls - Fl. 78	A	CONST.	12.21.71			•							•								* (118, 601 606)	
150.023 Supp #1	Subject walls released for const. (Elev. Lobbies)	A	CONST	4.19.72				•		(NO FOLLOW UP)													
150.023 Supp #2	Subject Ductwork Released for Const.	A	CONST.	5.15.72				•		(NO FOLLOW UP)													
150.023 Supp #3	Erect end walls of local Elev. lobbies	A-B	CONST	1.31.73						(NO FOLLOW UP)													
150.025	New Mech. Equip. Rm. El. 294	A	ERS	2.28.72		•		•	•				•		•	A-246	6.1.72				4.4.72		1726-4.21.72 (E)
150.029	Raised slabs & Revs. to core partition	A	ERS	4.25.72		•			•		•		•			A-268	"HOLD"		6.16.72 (C)		7.21.72		
150.032	Truck Dock exten. South of Col. K70/4	SG	ERS	5.17.72		•			•							SG-221	6.14.72						

✓ = INDICATES WORK COMPLETED

SHEET A-B-DF-2 (Dining Facilities)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: PA	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	BES-ESTIM. NO.
690.016	Provide all Sale & Work in Bulletin	A	JBB	6.6.72		•						•				A-270	/	/	/	4.21.72(P)	/	/	
690.029	Feasibility Study for Proposed Duct Ext.	(SG)	ERS	12-27-71				•	(NO FOLLOW UP)							/	/	/	/	/	/	/	
150.044																							

SHEET A-B-DF-3 (DINING FACILITIES)

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED		REQUEST FOR				ACTION REQUIRED BY							BULLETIN NO.	ISSUED BY						
			TO	DATE	SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ERS	MYA	SHCR	JBB	JRLA	PA	BES		ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.

SHEET _____

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3·15·73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
720.003	NYS Changes Per Lease Agreement		ERS	12.15.69		•		•	•				•		•	B-34 SG-49	9.29.69				2.2.70		420R-3-4.21.72(A)
720,003 Supp. #1	Revise Bus Duct Risers		ERS	6.3.70		•		•					•		•	B-53					6.19.70		695-7.M-70
720.003 Supp. #2	El. 294 Changes Per SK-A-120/70	(SG)	ERS	11.9.70		•		•	•				•		•	B-74 D-107 SG-124	1.6.71 1.18.71				11.20.70 5.10.70 11.20.70		921A-1.18.71(E-B)
720.003 Supl. #3	Bus Duct Changes At 11 Fl. & Future Use		ERS	5.5.71		•		•					•		•						*		1724-4.10.72(A)
720.004	Rev. to N.Y.S. Water Coolers		CONST	3.18.70				•							•								SM-4.24.70
720.006	Elec. Outlets For Water Coolers		ERS	12.9.70		•							•			B-195					8.16.72		
720.007	Escals. Bet. Fls. 35-36, 37-38		ERS	12.30.70		•		•	•		•	•	•			B-96	4.12.71		✓	✓	*		
720.008						•			•							B-161	3.14.72						
720.009	N.Y.S. Add't. Hose To Stair Hose Rack					•		•			•				•	B-115 B-150				6.30.71(P) 7.9.71(P)				1438-4.27.72(B)
720.010	Add Metering Per JRLA Scheme "A"		ERS	8.12.71					(No Follow up)														
720.012 Suppl #1	Release For Const. Contr. 720.012		CONST	4.6.72			(No	Action	Req)														
720.012 Suppl #2	Wording Change on Suppl #1		CONST	4.24.72			(No	Action	Req)														

√ = INDICATES WORK COMPLETED

SHEET A-B-NYS-1 (New York State)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: P.A.	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	ISSUED BY: BES-ESTIM. NO.
720.015	Revs. to dwgs. on El. 284	(SC)	ERS	12.17.72		•			•			•	•			B-191 SG-205 SG-205 SG-208 SG-252	1.29.73			8.8.72 (M) 6.19.72 (P) 8.8.72 (M) 6.19.72 (P) 11.1.72 (M) 11.13.72 (M)	8.16.72		
720.018	Revs. to contract dwgs for 43 fl.	B	ERS	1.26.72		•						•				B-161				3.14.72 (P)			
720.019	Rev. to toilets & H.V.A.C. & ref. req.	B	ERS	2.4.72	•	•		•	•			•	•			B-163	5.3.72			6.1.72 (M) 6.2.72 (P)	7.7.72		
720.020	Rev. to toilets in N.Y.S. space	B	ERS	2.9.72		•			•			•				B-164	5.3.72			5.12.72 (P)			
720.026	Relocate s/s glass escal. wall railing	B	ERS	3.2.72		•			•							B-166	5.3.72						
720.030	Revs to dwgs. for N.Y.S. space	B	ERS	3.26.72		•						•				B-202				8.30.72 (M)			

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: PA	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	BES-ESTIM. NO.
720.040	Arch. Coord.	B	ERS	4.26.72		•			•							B-168	5.3.72						
720.047	Rev. Dwgs. for N.Y.S. Space 44th fl.	B	ERS	5.23.72		•						•	•			B-182 B-205				8.30.72(m) 10.3.72(M)	6.16.72		
720.056	Furn & install duplex outlet every other col.	(SG)	ERS	8.31.72		•							•			SG-236					10.5.72		
720.081	Del. of Acoustical Ceil. in Tenant Space	B	ERS	1.19.73		•		•	•								*						

SHEET A.B. NYS-3 (New York State)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
433.001	Arch. Coordination		ERS	9.18.68		•		•	•			•			•	SG-1 SG-57	10.1.68			2.19.70(M)			498-1.15.71(M)
433.002	Pl. Coordination		ERS	9.18.68		•						•				SG-2				9.5.68			
433.004	Changes in Hotel Area		ERS	10.23.68		•			•		•	•	•					(PRE-	AWAR	D)			
433.005	Relocate Control Booth		ERS	10.22.68		•		•	•				•		•	SG-5	1.10.69				2.7.69		78-11.6.69(E)
433.006	High Buttress Revisions		ERS	1.31.69		•		•	•		•		•		•	SG-20	10.31.69 1.9.70		4.28, 5.9, 7.11.69(S) 5.15.69(S)		8.1.69		69-5.27.69 194-1.27.70(E) 305-2.11.70(A)
																RP-9				2.17.71(M)			434-3.16.70(A) 1061-7.20.71(M)
Supp.#1	N/S Duct Revision		ERS	4.16.69		•		•				•	•		•	SG-9 SG-20				11.21.69	8.1.69		377-1.15.71(M) 221-9.16.69(E)
Supp.#2	Revise Pl. Piping		ERS	8.29.69		•		•				•			•	SG-23 SG-67				8.25.69 3.19.70			213-1.15.70 608-10.8.70
Supp.#3	Reroute PATH Conduits		ERS	9.5.69		•		•					•		•	SG-20					11.6.69 11.28.69		318-12.5.69 324-12.16.69
Supp.#4	Duct Bank Revisions Per 9/19/69 Meeting		ERS	9.25.69		•		•					•		•	SG-20					12.3.69		338-1.27.70

SHEET SG-1

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
433.008	Trash Removal System		ERS, SCHR	12.5.68		•		•			•								1.27.70(C)				
433.009	(See A-B Listing)																						
433.010	Sprinkler Alarm in Security Room		ERS	5.8.69		•							•								JBB * (W.S.C.H)		
433.013	Pl. & Struct. Coord.		ERS	1.21.69		•		•			•				•	SG-6 SG-75				1.20.69(P) 4.17.70(SP)			3.6.69(P) 576-7.14-70(SP)
433.014	Arch. Coordination					•		•	•			•			•	SG-5	1.10.69			5.9.70(M)			60- 3.27.69(A) 625- 6.5.70(M)
433.016	Exhaust Louver at Stair J-2		ERS	3.3.69		•		•	•						•	SG-7	4.25.69						96- 8.8.71
433.019	(See A-B Listing)																						179R-1-4.14.72 (A)
433.021	Regulatory Signs in Truck Deliv. Areas		ERS	9.5.69		•							•			SG-38					12.19.69		

SHEET SG-2

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3·15·73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
433.022	Refrig. Rm. Plumbing		ERS	4.18.69		•		•				•			•	SG-10				3.19.69			76- 5.21.69
433.024	Exit Lights - Elec. Spec. Change		ERS	4.24.69		•							•			SG-13				5.2.69			
433.025	Arch. Coordination		ERS	5.16.69		•		•	•			•			•	SG-12 SG-58	4.25.69			2.19.70(M)			97- 8.5.71 (A) 499- 7.6.71 (M)
433.029	Drain Piping Changes		JBB	4.30.69																			
433.031	Relocate Footings at PATH Tube Truss		ENGR DEPT.	5.2.69		•		•	•					•	•	SG-12	4.25.69					✓	104- 8.5.71
433.032	Column Fireproofing, Change at El.290'		ERS	6.4.69		•		•	•		•				•	SG-25	10.31.69		✓				127- 6.18.69 301- 7.22.70 201(R-1- 9.19.71 (A)
433.033	Truck Bay Power Source		ERS	7.2.69		•		•					•		•	SG-27					10.9.69		272- 11.6.69
Supp. #1	Increase 60 Amps to 100 Amps		ERS	9.8.70		•		•					•		•	SG-112					9.22.70		850- 1.8.71
433.037	Increase Mounting Ht. of Fixts.-Trk. Park'g'		ERS	6.24.69		•							•			SG-17					6.25.69		
433.038	Delete Trench Drain at Ramp "H"		CONST.	6.19.69			•	•						•	•							3.26.70 (251.00)	240- 10.7.69
433.040	Ductwork & Steel - Refrigeration Room		ERS	6.26.70		•		•			•	•			•	SG-9			✓	11.21.69			141- 7.24.69 377- 1.15.71 (M)
433.041	Wall Finish, & Door Rev's-Vest. 2-El,294'		ERS	7.11.69		•		•	•				•		•	SG-19 SG-63	10.31.69 4.14.70				7.30.69		189- 8.11.69 (E) 306- 7.6.71 (A) 591- 6.5.70 (A)
433.042	Del. Register Frames, Add Collars for HVAC		ERS	7.15.69		•		•	•			•			•	SG-25	10.31.69			12.8.69			163- 1.7.70 379- 1.15.71 (M) 301- 8.12.70 (A)
433.042 Supp. #1	Credit for not installing frames.		CONST.	6.1.71			•							•								* (110.00)	

✓ = INDICATES WORK COMPLETED

SHEET SG-3

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
433.043	Revise HP for Sump Pumps #3 & #4		CONST.	7.14.69		•	•	•					•	•	•	SG-29					10.13.69	CHANGE ORDER	271-11.10.69
433.044 (402.173)	Subst. in Galv. Pipe	SG, (A)	ERS	7.15.69			•	•						•	•							($31.00)	155-7.24.69
433.045	Temp. Beam Wall Supports-PATH Tracks		SHCR	7.18.69		•		•			•								10.28.69				
433.046	Elec. Feeders to Telephone Vaults		ERS	7.22.69		•		•					•		•	SG-24					9.2.69		227-10.20.69
433.047	Coord. with Refrig. Cont'l. Rm. Lighting		ERS	9.5.69		•		•	•			•			•	SG-25	10.31.69			11.21.69			379-1.15.71
433.048	Temporary Con. Edison Steam Main		CONST.	8.18.69			•	•						•	•							9.4.70 ($08.00)	274-4.23.70
433.049	Porous Drains At Corners		TRCC, JBB	8.13.69					(No Follow up)														
433.050	Reinf. for Mech. Pads		ERS	8.18.69		•					•								✓				
433.051	Proposed Security Room- Elev. 294'		ERS	10.22.69	•			•	•		•	•	•		•		✓		✓	✓	✓		269-1.16.70
Supp. #1	Revisions per Dwg. SK-A-89/69- 1/27/70		ERS	2.4.70	•	•		•	•		•	•	•		•	SG-51	3.19.70		2.11.70	3.17.70(P) 4.3.70(M)	12.12.69 5.1.70		550-7.15.71 (A) 563-1.15.71 (M) 605-5.18.70 (P)
																SG-78	4.14.70			9.1.70 (M)	7.21.70		600-5.5.70 (E) 592-6.3.70 (A) 808-9.21.70 (M)
Supp. #2	Design Layout of Control Area		MYA	9.25.70	•			•		•					•			✓					744-11.4.70 (E)
Supp. #3	Reroute Spklr. Alarm Wiring to Cont'l. Ctr.		ERS	8.27.70		•		•					•		•	E-22					10.21.70		1314-9.8.71
Supp. #4	Omit Alarm Wiring from U.S. Custom House		ERS	11.6.70		•							•								N/A		
Supp. #5	Design Layout per SK-A-17/71		ERS	2.25.71		•		•	•			•	•		•	SG-165 GA-141 SG-154	9.16.71 4.12.71			8.17.71 (P) 4.12.71 (M)	4.15.71 5.12.71		1182-7.6.71 (M) 1152-7.15.71 (A) 1444-4.18.72 (A)
Supp. #6	Change Finish Floor to Vinyl Asbestos Tile		ERS	4.13.71		•		•	•						•	SG-154	5.28.71						1209-11.14.71 (A)

✓ = INDICATES WORK COMPLETED

SHEET SG-4

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: P.A.	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	BES-ESTIM. NO.
433.051 Supp. #7	Revise Control Room Desk		ERS	1.27.72		•		•	•			•	•			SG-207	4.3.72 7.25.72			5.8.72 (P) 8.22.72 (M)	8.25.72 4.6.72		
																SG-246	11.9.72						
																SG-235					8.23.72		
433.052	Revise Truck Dock		CONST	9.30.69			•	•						•	•							7.12.71 (251)	882-11.24.70
433.053	Architectural Coordination		ERS	9.9.69		•		•	•		•				•	SG-25 SG-54	10.31.69 1.7.70 4.4.70		7.20.70(c)				301-7.6.71
433.053 Supp. #1	Rail Attachments for Linear Air Diffusers		CONST	9.29.70		•		•	•			•	•	•	•	SG-77 SG-164	7.1.70			7.22.71(M)	10.23.70	12.29.70 (605)	883-11.6.70(E)
433.055	Revise Drain and Leader Piping		ERS	10.2.69		•		•				•			•	SG-28 SG-59				7.30.69 2.19.70(M)			500-1.15.71 (M)
433.056	Relocate Control Booth Lighting Conduit		ERS	10.9.69		•		•					•		•	SG-27					10.9.69		272-11.6.69
433.059	Add Toilet Partition Supp. Steel to 251.00		CONST	9.9.69			•							•								1.29.71 (251)	
433.060	Plaster Board in Lieu of MLF Plaster		ERS	10.24.69		•		•	•						•	SG-25	10.31.69						301-7.22.70
433.060 Add #1	MLF/Plaster Studs Acoustical Spray	PATH	CONST	11.4.69				•							•								275-11.10.69
433.061	Increase Snow Melting Feeders	SG A-B	ERS	10.29.69		•		•					•		•	SG-31					12.3.69 4.7.70		568-5.[illegible].70

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
433.062	Revise Door at Control Room		CONST.	10.31.69		•		•	•						•	SG-32	1.9.70						436- 3.24.70
433.063	Reroute Steam Vent		ERS	11.3.69		•		•				•			•	SG-83				5.9.70(M)			297- 12.5.69 624- 6.5.70
433.068 Supp.#1	Grating Roof and Sump Pump in Manhole		CONST.	5.5.71		•	•	•					•	•	•	SG-154					5.12.71	9.17.71 (602.00)	1140- 8.5.71 (E)
433.068	Revise M-14 Manhole		ERS	12.19.69		•		•					•		•	SG-41					1.6.70		349- 1.20.70
433.069	Changes at Tel. Vaults- N. & S. Projections		ENGR. DEPT.	12.18.69			•	•						•								8.10.70 (240.00)	
Supp #1	Additional Miscellaneous Changes		CONST.	8.31.70			•							•								9.28.71 (246.00)	
433.070	Delete Enlargement of Con. Ed. Manhole		CONST.	1.30.70			•							•								(602.00*)	
433.071	Additional Wall in Contl. Center Room		ERS	2.26.70				•							•								475- 3.30.70
Supp.#1	Revise Glass Wall & Raised Fl. System		ERS	3.24.70		•		•	•		•	•	•		•	SG-71	6.1.70 6.23.70		✓	6.25.70(M)	6.8.70		518- 6.1.70 665- 6.9.71 (E) 711- 2.3.71 (M)
																							668- 7.11.70 (A)
433.072	Weep Holes Along Slurry Wall		CONST.	2.25.70		•		•			•								3.2.70				
433.073	Outside Utility Connections		CONST.	3.2.70		•		•					•		•	SG-64					3.19.70		526- 4.8.70

✓ = INDICATES WORK COMPLETED

SHEET SG-6

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
433.074	FAI Pipe Riser Coordination		ERS	3.18.70		•		•				•			•	SG-66				3.19.70(P)			607-10-8.70 (P)
433.075	Reroute 16" Diam. L.P. Water Main		CONST.	3.6.70		•		•				•			•					*			579-5.20.70(P)
433.076	Change 200 Amp Bus To 400 Amp		ERS	4.15.70		•		•					•		•	SG-82					5.11.70		630-5.25.70
433.077	Change Rolling Door To Swing; Add Curb		ERS	4.28.70		•		•	•							SG-79	7.1.70						
Supp. #1	Additional Changes		ERS	5.6.70		•		•	•						•	SG-79	7.1.70						622-6.9.70 793-8.25.70
Supp. #2	Revise Doors in Four Partitions		ERS	7.14.70		•		•	•						•	SG-101	11.10.70						912-12.10.70
433.080	Coord. W/Plats, for Access to Mech. Equip.		ERS	5.28.70		•		•	•						•	SG-87	7.1.70						757-9.30.70
433.081	Revise Dwg. Pk-3 For Oil Trap		ERS	6.5.70		•		•				•			•	SG-99 SG-119				7.22.70(P) 10.28.70(P)			764-9.14.70 (P) 867-12.1.70 (P)
																SG-148				4.9.71 (P)			1174-6.9.71(P)
433.082	Delite Utility Rack Supports - 602.00		CONST.	6.15.70		•	•	•					•	•	•	SG-94					6.29.70	N/A	826R4-4.6.72 (E) 826-3.28.72
Supp. #1	Delete Support Steel From WTC-251.00		CONST.	7.27.70		•	•	•					•	•	•	SG-102					8.7.70	11.13.73 (251)	766-11.16.70 (E)
433.085	Delete Manhole At West Broadway		CONST.	6.30.70		•	•	•					•	•	•	SG-145					3.31.71	8.17.71 (602.00)	1077-4.27.71 (E)
Supp.#1	Config. of Ducts Replacing Manhole		CONST.	3.24.71			•							•								(602.00)	
433.086	Revise Slop Sink in Jan. Closet No. 2		ERS	7.20.70		•		•	•			•			•	SG-100	11.10.70			*			911-12.17.70 (A)
433.087	Panels in Contl. Ctr. For Decoder Devices		ERS	7.29.70		•						•				SG-117				1045-70(M)			

SHEET SG-7

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
433.088	Grounding for Fixt's. in Ramps A-E, G		CONST.	7.30.70			•	•						•	•							11.9.71 (60200)	796 - 9.22.71
433.089	Add Switches & Lights in Sp. Alarm Panel		ERS	8.11.70		•		•				•			•	SG-115				9.15.70(SP)			864A-11.16.70(SP) 864B-11.16.70(E)
433.090	Prestressing of Tieback Tendons		CONST.	8.28.70			•							•								(*117.00)	
433.091	Increase Leads for 5 Fixt. Types		CONST.	9.21.70			•	•						•	•			(CANCELLED-			11.10.70)		842-10.27.70
433.092	Arch. Coordination					•		•	•		•		•		•	SG-97	11.10.71			12.9.70(C)			910-2.3.71 (A)
																SG-155	7.15.71						
																SG-126					12.4.70		923-1.8.71 (E) 1031-3.15.71 (A)
																SG-128	1.18.71						
433.093	Revise Block Wall at Elevation 253'		ERS	10.22.70		•		•	•						•	SG-127	1.18.71						1027-3.15.71 (A)
433.094	Add Transfer Grilles at Fan Room No.1		ERS	10.22.70		•		•	•			•			•	SG-122				11.2.70(M)			890-11.24.70 (M) 1030-4.14.71 (A) 1030R-1-9.28.72 (A)
																SG-127	1.18.71						
433.097	Doors & Stanchions in Con Ed Vaults		CONST.	11.30.70		•		•	•					•	•	SG-155	7.15.71					8.12.71 (602.00)	1289-8.5.71 (E) 1135-6.11.71 (E) 1113-6.11.71 (A)
433.098	Include Painting in PDC & Elec. Substatns.	SG, (A,B, NE, CUST)	ERS	12.8.70		•		•	•						•	SG-154	5.28.71						936-1.15.71 1074R-1-4.19.72 (A)
433.099	Space Changes per OPD-59 - 11/17/70		CONST.	12.8.70				•							•								931-1.8.71 (A)

SHEET SG-8

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.16.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
433.101	3 Itemized Changes for As-Built Concrete		ERS	12.8.70		•		•	•						•	SG-137	3.19.71						937-1.45.71(A,E) 1157-7.20.71 (N)
433.102	Foundations for Emerg. Generators	No.1 No.2	SHCR	12.21.70		•					•								3.5.71(C)				
433.103	Delete Ground Cables-PATH Substations		ERS	12.21.70		•		•					•		•	SG-136					1.27.71		1014-3.1.71 (E)
433.104	Revise Conduits in Contl. Rm. - El. 264'		ERS	2.1.71		•		•	•				•		•	SG-152	5.28.71				4.23.71		1207-11.19.71 (A)
433.106	Coord. of SW/BD. Feeder Designations		ERS	2.25.71		•		•					•		•	A-139 B-92 RP-10					3.2.71		1083A,B-9.22.71 (A-B, RP)
																GP-1					3.2.71		1085C-9.22.71 (GP)
433.107	Provide For Tel. Installations	SG, RP, (A-B)	ERS	2.26.71					(No Follow up)										(VOIDED 10.4.71)				
433.108	Coord, of Ducts and Cond's,-E. Gen. Rm.		ERS	3.10.71		•		•	•		•	•	•		•	SG-165	9.16.71		✓	*	*		1341B-1-11.30.71
433.109	110V Power for B.I.F. Flow Meters		ERS	3.23.71		•		•					•		•	A-153 B-103					4.29.71		1139-9.8.71
433.114	Circuit Control for Parking Lot Parking		ERS	5.13.71		•							•			SG-154 SG-159					5.12.71 5.26.71		
433.118	Provide 120V supply for Emergency Panels		ERS	6.29.71		•							•			SG-192 SG-198					1.7.72 2.11.72		
Supp. #1			ERS	7.6.71		•							•			SG-198 SG-192					2.11.72 1.7.72		
433.119	Relocate 60 amp., 3P, 250V unfused disconnec	(B) S-G	ERS	7.1.71		•							•								*		
433.120	Install 3" rigid insulation		CONST	7.2.71			•							•								* (110.00)	

✓ = INDICATES WORK COMPLETED

SHEET SG-9

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
433.121	Install 7 Segregation Valves on 8" Sprinkler		ERS	8.24.71		•		•				•								*			
433.122						•			•							SG-214	5.8.72						
433.123	Add Drains to Nearest Convenient Leaders	NEPB	ERS	10.20.71		•			•			•					*			*			
433.123 Supp. #1		NEPB USCH	ERS	1.18.72		•			•			•				C-37	*			7.31.72(P)			
433.125	Expand Alarm-Handle Portion of WTC 511.00	NEPB SEPB	ERS	11.27.71		•		•	(No Follow up)										V O I D				
433.125 Supp. #1	Revise Soft-ware Programming & Wiring		ERS	1.17.72		•		•					•			SG-214					3.19.72		
433.125 Supp. #2		ALL	ERS	1.27.72		•						•	•							*	*		
433.126	Otis Shop Area (Revised Area)		ERS	12.6.71		•		•	•			•	•			B-151 SG-227	2.4.72			7.6.72(S)	3.21.72		
																SG-264	4.10.72			5.8.72 8.8.72	5.12.72		
433.127	Relocate Cables and Conduits		CONST	12.21.71			•	•						•	•							12.20.72 (602)	1663-6-8.72(E)
433.128	Install Concrete Platform		CONST	12.23.71			•							•								* (117)	
433.129	Provide Service to Emergency Power Plant		ERS	12.27.71		•		•				•				SG-195				3.24.72(P)			
433.130	Furnish and Install Butterfly Valve			2.18.72		•						•				SG-201				2.22.72(P)			

SHEET SG-10

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
433.131	Remove Existing Discharge Gate Valves			2.18.72		•						•				SG-202				2.22.72(J)			
433.132	Additional Clg. & Ltg. in Amplifier Room		ERS	2.28.72		•			•				•			SG-209	3.29.71				3.29.72		
433.133	Provide Electric Switch at Doors		ERS	3.6.72		•			•				•			SG-209 SG-213	3.29.71				4.4.72		
433.135	Revise Trip Setting for Circuit Breakers	(EGP)	ERS	4.11.72		•		•					•		•						*		IR22-5.17.72(E)
433.136	Change in Rating for Circuit Breaker		ERS	5.15.72		•							•			GP-6 GP-7					4.26.72 6.2.72		
433.139	WTC Emerg. Cables To Tower A	EGR	ERS	5.20.72	•			•				•	•			GG-254				12.14.72(M)	*		
433.141	Add Sleeve & Seal to Exhaust Duct	(EGP)	ERS	6.29.72		•							•			GP-9					9.13.71		
433.144	Remove Front-End Water Boxes on Heat Exch.	A	CONST	1.16.73		•			•				•				*				*		
433.146	#12 Control Wires In 2" Conduit	SG	ERS	1.26.73		•							•								*		
433.147	Replace Splice Box In Security Room	SG	ERS	1.26.73		•							•								*		

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED		REQUEST FOR				ACTION REQUIRED BY							BULLETIN NO.	ISSUED BY						
			TO	DATE	SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ERS	MYA	SHCR	JBB	JRLA	PA	BES		ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.

SHEET _____

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3·15·73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
402.100	Elec. Coordination					•		•					•		•	SG-39					3.19.70		514-4·7·70
402.406	Revise Layout of Pump Rm. El. 264'	SG	ERS	6·14·72		•		•	•			•					*			*			
400.108	Plumb. & Sprinkler Coordin. Changes		ERS	1.21.69		•		•				•			•	SG-3 SG-76				1.6.69 (SP) 4.17.70 (SP)			3.18.69 (SP) 577-7.14.70 (SP)
400.112 Add #1	Bldg. Svcs. Areas - Sub-7		CONST.	3.12.70				•							•								517-5.6.70
Supp #3			ERS	9.8.70		•		•	•			•	•		•	SG-125 SG-138 SG-138 SG-186	1.4.71			3.8.71 (M) 2.17.71 (P) 12.1.71 (M)	10.14.71 12.3.71		1026-7.15.71 (A) 1062-6.9.71 (P) 1189-6.8.71 (M) 1092R-1-5.25.72 (A) 1192R-2-6.23.72 (A) 1781R1-5.4.72 (P)
402.106	Elec. Coordination		VTC	3.14.69		•		•					•		•	SG-8					3.12.69		65-4.12.69
400.149	Hardware Changes		ERS	5.15.69		•		•	•						•	SG-85	7.1.70						755-8.17.70
400.152	Add Elec. Receptacles		ERS	6.13.69		•		•					•		•	A-38					8.6.69		202-9.3.69
400.198	Substitution in Pipe Couplings		ERS	8.19.69		•		•				•		•						FIELD CHANGE		* (530, 531)	
400.199	Delete clean-Outs at Stacks		ERS	10.6.69		•	•	•						•	•							* (530, 531)	248-10.20.69
400.200	Spectra-Glaze Block		ERS	10.8.69		•		•	•			•			•	SG-25	10.31.69			12.19.69 (P)			801-7.22.70 (A) 899-2.24.70 (P)

SHEET SG-AB1 (SG & Towers)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
400.201 Supp.#1	Delete All Vinyl Wall Covering		ERS	10.9.69		•		•	•						•	SG-25	10.31.69						301- 7.22.70
400.208	Special Siamese Connections		ERS	10.29.69		•		•	•			•			•	SG-36	1.30.70			12.19.69			401- 2.19.70 (P) 490- 5.21.70 (A)
400.211	Del. Toil. Rm. Mirrors From WTC-110.00		CONST.	11.10.69			•							•								110.00*	
400.220	Elec. Revisions Per 11/17/69 Comments		ERS	12.10.69		•		•					•		•	SG-56					2.13.70		452- 3.19.70
400.224	Eliminate Shelves Above Lavatories		ERS	12.22.69		•		•	•						•	SG-40	1.9.70						354- 1.20.70 459- 3.24.70
~ 400.236	Revise Steam Pressure Reducing Valves		ERS	3.5.70		•		•				•			•					*			480- 3.23.70
402.241	Duct Work For Ventil. of Refrig. Room		ERS	3.26.70		•		•				•			•	SG-92				6.25.70(R)			572- 5.4.70
400,260	Miscellaneous Hardware Changes		CONST.	6.15.70		•	•	•	•					•	•	SG-106	11.10.70					112.00*	913- 12.17.70
Supp. #1	Contr. to Furnish Addit. Locksets		CONST.	3.9.71			•							•								112.00*	
400.264	Revise Grab Bar Details		ERS	6.17.70		•			•								N/A						
400.301	Include Feeder Designations at Sw/Bds.		ERS	12.9.70		•		•					•		•	SG-124					12.24.70		974- 2.17.71
400.305	Pre-Drill Holes in Toilet Partitions		CONST.	3.17.71			•							•								7.28.71 256.00	
400.313	Omit Fuses in Specified Locations		CONST.	2.2.71		•	•						•	•		A-137 B-90					2.10.71	N/A	
Rev. #1	Cancel Original Change Request		CONST.	3.16.71		•							•								N/A		

SHEET SG-A-B-2 (SG & Towers)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3-15-73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: P.A.	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	ISSUED BY: BES-ESTIM. NO.
400.320	Coordin. of SW/BD Feeder Designations		ERS	3.5.71		•							•								*		
400.324	Change Lamp Types & Fixtures Quantities		CONST.	3.16.71			•							•								2.25.72 605.00	
400.325	Itemized Changes in Fixtures Quantities		CONST.	3.16.71			•							•								* 606.00	
400.405	Extra Work for Contract WTC 541.00	SG	ERS	5.30.72					(NO FOLLOW UP)														

SHEET SG-A-B-3 (SG & TOWERS)

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED		REQUEST FOR				ACTION REQUIRED BY							BULLETIN NO.	ISSUED BY						
			TO	DATE	SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ERS	MYA	SHCR	JBB	JRLA	PA	BES		ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.

SHEET _____

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
700.264	Develop Tenant Space Contract Drawings	A-B				•		•					•		•	A-90 A-131					8.7.70 1.15.71		1019-3.1.71(E)
700.268	Hotel Design as of February 1970					•		•	•		•	•			•	SG-86	7.1.70		9.15.71(E)	9.16.70(M)			853-11.2.70(M)
700.279	Concourse Design (Consultants)					•		•	•			•			•	SG-153 SG-157	7.15.71			7.12.71(P)			1016-5.25.72(A)
700.281	Liberty Street Pedestrian Bridge					•		•	•						•	SG-161	7.15.71						1326-11.30.71(A)
700.304						•						•				SG-218				5.8.72(P)			
700.312	Refrigeration & Emergency Generator Plants					•		•				•			•	SG-114				10.5.70(P)			863-11.2.70(P)
700.441	Feasibility Study for Computer Installation	B						•	(NO FOLLOW UP)														

SHEET SG-M-1 (MISCELLANEOUS)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
750.055	Anti-Intrusion Alarm System		ERS	10.1.68		•		•					•		•	SG-24 SG-197					9.2.69 10.29.69 1.24.72 (E)		227-10.20.69 289-12.8.69 486-13.1.71 (E)
Supp.#1			ERS	11.26.69		•		•					•		•	SG-24					12.31.69		289 Rev.-2.27.70
Supp.#2	Relocate Devices Per Attachment		ERS	12.24.69		•		•					•		•	SG-24 B-20					2.2.70		453-3.10.70(SG) 454-3.10.70(B)
Supp.#3	18 Additional Anti-Intrusion Devices		ERS	12.24.69		•		•					•		•	SG-24 B-20					2.2.70		453-3.10.70(SG) 454-3.10.70(B)
Supp.#4	Relocate Door at Unassigned Space #2		ERS	12.29.69		•		•	•						•	SG-45	1.21.70						441-3.30.70
Supp.#5	Revisions to Previous Schedules		ERS	6.22.70		•		•					•		•	A-105					9.28.70		849-10.15.71(A)
Supp.#6	Conform Drawings to Previous Ch. Requests		ERS	9.21.70		•							•			SG-113 SG-124					9.28.70 11.20.70		
																B-139					11.4.71		
750.063	Pits for Truck Docks 1 and 19		ERS	3.18.69		•		•	•		•				•	SG-52	3.19.70		✓				529-6.8.70
750.076	Remote Control Tenant & Public Lighting	SG, (A B, NE, SE)				•		•					•		•	SG-98 SG-116					7.15.70 10.21.70		745-11.16.70 (E) 872-11.16.70 (E)
750.081	Delete Painting in Six Itemized Areas		ERS	12.18.69		•		•	•						•	SG-42	1.16.70						396-2.13.70
770.504	Hold on Runouts for Aux. Service Areas					•		•				•			•	SG-81				5.1.70(M)			626-10.8.70

✓ = INDICATES WORK COMPLETED

SHEET SG-M-2 (Miscellaneous)

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
409.406 Supp #1	Relocation of Sprinkler Lines		CONST	2-22-73			•							•								* (516)	
409.409	Provide 3 Entrances To Parking Area		PA	2-28-73		•			•								*						

SHEET SG-M-3 (Miscellaneous)

THE WORLD TRADE CENTER · STATUS OF CHANGES · DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED		REQUEST FOR				ACTION REQUIRED BY							BULLETIN NO.	ISSUED BY						
			TO	DATE	SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ERS	MYA	SHCR	JBB	JRLA	PA	BES		ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.

SHEET _____

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
398.013	Revision to Street Lighting Footings		SCNR	7.24.69		•		•	•		•				•	SG-46	8.18.70		5.9.71(c)				541-6.18.70(A)
513.014	North Proj. Slab for Signal Relay Cabinets					•		•	•		•				•	SG-105	11.18.70		✓				914-12.10.70(A)
516.030	Provide Feed & Elect. Box Adj. to Christ. Tree		ERS			•							•			P-3 P-5					7.3.72 7.11.72		
516.036	Supply 8 sets of Galv. Blocking Beams		CONST	6.29.72		•			•								*						
533.011	Delete Dr. Guide Supports & Tel. Vault M.H. Covers		CONST	4.7.69			•	•						•								7.31.69 (251)	
533.011 Supp. #1			CONST	6.10.69			•	•						•	•							7.31.69 (251)	70-5.6.69
533.049	Changes to Avoid Use of Temporary Rakers		CONST	10.28.69		•		•	•		•				•	SG-34 SG-84	1-9, 21-70 7-1-70		11-7-69				438-3.24.70(A) 754-9.29.70(A)
533.053	Slab Opening at 294' for Rigging Pipe		SCNR	11.5.69		•					•								11.12.69(c)				
533.057	Relocate Electric Closet "N"		CONST	12.18.69		•		•	•				•		•	SG-43	1.16.70				1.30.70		395-2.13.70 456-3.18.70

SHEET SG-F-1 (FIELD CHANGES)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 9.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: PA	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	ISSUED BY: BES-ESTIM. NO.
533.058	Shift Box Girder and Escalator P-10		ERS	12.30.69		•		•	•		•				•	69-44	1.21.70		1.16.70(c) 2.10.70(c)				440-4.2.70 (A)
533.058 Supp. #1	Final Architectural Dwg. of Platform "A"		ERS	2.11.70		•		•	•		•				•	SG-63	3.6.70		3.23.70(c)				527-6.8.70 (A)
																SG-65	4.14.70						593-6.8.70 (A)
533.061	Shift Box Girder & Cols. J76/53 & J76/52		ERS	1.13.70		•		•	•		•				•	SG-67	1.30.70		1.16.70(c)				486-5.21.70 (A)
533.101	Revise Col. Fireproofing under 290' Slab		ERS	5.5.70		•		•	•		•				•	SG-74	6.1.70		✓				669-8.17.70 (A)
533.117	Drainage Condition at Pump Distribution Cntr		CONST	6.25.71		•	•	•	•					•	•	SG-127	1.18.71					*	1030-4.14.71 (A)
533.129	Extend Existing Domestic Water Line		ERS	12.27.71		•		•	•			•					*			*			
533.264	Maint. Storage Areas per OPD-38 -3-31-71		CONST	4.8.71		•		•				•			•	A-315				11.1.72(m)			1119-6.11.71 (A)
533.264 Supp. #1	Revision to Electrical work on SK-OPD-38.R3		ERS	11.8.71		•			•			•	•			A-259							
																A-203	3.29.72			7.19.72(m)	4.7.72		
																A-229				11.1.72(m)	7.28.72		
																A-315							

SHEET SG-F-2 (FIELD CHANGES)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS.	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
533.291	Remove Temporary Stair Enlarge Slab Opening		CONST	5.13.71		•	•		•					•			*					* (110, 117)	
533.552	Remove Conduit & Equip. for Temporary Pump		CONST	10.11.72			•							•								* (602)	
533.608	install hung ceiling in Control Rm.	SG	CONST	3.7.73		•			•			•					*			*			
594.004	Remove Approx. 5' of Subway Wall Tile		CONST	1.21.72		•			•								*						
594.004 Supp #2	Install Tile Mock-Up at IRT Platform	SG	CONST	2.23.73			•	•						•								* (117, 109)	
594.021						•			•							64-180	3.8.72						
594.025						•			•							SG-180	3.8.72						
594.035						•			•							SG-180	3.8.72						

SHEET SG-F-3 (FIELD CHANGES)

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED		REQUEST FOR				ACTION REQUIRED BY							BULLETIN NO.	ISSUED BY						
			TO	DATE	SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ERS	MYA	SHCR	JBB	JRLA	PA	BES		ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.

SHEET _____

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 9-15-73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
000.301	Study to Relocate Stair K-2 & Elev. K-1		ERS	5-2-69	•			•	•		•	•	•				6-18-69 7-9-69		7-24-69	7-27-69	7-9-69		
000.301 Supp. #1			CONST	7-30-69			•	•						•	•							8-26-70 (531)	184-8-13-69
000.301 Supp. #2			ERS	1-14-70		•		•	•		•	•	•		•	SG-80	2-25-70		1-21-70(C) 3-30-70(C)	3-11-70(P) 4-3-70(M)	4-7-69			67-5-20-70(P) 442-6-8-70(A)
120.001	Parking Treadle Frames		ERS	3-12-69		•		•	•				•		•	SG-12	4-25-69				8-6-69		98-6-30-69(A) 191-8-28-69(E)
120.001 Supp. #1			ERS	4-11-69		•		•	•				•		•	SG-12	4-25-69				11-24-69		936-1-6-70(E)
120.002	Pedestrian Ramp & Lobby #2 Vestibule		ERS	4-11-69		•		•	•						•	SG-12	4-25-69						99-7-22-70
120.003	Relocate Utilities at Elevation 284'		CONST	4-28-69				•							•								129-6-12-69
120.004	Garage Elevator Lobby #1 - Elevation 284'		ERS	6-2-69		•		•	•						•	SG-25	10-31-69						301-7-22-70(A)
120.005	Pave Road to Ramp "A" and Ramp "D"		CONST	11-22-71			•	•						•								* (136-011)	
120.005 Supp. #1	Install Temporary Parking Electricity		CONST	1-26-72			•	•						•	•							* (602)	1586-3-28-72(E)
120.006	Revise Chilled Water Steam & Cond. Mains		ERS	11-9-72	•				•			•				SG-251	*			11-16-72(M)			
120.007	Pick-Up Parking Booth from PAB to WTC		CONST	1-9-73					(NO ACTION REQ)														

SHEET SG-T1(TENANTS)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
140.001 Supp. #2	Add penetration in Slurry Wall		ENG DEPT	7.31.70			•							•								N/A	
140.001 Supp. #3	New Duct opening per SK-WTC-PA-35/70		ENG DEPT	12.3.70			•							•								✓	
140.001 Supp. #5	Western Union Ducts and Penetrations	(A-B)	ERS	10.13.71	•			•	•		•						3.9.72		8.31.71				
140.001 Supp. #6	Western Union Terminal Room	(A-B)	ERS	11.4.71		•		•	•								3.9.72						
140.002	Prepare Supp. Contr. Dwgs. for Western Union	(A-B)	ERS ENG	9.1.72		•			•		•	•					*			*	*		
140.101	Revise Components of Auxiliary Cooling Sys.	(A)	ERS	4.24.72		•			•			•				A-276 A-277	8.29.72			5.10.72(M			

SHEET SG-T2 (TENANTS)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
450.906	Radio Antenna System		CONST	12.19.69			•	•						•	•							* (160.012)	356-1.12.70
450.906 Supp. #1	Revision to Original Change Request		CONST	3.10.70			•	•						•	•							* (160.012)	508-3.30.70
711.008	Direct Metering for U.S. Customs House					•		•				•			•	SG-80				5.1.70 (M)			627-6.5.70 (M)
711.011	Revision for U.S.C.H.		ERS	4.29.69		•		•				•			•	SG-35				12.19.69 (M)			466-2.24.70 (P)
711.014	Sprinkler System Change in U.S. Custom House		ERS	6.25.70		•		•				•			•	SG-140 SG-200 SG-256				5.5.71 (SP) 2.22.72 (E) 1.16.73 (P)			1528-2.7.72 (P) 1667-4.10.72 (E)

SHEET SG-T3 (TENANTS)

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED		REQUEST FOR				ACTION REQUIRED BY							BULLETIN NO.	ISSUED BY						
			TO	DATE	SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ERS	MYA	SHCR	JBB	JRLA	PA	BES		ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.

SHEET _____

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3·15·73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
299.914	Delete Escalators P-12 Thru P-17		CONST, ERS	1·5·68		•	•	•	•			•		•		SG-1	10·1·68			7·8·68		4·12·68 (320.00)	
299.919	Treadle Controls - 4 Escalators		ERS	3·15·68		•		•					•			SG-21					8·13·69		
Supp.#1			CONST.	7·26·68			•							•								12·18·68 (320.00)	
Supp.#2	Ceil. Junction Boxes		JRLA	1·31·69		•		•					•		•	SG-21					8·13·69		210- 9·10·69
Supp.#3	Conduit and Wiring- Escal. Machine Room		ERS	4·23·71		•							•			SG-156					5·12·71		
299.921	Escal. Contl. Panel Box		CONST.	10·1·68			•							•								12·14·72 (320)	
299.922	Plat. Edge Treatment		ERS	4·17·68		•		•	•							SG-1	10·1·68						
Rev. #2	Rubbing Strips and Wood Strips		ERS	10·3·68		•		•	•						•	SG-1	10·1·68						1009- 3·15·71
299.923	Bypass Air Line System								(No Follow up)									⟨ CANCELLED ⟩					
299.924	Domestic Water Meters		WTC OPER.	7·11·68					(No Follow up)									⟨ CANCELLED ⟩					

SHEET P-1 (PATH)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR. DWGS.	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
299.925	Masonry Buffer Wall & Acoust. Treatment		ERS	6.18.68		•			•							SG-1	10.1.68						
299.926	Substation No. 3, Transformer Rooms		ERS	6.25.68		•			•							SG-1	10.1.68						
Rev.#1	Gibbs & Hills Revised Drawings		ERS	10.23.68		•			•				•			SG-20	10.31.69				✓		
299.927	Misc. Mech. Changes					•						•								PRE-AWARD			
299.929	Elev. P-1 Key Controls		CONST.	9.26.68			•							•								11.20.68 (320.00)	
299.930	Relocate Discharge Lines		TRCC	9.10.68		•	•					•		•		SG-11				3.21.69(P)		5.27.69 (330.00)	
299.931	Relocate Drip Pans		CONST.				•							•								6.4.69 (320.00)	
299.932	Revise Wall and Add Bilco Doors		ERS	10.1.69		•		•	•							SG-1	10.1.68						
299.934	Drinking Fountains, Svc Basin, Hose Cab.		ERS	5.23.69		•		•	•			•			•	SG-15	10.31.69 1.9.70			6.10.69			117- 6.12.69 304- 12.1.69 (A) 598- 3.6.70
																							432- 5.16.70 (A)
299.936	Relay Room Power		ERS	11.2.68		•		•					•		•	SG-4					11.26.68		25- 8.5.69

✓ INDICATES WORK COMPLETED

SHEET P-2 (PATH)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
299.937	Third Rail Power		ERS	1.20.69		•		•			•		•		•	SG-30			✓		11.7.69		1.29.69 319-12.5.69(B)
Rev. #1	Jumpers & Track Ducts							•							•									3.6.69
299.938	Pol. Facil. Toil. & Tel. at Elev. 264'-3"		CONST	2.17.69				•							•									148-7.10.69 302-1.7.70 (A) 433-3.16.70 (A)
			ERS	4.1.69		•		•	•			•	•		•	SG-16	10.31.69 1.9.70 1.21.70			11.24.69(M) 12.19.69(P)	10.29.69 12.24.69		442-3.30.70(A) 378-12.10.70(M) 398-2.26.70(P)
																								395A-3.10.70(E)
Add. #1	Change Urinal Screens to Formica		ERS	11.17.69		•		•	•						•	SG-16	1.9.70							309-12.1.69 302-12.10.70
Supp.#2	4 Electrical Outlets Near Police Desk		ERS	11.17.70		•		•					•		•	SG-136					1.27.71			1014-3.1.71 (E)
299.939	Turnstile Rm., TDI Stor. & Jan. Closet		CONST	2.17.69				•							•									3.6.69
			ERS	4.1.69		•		•	•			•	•		•	SG-16	10.31.69			11.24.69(M) 12.19.69(P)	6.10.69			378-12.10.70 (M) 398-2.26.70 (P) 148-7.10.69
299.940	Escal. Vibration Joint		ERS	3.21.69		•			•								N/A							
	Contr. to Install the Joint as on AP-98		ERS	4.30.69			•							•								* (108, 320)	
Supp. #1	Coordination of the Vibr. Joint Install.		CONST.	7.10.70			•	•						•	•							* (320)	715-8.11.70

✓ = INDICATES WORK COMPLETED

SHEET P-3 (PATH)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: P.A.	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	ISSUED BY: BES-ESTIM. NO.
299.942	Comm. & Alarm System Elec. Changes		ERS	4.18.69		•		•					•		•	SG-18					7.18.69		172 - 8.11.69 1585 - 2.7.72
Supp. #1	Communications Console		ERS	9.25.69		•		•	•				•		•	SG-18	10.31.69				8.13, 11.7, 12.3, 12.24.69		303 - 12.1.69 (A) 210 - 9.10.69 (E) 337, 350 - 1.6.70 (E)
																					2.5, 3.4.70		477 - 3.13.70 (E) 488 - 3.13.70 (E)
299.944	Coin Room and Corridor El. 264'		ERS	5.14.69		•		•					•		•	SG-16					6.10.69 REV. 6.26.69		150 - 7.24.69 (ALL) 433 - 9.16.70 (A) 237 - 7.10.69 (E)
Supp. #1	Changes per Revised Dwg. HT-452		ERS	8.6.69		•		•	•		•	•	•		•	SG-16	10.31.69 1.9.70		✓	11.24.69 (M) 12.19.69 (P)	9.25.69		302 - 1.7.70 (A) 378 - 12.10.70 (M) 398 - 2.26.70 (P)
Supp. #2	Six Itemized Changes At PATH Terminal		ERS	3.20.70		•		•	•			•	•		•	SG-68 SG-89	6.1.70 6.23.70			9.16.70 (M)	7.9.70 11.11.70		506 - 6.9.70 666 - 7.21.70 (A) 729 - 11.4.70 (E)
Supp. #3	Add 3 Circuits to the 1900 Box		ERS	6.8.70		•		•	•				•		•	SG-68 SG-89	7.1.70				7.9.70		652 - 6.18.70 (E) 854 - 2.3.71 (M) 758 - 9.1.71 (A)
Supp. #4	Dumbwaiter in the Coin Room		CONST.	6.12.70			•	•						•	•							2.17.71 (320.00)	676 - 6.23.70
Supp. #5	Add Pit and Supports for Dumbwaiter Machine		ERS	12.30.70		•		•	•		•					SG-134	2.11.71		2.17.71 (C)				
Supp. #6	Use Standard Frames - Security Drs. A & B		ERS	3.23.71		•		•	•							SG-153	5.28.71						-
Supp. #7	Install Coin Rm Drs. & Frames By 110.00		CONST.	4.20.71			•	•						•	•							(110*)	1208 - 11.19.71 (A)
299.945	Tunnel Emerg. Lighting		ERS	7.16.69		•		•					•		•	SG-26 SG-131 SG-142					9.11.69 1.7.71 3.2.71		856 - 6.30.70 1053 - 4.14.71

✓ = INDICATES WORK COMPLETED

SHEET P-4 (PATH)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
299.946	Remote Control for Emergency Fans		ERS	7.16.69		•		•					•		•	SG-22 SG-142					8.14.69 3.2.71		207- 8.28.69 1053-4.14.71(E)
299.947	Floodgate in North & South Projections		ERS	6.25.69		•		•	•		•	•			•	SG-16 ~~SG-345~~	10.31.69 1.9, 1.30.70		7.17.69 (C)	10.28.72(M)				302-1.7.70 (A) 489-5.21.70 (A)
	South Projection Floodgate Review		ERS	7.22.69		•		•	•						•	SG-16 SG-61	1.9.70 4.14.70							146-7.30.69 433-9.16.70 (A) 589-11.2.70 (A)
Supp. #1	Machine Rm. for N & S Proj. Floodgates		ERS	3.30.70		•		•	•			•	•		•	SG-69	6.1.70			6.25.70(M)	7.9.70			710-7.21.70(M) 667-8.11.70 (A) 750-8.17.70 (E)
Supp. #2	Construction as per Contract Drawings		CONST.	5.70				.	(NO FOLLOW UP)														
299.948	Underpass Finishes		CONST.	6.30.69				•							•								144-7.21.69
	Rev. Ceil. Fin., Ltg. Layout & Fixtures		ERS	11.20.69		•		•	•				•		•	SG-34	1.9.70 1.30.70				1.30.70 3.12.70		438-3.24.70 (A) 455-3.10.70 (E) 486-5.21.70 (A) 528-4.14.70 (E) 1014-3.1.71 (E)

SHEET P-5 (PATH)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 5.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
299.949	Hanley Face Bricks, Quarry Tile		CONST.	7.24.69				•							•								168- 8.8.69
299.950	Terminal Finishes		CONST.	8.26.69				•							•								205- 8.28.69
Add. #1	Change Quarry Tile Finishes to Terrazzo		CONST.	12.18.69			•							•								W (109)	
299.951	Telephone Bases		ERS	9.24.69 11.5.69		•		•	•		•				•	SG-16	10.31.69 1.9.70 1.30.70		✓				287- 12.2.69 302- 1.14.70 (A) 433- 3.16.70 (A) 487- 5.21.70 (A)
299.952	Turnstile Revisions		ERS	10.1.69		•		•	•		•		•		•	SG-16	10.31.69		✓		10.29.69		250- 11.14.69 (E)
Add. #1	Conduits & Receptacles per Dwg. HT-497		ERS	12.12.69		•		•			•		•			SG-16			✓		12.15.69		
Add. #2	Additional Floor Outlets		ERS	12.29.69		•					•		•		•	SG-16			✓		12.15.69		359- 1.27.70 (E) 393- 2.11.70 (E)
Supp.#3	Install Turnstiles per AP-88 3/19/71		CONST.	4.28.71			•	•						•								12.27.71 (108)	

✓ = INDICATES WORK COMPLETED

SHEET P-6 (PATH)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
299.953	Temporary Police Facilities		ERS	11.13.69		•		•	•			•	•		•	SG-33	1.9.70			3.11.70(P) 4.3.70(M)			437-R-3.16.70 (A) 616-10.27.70 (P) 561-R-3.10.70 (M)
																SG-55	3.18.70				5.1.70		542-7.1.70 (A) 601-5.20.70 (E)
																SG-91	7.1.70						759-9.1.70 (A)
Supp. #1	Change Movable Metal Partition		ERS	5.3.71		•		•	•						•	SG-165	9.16.71						1444-4.10.72 (A)
299.954	Misc. Changes at PATH Terminal		ERS	11.17.69		•		•	•				•		•	SG-33	1.9.70				*		437-11.16.70 (A) 487R-3-5.23.72(A)
299.955	Recirculating of Ltg. Fixts. to Emer. Circt.		ERS	3.10.70		•		•					•		•	SG-72					4.7.70		570-5.19.70
299.956	Coordination with HH Dwg. Revisions		CONST.	12.30.69		•	•	•	•		•		•	•	•	SG-20			✓		1.7.70	9.1.70 (602.00)	372-1.30.70 (E) 474-4.14.70 488-5.21.70 (A)
																SG-48	1.30.70						
Supp.#1			CONST.	2.25.70			•	•						•	•							* (117.00)	691-7.15.70 (A)
Supp.#2			CONST.	10.9.70			•							•								* (117.00)	
299.958	Coordination with HH-T Dwg. Revisions		CONST.	1.16.70		•	•	•					•	•	•	SG-20					2.5, 2.17.70	*	447, 478-3.13.70 (E)
																SG-90					6.19.70	(115.00)	696-7.1.70 (E)
Supp.#1	Revisions to Dwgs. HH-T-1 thru HH-T-8		CONST.	2.25.70			•							•								* (115.00)	
Supp.#2	Revisions per New Dwg. HH-T-16A		CONST.	4.14.70			•							•								* (115.00)	

✓ = INDICATES WORK COMPLETED

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR. DWGS.	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: P.A.	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	ISSUED BY: BES-ESTIM. NO.
299.960	Substitution of Metal Acoust. Ceil. Panels		CONST.	2.4.70			•							•								* (115.00)	
299.961	Substit. in Ceil. System at Plat. A,B & C		CONST.	2.4.70			•	•						•	•							* (115.00)	417-2.16.70 799-9.14.70
Supp.#1			ERS	6.29.70		•			•							SG-108	3.19.71						
299.962 (Field)	Remove Debris, Patch Slab, Provide Drainage		CONST.	2.9.70				•							•								
299.963	New Auxiliary Storage Area		ERS	2.17.70		•		•	•			•	•		•	SG-62	4.14.70			*	5.1.70		446-3.2.70 590-6.3.70(A) 602-5.21.70(E)
299.964	A 60/C #14 Cable for Police Desk Area		ERS	3.19.70		•							•			SG-96					6.29.70		
299.965	Revise Platform Edge Detail per HT-519		ERS	3.20.70		•	•	•	•					•	•	SG-70	4.14.70					11.6.72 (251)	594-8.25.70(A) 804-9.29.70
Supp.#1	Eliminate Bent Plate Angle Stops		ERS	9.3.70		•		•	•						•	SG-107	11.25.70						941-3.1.71 (A)

SHEET P-8 (PATH)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 9.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
299.966	Addit. Access Doors in Terminal Area		ERS	4.28.70		•		•	•		•				•	SG-78	7.1.70		7.10.70(C)				752-10.8.70
299.968	Auth. for Scoring Pattern at Platforms		CONST.	5.11.70				•							•								619- 5.25.70
299.969	K.E. Ducts for PATH Mezzazine		ERS	5.20.70	•		•	•	•			•		•	•	SG-232 A-327	✓			11.15.72(M) 1.12.73 (M)			8.22.72 (504)	1372-2.7.72 (M) 1559-2.7.72 (M) 1629-6.1.72 (A)
Supp.#1			ERS	10.21.70			•	•				•		•	•							* (116,504)	865-1.8.71
Supp.#2	Design Criteria for Ducts		ERS	11.17.70		•			•			•				A-211 A-163 SG-188 SG-188 SG-160 SG-232	1.25.72 5.20.71 4.3.72 7.31.72			12.1.71 (M) 6.3.72 (M) 5.8.72(P) 12.1.71 (M) 6.5.71 (M)				
299.970	Purchase of One Vanity Counter		CONST.	6.16.70			•							•								* (110,122)	
299.971	Revisions to Terminal Finishes		ERS	6.26.70		•		•	•						•		SEE 299.981						693-8.11.70
Supp.#1	Changes per SK-A-104/70 -9/15/70		ERS	9.22.70		•		•	•						•		SEE 299.981						821-10.8.70
Supp.#2	Wire Mesh at Wall Jt. at Term. W. Side		CONST.	9.28.70			•	•						•	•							4.10.72 (11600)	828-10.14.70

SHEET P-9 (PATH)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
299.972	Dwgs. & Specs. for Token Booths		ERS	6.25.70				•															
299.973	Delete S/S Decking from Contr. 108.00		CONST.	7.14.70			•	•						•	•							* (108.00)	714- 8.11.70
299.974	3 Itemized Changes to Finish Schedule		ERS	8.18.70		•		•	•						•	SG-109	10.30.70						780- 9.23.70 954- 1.8.71
299.975	Jan. Support Areas in PATH WTC Term.		ERS	9.9.70		•		•	•			•	•		•	SG-118	1.18.71			1.27.71(P)	12.23.70		813- 9.29.70 971- 2.17.71 (E) 1028- 4.5.71 (A)
Supp.#1	Provide HVAC per Dwg. OPD-56-9/1/70		ERS	10.27.70		•		•				•			•	SG-135				1.18.71 (M) 2.19.71 (SP)			879- 11.4.70
299.977	Relay Rm. Modification Dwg. SK-263		ERS	10.6.70		•		•	•			•	•		•	SG-120	10.30.70			1.27.71(P)	11.5.70		836-12.1.70(ALL) 898- 1.8.71 (E) 955- 2.3.71 (A)
299.978	Seven Itemized Electrical Changes		ERS	10.13.70		•		•	•				•		•	SG-123	11.10.70				11.11.70		915- 12.17.70 (A)

SHEET P-10 (PATH)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
299.979	3 Itemized Changes For Alarm Systems		ERS	10-13-70		•							•			SG-123					11-11-70		
299.980	Arch. Coordination					•		•	•						•	SG-97 SG-210	11-10-70 3-24-72						910-2-3-71 (A) 1322-11-30-71 (A) 1785-5-10-72 (A)
299.981	Terminal Finishes Per AA-1- AA-6		ERS	12-4-70		•		•	•			•	•		•	SG-108 SG-144 SG-147	3-19-71			4-19-71(M)	3-16-71 3-22-71 4-8-71		928-2-3-71 (A) 928I-2-3-71 (E) 928-4-5-71 (E)
																SG-149 SG-224				7-18-72(M)	4-15-71		1423-1-18-72 (E) 1442-3-2-72 (A)
Supp. #1	Include Acoustical Spray Ceiling		ERS	12-8-70		•		•	•						•	SG-108	3-19-71						979-2-17-71
Supp. #2	Rev. Balustrades At Escaltor Wells		ERS	12-30-70		•			•								✓						
Supp. #3	Rescind Jr La Bull. SG-34 - 1/30/70		ERS	3-9-71		•			•				•			SG-224 SG-144	10-19-72				3-26-71		
Supp. #4	5 Itemized Changes in Matl. & Finishes		ERS	4-29-71		•		•	•						•	SG-144	5-18-71						1209-11-19-71 (A)
Supp. #5	Revisions per AP-88 B And ASK-18		ERS	4-29-71		•		•	•				•			SG-144 SG-167	5-18-71 9-28-71				*		
Supp. #6	Rev. Window Wall at Police, Facility Rm.		ERS	5-6-71		•		•	•						•	SG-144 SG-158	5-18-71 7-15-71						1923-11-30-71 (A)
Supp.#7	Steel Supports For Signs Between Tracks		CONST.	5-21-71			•							•								8-12-71 (230.00)	
299.981 Supp#10	Supply a reflector to TDI lighting fixture		CONST	1-31-72		•		•					•								*		
299.981 Supp#12	Revise Turnstiles		ERS ARCO	2-17-72		•	•	•	•				•	•		SG-241	10-18-72				*	(* 109,602)	
Supp#13	Block Wall separating tenant and slurry wl.		ERS CONST.	3-16-72		•	•		•					•		SG-224	10-19-72					*	

SHEET P-11 (PATH)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3·15·73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
299.982	Raise floor 1" in Mezzanine Area		ERS	11·18·70		•		•	•				•		•	SG-130 SG-137	3·19·71				12·23·70		906 - 12·10·70 972 - 6·5·71 (E) 1157 - 7·20·71 (A)
299.984	Relocate SW/BD "SN" for rear access space		ERS	12·21·70		•		•					•		•	SG-136					1·27·72		1014 - 3·1·71 (E)
Supp #1	Construct shoeshine Stand		CONST.	2·8·72		•	•	•	•				•	•			*				*	*	
299.986	Revise railing at escalator wells		ERS	2·4·71		•		•											SUPERCEDED		SEE 299.981		
299.987	Provide for assist phones & T.V. cameras		ERS	2·25·71		•		•					•		•	SG-108 SG-144					3·11·71 3·26·71		1084B - 10·22·71 1081 - 10·22·71
299.988	Install feed HV 1 & feed to D.P. HV2		CONST.	3·5·71		•	•	•					•	•	•	SG-144					3·26·71	* (602.00)	1084B - 10·22·71
299.989	Master Clock System		ERS	3·9·71		•		•					•		•	SG-143 SG-145 SG-158					3·26·71 4·15·71 5·26·71		1084B - 10·22·71
299.990 Revised	Add 1 fixture in air lock vest. at S.S. #3		CONST.	3·15·71		•	•	•					•	•	•	SG-144					3·26·71	* (602.00)	1084B - 10·22·71
299.992	Transformer & Panel platf. a relay room		CONST.	3·18·71		•	•	•					•	•	•	SG-147					4·8·71	* (602.00)	1128 - 10·22·71
299.992 Rev. #1	15KVA X-former and circ. breaker		CONST.	5·17·71			•						•	•							*	* (602.00)	
299.993	Furnish & install sump-pump SS No. 3		CONST.	3·26·71			•	•						•	•							*	1123 - 6·11·71

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: P.A.	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	BES-ESTIM. NO.
299.800	Add 14 Towel Dispensers		ERS	4.5.71		•		•	•						•	SG-155	7.15.71						1317-11.19.71 (A)
299.801	Add Handicapped Signs in Toilets		CONST.	4.5.71			•	•						•								N/A	
299.802	3 Itmeized Changes in PATH Terminal		CONST.	4.20.71			•	•						•	•							251, 102 * 110, 117, 115	1321-11.30.71 (A) 1804-1.31.72 (M)
299.804 (500.454)	Substit. in Back-Up Escal. End Panels		CONST.	4.5.71			•							•								*	
299.806	Trainmaster Intercom At 3 Locations		ERS	4.20.71		•							•			SG-156					5.12.71		

SHEET P-13 (PATH)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
299.701	Revise Damper Between Tracks and S-S #3		CONST	7.16.71			•							•								* (5.11)	
299.707	Revise Fan Control at 3 Areas		CONST	7.16.71			•							•								* (5.11)	
299.754	Install 120V Circuits in Coin Room		CONST	9.13.71		•							•			SG-212					3.28.72		
299.754 Supp. #1	Work to be performed Under C.R. #299.754		CONST	[illegible].72		•							•								*		
299.765	Safety Guards at Escalators P-1, P-10		ERS	10.21.71		•		•	•						•	SG-181	4.3.72						1968-7.14.72 (4)
299.766						•						•				SG-215				11.24.72 (4)			
299.766 Supp. #1	Add Stair on Platform "B"		ERS AS REQ'D	4.11.72		•		•	•							SG-215	10A.72						
299.780	Provide Lavatories, Mirrors, Fixts., Disps.		ERS	12.1.71		•		•	•			•	•			SG-191	3.29.72			1.22.72 5.8.72	*		
299.790	Provide slab opening thru Elevation 297'		ERS	1.18.72		•			•		•					SG-206	4.24.72		✓				
299.791	Install 19 Temporary Swinging Doors - 310'		CONST	1.18.72			•							•								*	

THE WORLD TRADE CENTER STATUS OF CHANGES DATE 3-15-73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
299.795	Install Temporary Illuminated Ident. Sign		CONST	2-22-72			•	•						•								* (117,620)	
299.799	Work on Sign Control System		CONST	3-7-72			•	•						•								** (602)	

SHEET P-15 (PATH)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 9.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
299.604	Key-operated Push But. for Oper. of Exh. Fans		ELS	3.28.72		•							•			SG-219					6.2.72		
299.619	Elect. Work for Commuters Rest.		CONST.	5.30.72			•							•								(602)*	
299.621	Elect. Work on Police		CONST.	5.31.72			•							•								(602)*	
299.629	Furnish & Install Vinyl Asbestos Floor Tile		CONST	6.20.72		•			•							SG-240	10.19.72						
299.631	Activate two card Readers		CONST.	6.29.72			•							•								(602)*	
299.632	Perform work as shown on Dwgs		CONST.	8.10.72			•							•								(602)*	
299.633	PATH Gates Revise Contract Dwgs		ARCOP ERS	7.10.72		•			•		•					SG-242	10.18.72		✓				
299.636	Purchase Glass Baffles		CONST.	8.2.72			•							•								(606)*	

✓ = INDICATES WORK COMPLETED

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
299.662	Rev. Dwgs. and Specs. Emerg. Exit Doors		ERS ARCOP	1-26-73		•			•								*						
299.667	Feasibility Study For PATH Controls		ERS	2-20-73		•		•				•								*			

SHEET P-17 (PATH)

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED		REQUEST FOR				ACTION REQUIRED BY							BULLETIN NO.	ISSUED BY						
			TO	DATE	SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ERS	MYA	SHCR	JBB	JRLA	PA	BES		ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.

SHEET _____

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
413.005	Install 4 Clocks		CONST	6-13-72		•			•					•		SG-239	11-2-72					* (240.004)	
413.020	Revise Fire Alarm Boxes		ERS	6-11-70		•							•			SG-95					6-29-70		
413.027 (400.274)	Add New Types of Fixtures - 605.00		CONST	7-31-70		•	•	•					•	•	•	SG-110					9-4-70	3-3-71 (605.00)	810-10-27-70
413.029	Six changes per Cable Plan Sketches		CONST	6-4-71			•							•								* (240.002)	
413.030	Power Rail Transpositions at 6 Joints		CONST	8-6-71			•							•								7-5-71 (240.002)	
413.031	Furnish & Install (8) 4" Conduit Runs		CONST	9-2-70			•							•								7-5-71 (240.002)	
413.032	Elim. Alum. Vibration Wall Joints		ERS	9-2-70		•		•	•						•	SG-111	11-25-70						805-11-2-70
550.040 Supp #1	Furnish 1,600 L.F. of 16 Ga. Metal Strip		CONST	2-2-73		•						•								*			
550,922	Supply G.E. Material & Personnel		CONST	5-22-72			•							•								* (160.012)	

SHEET PT-1 (PATH Terminal)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	PA	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
450.023	Piping changes for Comp. air to sumps		CONST	5.23.71			•							•								* (240.001)	
450.024	Conduit adapters at North splice chamber		CONST	5.21.71			•							•								* (160.012)	
450.025	Installation of Terminal strips		CONST	■.4.71			•							•								* (240.001)	
450.026	Rev. to PATH Terminal signs		CONST	8.18.71			•							•								* (240.004)	
450.027	Install sign "MF"		CONST	9.30.71		•	•		•					•		EC-170	10.16.71					* (240.004)	
450.028	Fabricate TDI signage between Tracks		CONST	2.3.72		•		•	•			•					*			*			
450.029	Deliver store paths 2nd control console		CONST	2.14.72		•			•			•					*			*			
450.030	Ticket office sign "MD"		ARCOP	3.21.71		•		•	•								ARCOP						
450.032	Remove and Clean Filler Panels		CONST	2.9.73			•							•								* (240.004)	

SHEET PT-2 (PATH TERMINAL)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: PA	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	BES-ESTIM. NO.
450.906	Radio Antenna System		CONST	3.24.70			•							•								* (160.012)	
450.906 Supp#1							•							•								* (160.012)	
450.912	Conc. pad for Lube pumps & wire mesh		CONST	2.3.71			•		•					•		SG-151	4.23.71					■ (240.001)	
450.914	P.V.C. conduit for Radio Antenna		CONST	3.16.71			•							•								6.20.72 (160.012)	
450.915	Rev. feed to Radio Station from S.S.#3		CONST	3.15.71			•							•								* (160.012)	
450.916	5 repeater signals WTC Interlocking		CONST	3.9.71			•							•								* (240.002)	
450.917	Water Spray Rail Lube system		CONST	4.15.71			•							•								■ (240.001)	
450.920	Relocate Gamewell Box		CONST	5.21.71			•							•								6.14.72 (160.012)	
450.921	Temp. #19 Wire one (1) Road Phone		CONST	5.21.71			•							•								* (160.012)	
450.924	Add word "shoeshine" to Mezz. Sign		RECOP	1.26.72		•			•			•					*			*			

SHEET PT-3 (PATH TERMINAL)

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED		REQUEST FOR				ACTION REQUIRED BY							BULLETIN NO.	ISSUED BY						
			TO	DATE	SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ERS	MYA	SHCR	JBB	JRLA	PA	BES		ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.

SHEET _____

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
408.001	Str. Steel & Conc. W.I.T.C. Mezzanine		ERS	10.12.71		•					•								10.7.71(s) 10.7.71(c)				
415.002	Pits for Truck Docks 27 & 34		ERS	2.13.69		•		•	•		•				•	SG-12	4.25.69		✓				101-7.28.70(A)
416.001	Delete Tree Planters		ERS ENGR'G.	3.26.69		•		•	•		•			•	•	SG-25	10.31.69		✓			✓	301-7.22.70(A)
416.002	Revise Sculpture Pool Paving		CONST.	1.19.70			•	•						•	•							109.00*	1762-4.21.72(A)
416.003	Revise Stone for Benches & Planters		CONST.	1.27.70			•	•						•								109.00*	
416.004	Delete Sumps at Fountain Ret. Trench		ERS	9.15.70		•		•	•			•				E-30	*			3.4.71(P)			
416.005	Revise Fountain Details & Plaza Steps		ERS	1.20.71		•		•	•			•			•	E-30	*			3.4.71(P)			1011-3.15.71

√ = INDICATES WORK COMPLETED

SHEET SG-PL-1 (Plaza)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
416.006	#7 Pol. St. Steel Pole Light		CONST	3.22.71			•							•								N/A	
416.007 (700.281)	Liberty Street Pedestrian Bridge	(b)				•		•	•						•	S6-161 B-116	7.15.71 8.24.71						1364-5.16.72(4)
416.009	Rev. Feed for Plaza Sculpture		ERS	1.18.72		•							•								*		
416.010	Provide conduit, etc. for site lighting		ERS	2.9.72		•			•				•				*				*		
416.011	Rev. Contr. Dwgs & Specs. Design	Plaza	ERS	5.12.72		•			•							P-1	5.19.72						
416.012	Del. Provisions for City Fire Alarm Boxs	Plaza	ERS	6.26.72		•								•		P-4					7.11.72		
416.012 Supp #2						•							•			P-7					10.6.72		
416.013	Prepare Dwgs. for light poles		ERS	8.1.72		•			•		•						*		✓				
416.015	Rev. Contr. Dwgs. Conc., Anchorage, Water		ERS	9.5.72		•		•	•								*						
416.016	Signal lights Rev. Contr. Dwgs.		ERS ENGR	9.15.72		•		•	•				•			P-9	10.27.72				*		
416.017	Install S.S. frames & bent plate supp.		CONST	9.5.72			•	•						•								*	
416.018	Structural base Rev. Conts. Dwgs.		ERS	9.5.72		•			•		•						*		✓				

✓ = INDICATES WORK COMPLETED

SHEET SG-PL-2 (PLAZA)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	ACTION REQUIRED BY: MYA	ACTION REQUIRED BY: SHCR	ACTION REQUIRED BY: JBB	ACTION REQUIRED BY: JRLA	ACTION REQUIRED BY: PA	ACTION REQUIRED BY: BES	BULLETIN NO.	ISSUED BY: ERS	ISSUED BY: MYA	ISSUED BY: SHCR	ISSUED BY: JBB	ISSUED BY: JRLA	ISSUED BY: P.A.	ISSUED BY: BES-ESTIM. NO.
416.020	Modify Conduit Runs to 6 Illum. Handrails		ERS	1.31.73		•			•								*						
416.021	Furn & install buttons & lights		ERS	3.7.73		•							•								*		

SHEET SG-PL-3 (Plaza)

THE WORLD TRADE CENTER STATUS OF CHANGES DATE _____

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED		REQUEST FOR				ACTION REQUIRED BY							BULLETIN NO.	ISSUED BY						
			TO	DATE	SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ERS	MYA	SHCR	JBB	JRLA	PA	BES		ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.

SHEET _____

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR. DWGS.	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
750.024	Refrigeration Plant Spec. Change					•							•			RP-1					5.27.69		
423.007	Pot Heads on Refrig. Machines		CONST.	1.31.69			•	•					•	•	•	NONE					1.17.69	12.18.69	3.6.69
423.008	Refrig. Rm. Finishes		ERS	1.24.69		•		•	•						•	SG-12	4.25.69						102-7.15.71
423.009	Design Study - Aux. River Water Circuit		ENGR, JBB	2.17.69	•			•				•	•	•	•	A-184				✓	3.24.72(E)	✓	1592-2.14.72 (P)
Supp. #1	Openings in the Pump Station		ENGR. DEPT.	3.27.69	•			•						•								✓	
Supp. #2	Condenser Water and Fresh Air System		ENGR, JBB	12.22.70		•		•	•		•	•		•	•	SG-165 RP-9 A-164, A-184	9.16.71 6.8, 12.2.71			✓	12.3.71 (P) 2.17.71 (M) 10.27.71 (M)		✱ (503.00)	1061-7.20.71 (M) 1444-4.10.72 (A) 1468-1.26.72 (M)
Supp. #3	Del. Spklr. in Aux. Conden. Water M.E.R.		ERS	4.8.71		•		•	•			•	•		•	A-184 SG-150 SG-155	7.15.71				4.16.71(SP)	9.2.71		1216-11.19.71 (A)
423.019	4 Itemized Changes to Refrig. Plant		ERS	12.10.69		•		•					•		•	RP-2					12.19.69		392-2.9.70
423.020	Receptacles for Port. Air Compressor		ERS	2.17.70		•		•					•		•	RP-3					3.19.70		515-4.7.70
423.024	Feeder for 3 Air Dryers		ERS	4.8.70		•		•					•		•	RP-4					5.27.70		646-8.12.70
423.025	Rem. Contl. & Indic's. for Pump Station		ERS	5.20.70		•		•				•	•		•	RP-6				8.27.70(M)	8.7.70		809-3.15.71 (M) 765-10.8.70 (E)
423.026	Revision to the North Wall Finish		ERS	6.12.70					(NO follow up)														

✓ = INDICATES WORK COMPLETED

SHEET RP-1 (Refrig. Plant)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	CONTR DWGS	QUOTE	ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
423.026 Supp #1	Revise Wall at West Sd1 Side - SK-8-3 -70		CONST.	8.17.70			•	•						•					(VOID)				
Supp #2	Install W. Wall per Rev. of 8/31/70		CONST.	9.4.70		•	•	•	•			•		•	•	A-95 SG-103	11.6.70 11.25.70			8.31.70(M)		12.4.72 (102)	806-9.18.70(M) 784-9.30.70 948-2.5.71 (A) 940-6.4.71 (A)
423!028	Elect. Feed to Trans. Comp. Motors		ERS	10.14.70		•		•					•		•	RP-8					11.5.70		907-12.10.70
423.031	Ch. Wire Size bet. SW/GR & Batty Stor.		ERS	3.5.71		•							•			RP-12					4.29.71		
423.031 Supp #1	Ch. Wire Size for 5 Refrig. Mach.		ERS	7.12.71		•							•			RP-12					4.29.71		
423.032	F & I backwater valve to Fl. Drain		ERS	4.2.71		•						•								*			
423.033	Add 120V circuit in power Center		ERS	4.21.71		•		•					•		•	RP-13					10.7.71		1492-$15.72 (E)
423.035	Revise Four Feeder Designations		ERS	12.15.71		•							•			R.P.14					12.4.72		
423.036	Add Load Center in Ref. Room		ERS	2.22.72		•							•			RP-15					2.24.72		
423.036 Supp #1	Subject Area Plaza Pool under cont. WTC 613.00		ERS	4.24.72		•			•				•			RP-16 PL1	*				4.18.72 5.19.72		
423.038	Controls for Shut-Dn The Back-Wash Cycle		ERS	2.28.72		•						•	•			RP-18				*	6.26.72		
423,039	Provide Control Cable		ERS	4.21.72		•							•			RP-17					6.26.72		
433.039 Supp. #1	Replace Control Cable	RP	ERS	8.10.72		•			•			•	•			RP-19	*			*	9.12.72		
423.041	Provide Add. Pipe for Aux. Cooling Water Sys.		ERS	5.12.72		•						•				SG-220				6.7.72(M)			

SHEET RP-2 (Refrig. Plant)

THE WORLD TRADE CENTER — STATUS OF CHANGES — DATE 3.15.73

CHANGE NUMBER	CHANGE DESCRIPTION	PROJ AREA	TRANSMITTED TO	TRANSMITTED DATE	REQUEST FOR: SK. DWGS.	REQUEST FOR: CONTR DWGS	REQUEST FOR: QUOTE	REQUEST FOR: ESTIM.	ACTION REQUIRED BY: ERS	MYA	SHCR	JBB	JRLA	P.A	BES	BULLETIN NO.	ISSUED BY: ERS	MYA	SHCR	JBB	JRLA	P.A.	BES-ESTIM. NO.
423.409	Security Alarm System		ERS	2.23.71		•						•	•			RP-11				*	3.29.71		1125-7.6.71(E) 881-2.3.71

SHEET PP-3 (Refrig. Plant)